

Construction Status Report
SELA Jefferson Resident Office
Updates Through August 2004

Report reflects active contracts within subject Area/Resident Office that are not substantially completed.

Contract Number	Description	Contractor	Current Contract Amount	Earnings To Date	Scheduled Progress	Actual Progress	Expected Completion
DACW29-00-C-0020	SELA,PUMP STA 2,SUB CANAL	C. R. PITTMAN CONST	\$19,034,961.19	\$17,245,399.85	100	90	3/31/2005
DACW29-00-C-0021	SELA,WHITNEY/BARATARIA PH II	C. R. PITTMAN CONST	\$18,846,521.10	\$18,550,000.00	100	96	10/30/2004
DACW29-00-C-0075	SELA,SONIAT-W.NAP TO VETS	C. R. PITTMAN CONST	\$19,168,728.81	\$15,280,678.66	85	79	9/1/2005
W912P8-04-C-0004	SELA,TWO MI CNL PH1, ALLO ST-1ST AVE CNL	CIRCLE	\$12,075,806.13	\$10,000.00	20	16	11/5/2005
Report Totals			\$69,126,017.23	\$51,086,078.51			