

Construction Status Report
Westbank Resident Office
Updates Through August 2004

Report reflects active contracts within subject Area/Resident Office that are not substantially completed.

Contract Number	Description	Contractor	Current Contract Amount	Earnings To Date	Scheduled Progress	Actual Progress	Expected Completion
DACW29-02-C-0056	WWHC,RCH 3 STRUC (AMES,KENNEDY,OAK COVE)	C. R. PITTMAN CONST	\$10,537,960.01	\$7,715,115.76	50	66	9/22/2005
DACW29-02-C-0062	WOA,COUSINS PS COMPLEX EXP&FRONT PROT	C. R. PITTMAN CONST	\$20,256,221.01	\$12,060,404.10	60	60	3/27/2007
DACW29-03-C-0001	WOA,COUSINS PS,C"CRETE CULV,DIS CHNS,FW	AQUATERRA CONTR	\$11,755,731.55	\$8,119,309.31	99	66	2/15/2005
W912P8-04-C-0001	WB,LC,LC P/S TO SEGNETTE ST PARK	KOSTMAYER & ASSOC	\$9,721,758.00	\$1,800,000.00	38	16	11/19/2005
W912P8-04-C-0012	WOA,SECTOR GATE COMPLEX	BOH BROS CONST	\$37,186,893.00	\$5,000,000.00	0	12	7/22/2006
W912P8-04-C-0038	FCMR&T, DAVIS POND FRESH- WATER DIVERSION 2ND LIFT	DEAN EQUIPMENT	\$686,400.00	\$385,400.00	0	0	11/7/2004
Report Totals			\$90,144,963.57	\$35,080,229.17			