

# New Orleans District presentation to

# Comite River Diversion Update

Ricky Boyett  
Public Affairs, MVN  
18 Jan 2022

*"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."*



US Army Corps  
of Engineers®





# PROJECT UPDATE



## COM 01

### HWY 61 AND KCS BRIDGE CONSTRUCTION W/ CHANNEL EXCAVATION

- CONSTRUCTION UNDERWAY. APPROX. 50% COMPLETE, 280K OF 700K CUBIC YARDS REMOVED.
- NO MAJOR CONSTRUCTION ISSUES.

## COM 02

### BROOKS LAKE

- PROJECT MODIFIED TO PURCHASING FLOW EASEMENTS IN LIEU OF CONSTRUCTING A PHYSICAL STRUCTURE. HYDRAULIC AND HYDROLOGY MODELING COMPLETE, ENVIRONMENTAL IMPACT ASSESSMENTS ARE UNDERWAY.

## COM 03

### CHANNEL SEGMENT 01

- FINALIZING PLANS AND SPECS SO THAT THEY INCLUDE CONCURRENT RELOCATIONS.
- CONTRACT SCHEDULED TO BE ADVERTISED IN MARCH PENDING RELOCATION AGREEMENT BETWEEN DOTD AND EBR SEWERAGE.

## COM 04

### BAYOU BATON ROUGE ROCK CHUTE

- CULTURAL ANALYSIS OF PENNY PLANTATION WILL BE COMPLETED IN FEBRUARY.
- CONTRACT SCHEDULED TO ADVERTISED IN MARCH.

## COM 05

### CHANNEL REACH 2A

- CONSTRUCTION UNDERWAY, 3 PERCENT COMPLETE. WORK INCLUDES CLEARING AND GRUBBING, DRAINAGE INSTALLATION AND ACCESS ROADS.

## COM 06

### CYPRESS BAYOU ROCK CHUTE

- FINALIZING AWARD DOCUMENTATION WITH AWARD SCHEDULED IN JANUARY WITH WORK BEGINNING IN FEBRUARY

## COM 07-11

### CLEARING AND GRUBBING

- WORK IS COMPLETE

## COM 12

### CLEARING AND GRUBBING 3 BAYOUS

- CONTRACTS TO COINCIDE WITH ROCK CHUTE WORK



# PROJECT UPDATE



## COM 15

### CHANNEL SEGMENT 3

- PLANS AND SPECS STILL IN DESIGN.
- SCHEDULE DEPENDENT ON FLORIDA GAS PIPELINE RESOLUTION

## COM 16

### MCHUGH ROAD

- CONSTRUCTION UNDERWAY; 30% COMPLETE: 80K CUBIC YARDS REMOVED, CURRENTLY PLACING GEOTEXTILE AND BEDDING MATERIAL.
- NO MAJOR CONSTRUCTION ISSUES OR CHALLENGES

## COM 17

### CHANNEL SEGMENT 04

- CONSTRUCTION UNDERWAY. APPROX. 655K CUBIC YARDS REMOVED (335K IN NOV). RIP RAP PLACEMENT UNDERWAY.
- NO MAJOR CONSTRUCTION ISSUES OR CHALLENGES

## COM 18

### WHITE BAYOU

- CONSTRUCTION UNDERWAY; 8 PERCENT COMPLETE: EXCAVATION ONGOING WITH 26K CUBIC YARDS REMOVED.
- NO MAJOR CONSTRUCTION ISSUES OR CHALLENGES

## COM 19

### COMITE RIVER DIVERSION STRUCTURE

- FINALIZING PLANS AND SPECS
- CONTRACT WILL BE SCHEDULED TO COINCIDE WITH DOTD'S HWY 67 WORK. CONTRACT AWARD DATE DEPENDENT ON FLORIDA GAS RELOCATION.

## COM 20

### CHANNEL SEGMENT 2B

- DESIGNS BEING FINALIZED.
- CONTRACT SCHEDULE DEPENDENT ON SHELL AND ROCKALL PIPELINE COST REIMBURSEMENT AGREEMENT AND RELOCATION PLAN

## COM 21

### MAINTENANCE WORK ON LILY BAYOU

- WORK IS UNDERWAY WITH NO ISSUES.
- SCHEDULE DOES NOT PLAY A ROLE IN PROJECT COMPLETION