

Southwest Coastal Louisiana: Study Schedules to Complete the Feasibility Study

Current Activities	Scheduled Date
Receive Additional Fed Funds of \$500K	18 Nov 14 - A
IPR w/ Vertical Team to Confirm NED/NER Details	08 Dec 14 - A
Submit Read-Ahead's to MVD/HQ for TSP Milestone Meeting	02 Feb 15 - A
Write/Update Draft FS/EIS Complete	06 Feb 15 - A
DQC of Draft FS/EIS Complete	13 Feb 15 - A
TSP Milestone Meeting	20 Feb 15 - A
Nonstructural Implementation Plan Workshop	Pending
Update Report per Milestone Meeting Complete	27 Feb 15
OC Review/Certification Complete	13 Mar 15
Submit Draft FS/EIS to EPA	13 Mar 15
Concurrent Review/IEPR Begins	20 Mar 15
Concurrent Review Ends	04 May 15
Update Report per Concurrent Review Comments/ Targeted IEPR Complete	23 Jun 15
Submit Read-Ahead's to MVD/HQ for ADM Milestone Meeting	24 Jun 15
ADM Milestone Meeting	8 Jul 15
Update Report per Milestone Meeting Complete -Feasibility Level Design -Complete Env Compliance Efforts -Complete Cost Certification -Prepare All CWRB Submittals	4 Aug 15
DQC of Final FS/EIS Complete	11 Aug 15
OC Review/Certification Complete	25 Aug 15
Submit Read-Ahead's to MVD for CWRB Review	28 Aug 15
MVD Review Complete	28 Sept 15
Update/Print Report per MVD Comments Complete	2 Oct 15
Division Engineer's Transmittal to HQ for CWRB Review	9 Oct 15
HQ Review Period prior to CWRB Complete	9 Nov 15
CWRB	8 Dec 15
Update Report per CWRB Complete	5 Jan 16
Submit Final FS/EIS to EPA	8 Jan 16
State/Agency Review Begins	15 Jan 16
State/Agency Review Ends	15 Feb 16
Update Report per State/Agency Review Comments	29 Feb 16
Chief's Report	25 Mar 16