

Construction Status Report
IHNC Resident Office
Updates Through August 2004

Report reflects active contracts within subject Area/Resident Office that are not substantially completed.

Contract Number	Description	Contractor	Current Contract Amount	Earnings To Date	Scheduled Progress	Actual Progress	Expected Completion
DACA56-94-D-0021	TERC, IHNC LOCK, ASSESS & CLEANUP	MORRISON KNUDSON	\$24,342,764.00	\$25,740,000.00	86	86	3/31/2005
Report Totals			\$24,342,764.00	\$25,740,000.00			