

New Orleans District presentation to

Comite River Diversion Update

Ricky Boyett
Public Affairs, MVN
17 NOV 2021

"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."



US Army Corps
of Engineers®





PROJECT UPDATE



COM 01

HWY 61 AND KCS BRIDGE CONSTRUCTION W/ CHANNEL EXCAVATION

- CONSTRUCTION UNDERWAY. APPROX. 50% COMPLETE, 190k OF 700k EXCAVATED.
- NO MAJOR CONSTRUCTION ISSUES.

COM 02

BROOKS LAKE

- PROJECT MODIFIED TO INCLUDE PURCHASE OF FLOW EASEMENTS IN LIEU OF CONSTRUCTING A PHYSICAL STRUCTURE.

COM 03

CHANNEL SEGMENT 01

- FINALIZING PLANS AND SPECS SO THAT THEY INCLUDE CONCURRENT RELOCATIONS.
- CONTRACT SCHEDULED TO BE ADVERTISED BY THE END OF DECEMBER; DELAY RELATED TO NEGOTIATIONS WITH ZACHARY WATER LINE AND CONVERTING HOMES FROM NATURAL GAS TO PROPANE. GOOD NEWS IS THAT THEY SEEM TO BE CLOSE TO PRESENTING AN AUTHORIZATION FOR ENTRY AND 8 OF 9 HOMES HAVE BEEN COMPLETED.

COM 04

BAYOU BATON ROUGE ROCK CHUTE

- FINALIZING PLANS AND SPECS TO INCLUDE CULTURAL ANALYSIS OF PENNY PLANTATION.
- CONTRACT SCHEDULED TO ADVERTISED BY END OF DECEMBER

COM 05

CHANNEL REACH 2A

- PRECON MEETING HELD 2 NOVEMBER
- CONTRACTOR IS MOBILIZING TO THE SITE

COM 06

CYPRESS BAYOU ROCK CHUTE

- FINALIZING PLANS AND SPECS
- WE RECEIVED CRITICAL AFE; CONTRACT TO BE ADVERTISED BY THE END OF NOVEMBER

COM 07-11

CLEARING AND GRUBBING

- WORK IS COMPLETE

COM 12

CLEARING AND GRUBBING 3 BAYOUS

- CONTRACTS TO COINCIDE WITH ROCK CHUTE WORK



PROJECT UPDATE



COM 15

CHANNEL SEGMENT 3

- PLANS AND SPECS STILL IN DESIGN.
- SCHEDULE DEPENDENT ON FLORIDA GAS PIPELINE RESOLUTION

COM 16

MCHUGH ROAD

- CONSTRUCTION UNDERWAY; 26% COMPLETE.
- NO MAJOR CONSTRUCTION ISSUES OR CHALLENGES

COM 17

CHANNEL SEGMENT 04

- CONSTRUCTION UNDERWAY. 22% COMPLETED WITH APPROX. 330K CUBIC YARDS REMOVED
- NO MAJOR CONSTRUCTION ISSUES OR CHALLENGES

COM 18

WHITE BAYOU

- CONSTRUCTION UNDERWAY; EXCAVATION ONGOING WITH 10K CUBIC YARDS REMOVED.
- NO MAJOR CONSTRUCTION ISSUES OR CHALLENGES

COM 19

COMITE RIVER DIVERSION STRUCTURE

- FINALIZING PLANS AND SPECS
- CONTRACT WILL BE SCHEDULED TO COINCIDE WITH DOTD'S HWY 67 WORK.

COM 20

CHANNEL SEGMENT 2B

- DESIGN COMPLETE
- CONTRACT SCHEDULE DEPENDENT ON SHELL AND ROCKALL PIPELINE NEGOTIATIONS

COM 21

MAINTENANCE WORK ON LILY BAYOU

- WORK IS UNDERWAY
- SCHEDULE DOES NOT PLAY A ROLE IN PROJECT COMPLETION