

New Orleans District presentation to

Comite River Diversion Update

Ricky Boyett
Public Affairs, MVN
5 JUNE 2023

"The views, opinions and findings contained in this report are those of the authors(s) and should not be construed as an official Department of the Army position, policy or decision, unless so designated by other official documentation."



US Army Corps
of Engineers®





PROJECT UPDATE



COM 01

HWY 61 AND KCS BRIDGE CONSTRUCTION W/ CHANNEL EXCAVATION

- Construction includes two vehicular bridges and one Kansas City Southern railroad bridge spanning approximately 300 feet.
- Construction is underway, with 98% complete. Traffic is currently traversing on new bridges.

COM 02

BROOKS LAKE

- Final alternative has been selected to move forward with construction of Brooks Lake closure feature.

COM 03

CHANNEL SEGMENT 01

- Construction includes approximately 1.33 miles in length between Hwy 61 to the east and Bayou BR to the west
- Contract scheduled to award early 2024.

COM 04

BAYOU BATON ROUGE ROCK CHUTE

- Construction includes approximately 1,500-foot-long rock chute and approximately 3500 feet of diversion channel connecting with Channel Segment One on the west and Channel Segment 2A on the west.
- Contract scheduled to award early 2024; awaiting relocation of utilities

COM 05

CHANNEL REACH 2A

- Construction includes approximately 1 mile of diversion channel between Hwy 964 on the west and Cypress Bayou on the east.
- Construction is underway, with 80% complete. Rip rap placement is ongoing

COM 06

CYPRESS BAYOU ROCK CHUTE

- Construction includes approximately 1200 ft long rock chute and approximately 1900 ft of the diversion channel connecting channel segment 2A on the west and channel segment 2B on the east
- Construction is underway, with 30% complete. Excavation of the channel is ongoing.

COM 07-11

CLEARING AND GRUBBING

- WORK IS COMPLETE

COM 12

CLEARING AND GRUBBING 3 BAYOUS

- CONTRACTS TO COINCIDE WITH ROCK CHUTE WORK



PROJECT UPDATE



COM 15

CHANNEL SEGMENT 3

- Construction includes approximately 1 mile of diversion channel between Hwy 19 on west and McHugh Rd on the east.
- Contract award awaiting utility relocation.

COM 16

MCHUGH ROAD

- Construction includes a two-lane bridge that will cross the diversion channel.
- Construction is underway, with 99% complete. Final rip rap is being placed.

COM 17

CHANNEL SEGMENT 04

- Construction includes 1.5 miles of channel segment between McHugh Rd on west and LA Hwy 67 on the east
- Construction is underway, with 85% complete. Rip rap placement is ongoing.

COM 18

WHITE BAYOU

- Construction includes 1300-foot-long rock chute and approximately 1400 feet of the diversion channel
- Construction is underway, with 75% complete. Rip Rap placement is ongoing.

COM 19

COMITE RIVER DIVERSION STRUCTURE

- Construction includes a concrete structure that will allow flood waters to enter the diversion channel
- Contract award awaiting Hwy 67 construction to complete.

COM 20

CHANNEL SEGMENT 2B

- Construction includes approximately 1,300 feet of diversion channel
- Contract award awaiting utility relocations.

COM 21

MAINTENANCE WORK ON LILY BAYOU

- Construction includes epoxy injections to fill concrete slab voids
- Construction contract is near completion at 100% complete.