



DEPARTMENT OF THE ARMY
MISSISSIPPI VALLEY DIVISION, CORPS OF ENGINEERS
P.O. BOX 80 VICKSBURG, MISSISSIPPI 39181-0080

REPLY TO
ATTENTION OF:

04 NOV 2013

CEMVD-PD-N

MEMORANDUM FOR Commander, New Orleans District

SUBJECT: Review Plan - PCCP-01: Permanent Canal Closures and Pumps, Hurricane Storm Risk Reduction System, New Orleans, Louisiana

1. The subject Review Plan (RP) was reviewed and endorsed for approval by the Review Management Organization on 27 September 2013. The RP includes agency technical review and Type II Independent External Peer Review. The RP is consistent with the purpose and policy of EC 1165-2-209.
2. I hereby approve this RP, which is subject to change as circumstances require, consistent with study development under the Project Management Business Process. Substantial revisions to this RP or its execution will require new written approval from this office.
3. The RP is to be posted to the District website.
4. The POC for this action is Mr. Chris Koeppel, CEMVD-PD-N, at (601) 634-5931.

A handwritten signature in black ink, appearing to read "Edward E. Belk, Jr.", written in a cursive style.

EDWARD E. BELK, JR., P.E., SES
Director of Programs

CF:
CECW-MVD (J. Redican)



DEPARTMENT OF THE ARMY
RISK MANAGEMENT CENTER, CORPS OF ENGINEERS
12596 W. BAYAUD AVENUE SUITE 400
LAKWOOD, CO 80228

REPLY TO
ATTENTION OF
CEIWR-RMC-WD

CEIWR-RMC

27 September 2013

MEMORANDUM FOR: Commander, New Orleans District, ATTN: CEMVN-PM-OS

SUBJECT: Risk Management Center Endorsement – Permanent Canal Closures and Pumps (PCCP), Louisiana, Review Plan

1. The Risk Management Center (RMC) has reviewed the revised Review Plan (RP) for the Permanent Canal Closures and Pumps-01, revised September 2013, and concurs that this RP provides for an adequate level of peer review and complies with the current peer review policy requirements outlined in EC 1165-2-214 “Civil Works Review”, dated 15 December, 2012.
2. This review plan was prepared by the New Orleans District, reviewed by the Mississippi Valley Division and the RMC, and all review comments have been satisfactorily resolved.
3. The RMC endorses this document to be approved by the MSC Commander. Upon approval of the RP, please provide a copy of the approved RP, a copy of the MSC Commander’s approval memorandum, and a link to where the RP is posted on the District website to Tom Bishop, RMC Senior Review Manager (thomas.w.bishop@usace.army.mil).
4. Thank you for the opportunity to assist in the preparation of this RP. Please coordinate all aspects of the ATR. For further information, please do not hesitate to contact me at (303) 963-4556.

Sincerely,

BISHOP.THOMAS.WA
LDRON.1228686030
THOMAS W. BISHOP, P.E.
Senior Review Manager
Risk Management Center

Digitally signed by
BISHOP.THOMAS.WALDRON.1228686030
DN: cn=US, ou=US Government, ou=DCD,
c=us, email=BISHOP.THOMAS.WALDRON.1228686030
Date: 2013.09.26 14:01:35 -0500

CF:
CEIWR-RMC-ZA (Mr. Snorteland)
CEMVD (Division Quality Manager)



DEPARTMENT OF THE ARMY
NEW ORLEANS DISTRICT, CORPS OF ENGINEERS
P.O. BOX 60267
NEW ORLEANS, LOUISIANA 70160-0267


CEMVN-ED

MEMORANDUM FOR Commander, Mississippi Valley Division (CEMVD-RB-T/Robert Fitzgerald) 1400 Walnut Street, Vicksburg, MS 39180-3262

SUBJECT: Review Plan for PCCP-01: Permanent Canal Closures and Pumps (P2 #147621)

1. The review plan for Permanent Canal Closures and Pumps (PCCP-01) is enclosed for Mississippi Valley Division's review and approval. The Review Plan was prepared in accordance with EC 1165-2-214.
2. The Permanent Canal Closures and Pumps project is currently in the implementation phase. As required by EC 1165-2-214, request review and approval of the Review Plan.
3. The point of contact for this memorandum is Mr. Daniel F. Bradley, Senior Project Manager (CEMVN-PM-OS) at 504-862-2696.

Encl
as


MARK R. HOAGUE, P.E.
Chief, Engineering Division

REVIEW PLAN FOR PCCP-01

PCCP-01: Permanent Canal Closures and Pumps

Mississippi Valley Division

New Orleans District

1 Oct 2013

MSC Approval Date: 4 Nov 2013

Last Revision Date:



**US Army Corps
of Engineers®**

REVIEW PLAN
Permanent Canal Closures and Pumps (PCCP-01)

TABLE OF CONTENTS

1. PURPOSE AND REQUIREMENTS.....	1
2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION	2
3. PROJECT INFORMATION	2
4. DESIGN QUALITY CONTROL (QC).....	13
5. AGENCY TECHNICAL REVIEW (ATR).....	13
6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR)	17
7. MODEL CERTIFICATION AND APPROVAL.....	17
8. REVIEW SCHEDULES AND COSTS	19
9. PUBLIC PARTICIPATION	22
10. REVIEW PLAN APPROVAL AND UPDATES	22
11. REVIEW PLAN POINTS OF CONTACT	23

Attachments

ATTACHMENT 1: TEAM ROSTERS	24
ATTACHMENT 2: STATEMENT OF TECHNICAL REVIEW.....	26
ATTACHMENT 3: REVIEW PLAN REVISIONS	27
ATTACHMENT 4: ACRONYMS AND ABBREVIATIONS	28
ATTACHMENT 5: PCCP Project Delivery Team Organizational Chart	29
ATTACHMENT 6: Review Plan Checklist.....	30

1. PURPOSE AND REQUIREMENTS

Purpose. This Review Plan defines the scope and level of reviews as required by EC 1165-2-214 for the Permanent Canal Closures and Pumps (PCCP-01).

a. References

- (1) **Greater New Orleans Hurricane and Storm Damage Risk Reduction System- Peer Review Plan, dated 12 Dec 12.**
- (2) **Engineering Circular (EC) 1165-2-214, Civil Works Review Policy, 15 Dec 2012**
- (3) **EC 1105-2-412, Assuring Quality of Planning Models, 31 Mar 2011**
- (4) **Engineering Regulation (ER) 1110-1-12, Quality Management, 30 Sep 2006**
- (5) **ER 1105-2-100, Planning Guidance Notebook, Appendix H, Policy Compliance Review and Approval of Decision Documents, Amendment #1, 20 Nov 2007**
- (6) **ER 5-1-1, Project Management Business Process (11/1/2006)**
<http://140.194.76.129/publications/eng-regs/er5-1-11/entire.pdf>
- (7) **ER 1110-2-1150, Engineering and Design for Civil Works Projects, 31 August 1999**
- (8) **ER-1110-1-12 Quality Management (6/21/2006)**
<http://140.194.76.129/publications/eng-regs/er1110-1-12/entire.pdf>
- (9) **ES-08011 QA-QC Process for Study-Design,**
<https://kme.usace.army.mil/CE/QMS/QMS%20Documents/2007-10/08011%20QC-QA%20Processes%20for%20Study-Design%20Phase.DOC>
- (10) **Manual, Proc 2000 PMP/PgMP Development**
http://bp.usace.army.mil/robo/projects/pmbp_manual/PMBP_Manual/proc2000.htm
- (11) **PMBP Manual, REF8008G Quality Management Plan**
http://bp.usace.army.mil/robo/projects/pmbp_manual/PMBP_Manual/REF8008G.htm

b. Requirements

This review plan was developed in accordance with EC 1165-2-214. This plan provides a general outline of the District Quality Assurance (DQA), Agency Technical Review (ATR), and Policy and Legal Compliance Review requirements required by the EC. Independent External Peer Review (IEPR) requirements for PCCP-01 have been established in reference "a" and are being implemented as required by that plan. In addition to these review requirements, the implementation documents are subject to cost engineering review and certification per the EC.

c. Quality Management Plan

A Quality Management Plan (QMP) will be developed depicting the details of the overall quality program requirements for PCCP-01. The QMP will be comprised of the following individual documents:

- PCCP JV Team – Design Quality Control Plan
- URS Design QA Team – Task Order Quality Control Plan
- ED QA Oversight Team – Quality Assurance Plan

2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION

The RMO for the implementation documents for PCCP-01 described in this review plan is the Risk Management Center (RMC). The RMO is responsible for managing the review efforts described in this review plan. The RMO will coordinate with the Cost Engineering Directory of Expertise (DX) to ensure the appropriate expertise is included on the ATR review teams to assess the adequacy of cost estimates, construction schedules and contingencies.

3. PROJECT INFORMATION

a. General

The PCCP-01 will provide risk reduction of storm surge in Lake Pontchartrain from entering the three outfall canals along 17th Street, London Avenue and Orleans Avenue created from a 1% storm event. The pumps will take storm water from the canals around the closures structures so that the interior drainage system can continue to function when the closure structures prevent direct discharge to Lake Pontchartrain. The Implementation Documents for the PCCP will include the following design packages:

- Pumps and Generators
- Foundation and Substructure
- Storm Surge Barrier and Gates
- Superstructure
- Levee/Floodwall Tie-Ins

b. Project Description

The PCCP project is located along the 17th Street, Orleans Avenue, and London Ave Outfall Canals at or near Lake Pontchartrain, Orleans, and Jefferson Parishes, Louisiana. The proposed action consists of new permanent pump stations and closure structures at or near the mouth of each of the outfall canals operating in series with the existing Sewerage and Water Board of New Orleans (SWBNO) pump stations.

c. Factors Affecting the Scope and Level of Review

Primary factors affecting the review for this project are:

- Design-Build procurement method
- Rapid implementation schedule

The design of the project elements in the design packages will precede the construction of those elements by a very short timeframe. In order for the project to be successful, the reviews must be comprehensive and effective to ensure a quality product is designed and delivered with little or no lost design effort. To accomplish this goal, designers and reviewers will work closely together to ensure that design decisions are in compliance/conformance with the RFP and D-B contractor's proposal (incorporated as part of the awarded contract). Each reviewer has been provided the awarded contract documents which will be the basis of determining if design and construction packages are in compliance/conformance. This type of review is often referred to as "over the shoulder" (OTS) and is conducted on a continuous basis by the Quality Assurance (QA) Team. In addition to the ongoing review, critical design packages have been identified for review by a separate independent team comprised of USACE personnel selected for the Agency Technical Review (ATR) team. Together, these two review methods (QA & ATR) will be used to ensure product quality while minimizing implementation time. An organizational chart which identifies the PCCP Project Delivery Team (PDT), including the review team members for the reviews described in this Review Plan, is included as Attachment 5.

d. Project Delivery Team (PDT) Functions and Quality Assurance

(1) Design-Build Coordinator

The Design Build Coordinator from the PCCP JV Team will integrate the PCCP JV design and construction teams to meet the contract requirements.

The Design Build Coordinator along with the design and construction team members will meet weekly with USACE Project Management (PM), Engineering Division Quality Assurance (ED QA) Oversight, URS Design Quality Assurance (DQA) and the Non-Federal Sponsor (NFS) Teams to discuss the progress of the project.

(2) URS Design QA Team

The AE firm, URS, will be referred to as the "URS Design QA Team" associated with the PCCP-01 contract. They will review design and construction package submittals for conformance with the PCCP-01 contract requirements and all associated USACE design requirements. It will similarly review design revisions during construction for conformance as well. URS will report conformance of the D-B contractor's design and construction submittals as part of their QA function and will additionally report URS's conformance to the requirements of the task order for their services in accordance to its Quality Control Plan. All reports will be provided to the ED QA Oversight team TM and to the SPM. The URS Design QA Team is not involved in the actual design of the

PCCP-01 contract. The team is independent of the design-build contractor and will be functioning as the Design QA Team. The use of an AE firm to perform the Design QA enables the Project Delivery Team to ensure that the necessary specialized skills are readily available to perform the immediate and ongoing review of the design packages for this time critical design-build product delivery.

a) Location of URS Design QA Team

The DQA Team will be co-located with the Contractor's design teams and as such will be aware of day to day design decisions. Co-location will enable facilitation of daily communication, involvement in the design task team meetings, over-the-shoulder compliance reviews, and design decisions to meet the rapid implementation schedule.

(3) ED QA Oversight Team

The GO QA team is primarily responsible for overseeing the URS Design QA Team to assure it meets the requirements of their task order for QA services associated with the PCCP-01 contract. It will be engaged in technical reviews of design submittals to allow the team members to understand the design products. In addition to specified QA tasks and activities outlined in the Quality Assurance Plan to be developed for this project, the ED QA Oversight team will perform cursory reviews and spot checks of selected formal submittal packages identified by the ED QA Oversight team TM. The ED QA Oversight team, as time permits, will provide comments regarding conformance design guidance and major component calculations to the URS QA Team for consideration during the Dr Checks comment review period.

a) Location of ED QA Oversight Team

As the District's mission permits, specified members of the ED QA Oversight team may co-locate at the Design Center on days when design task team meetings and OTS reviews are scheduled.

(4) URS Design QA Team Charge

The URS Design QA team shall at all times be cognizant of their responsibility to review the design and construction package submittal for conformance with the awarded contract and all associated USACE design requirements. The individual reviewers shall offer no comment that extends beyond this authority.

- The Design QA Team Lead will:
 - Provide assistance to the USACE Senior Project Manager, and the Project Managers for 17th Street, Orleans Avenue, and London Avenue Canals as needed to facilitate timely and complete reviews of project submittals.
 - Provide updates on the status and progress of the reviews to the USACE's Senior PM, and PMs for the 17th Street, Orleans Avenue, and

London Avenue Canals including independent daily reports of current information, issues and resolutions, decisions and direction of design effort.

- Act as single POC for entering and back checking design submittal comments, provided by all other Team Leads, into DrChecks.
- Act as point of contact for providing information to the SPM and the ED QA Oversight team TM. The items provided may include:
 - Assurance that task team meeting minutes are accurate and complete
 - Weekly Update Briefing Meetings with SPM
 - Briefs and notifies SPM and the ED QA Oversight team TM when conformance issues arise in any of the Task Team meetings
- Insure team members are reviewing/revising DB task team meeting minutes on current information, decisions, action items, updated schedules, and submittal package progress.
- Provide a daily report to the SPM which includes the information received from the DB contractor, issues that were identified, outstanding issues, resolved issues, meetings attended by the DQA team members and additional remarks if required.
- Coordinate and direct the URS Design QA team throughout the project, including:
 - Working with team members to make sure their roles are understood
 - Providing guidance as needed
 - Obtaining updates on the status and progress of reviews from team members
 - Coordinate and manage submittal reviews of the QA team
- Review and compile comments from QA teams for:
 - Clarity
 - Comments outside of the scope of a conformance review
 - Duplicate comments from team members
 - Contradictory comments from team members
 - Tracking submittals and ensuring timely responses
 - Coordinate comments from QA Review team with comments from the ED QA Oversight team and the NFS team in coordination with the SPM; combine and condense comments; and enter all comments into Dr Checks

- Coordinate and manage the startup and commissioning activities of the QA team
- Identify key dates in the startup and commissioning process so that team members are available
- Review and compile comments, in coordination with the SPM and the ED QA Oversight team TM, that may arise during startup and commissioning
- Provide guidance and direction as needed
- The URS Design QA Team Members will:
 - Attend meetings as directed by the URS Design QA Team Lead, including over-the-shoulder reviews
- Review design submittals of all three project sites; review to include:
 - Check of general conformance with the contract design criteria
 - Insure betterments listed in the PCCP-JV proposal are incorporated
 - Criteria explicitly defined in the RFP
 - Criteria documents referenced in the RFP
 - Check of general conformance with the Design-Builder's proposal
 - Check for possible design issues
- Review calculations, checking for:
 - Proper application of criteria
 - That all necessary criteria has been addressed
 - Correct application of input parameters
 - Appropriate use of output data
 - Spot checks of calculations
- Review drawings, checking for:
 - Plans are within criteria parameters
 - Completeness
- Review specifications, checking for:
 - Completeness
 - Revisions are within criteria requirements
- Review construction submittals for:
 - Design items that have possible impacts on final construction
 - Design items that could impact safety
 - Possible impacts to design of final project features

- Quality assurance on reviews by the Design-Builder's design team
- Review all aspects of design related to their respective disciplines including but not limited to:
 - Basis of design document
 - Site civil layout
 - Surveying (both topographic and bathymetric)
 - Grading
 - Utility relocations
 - Landscape architecture
 - O&M manuals
 - Pumps and gear motors
 - Generators
 - Piping
 - Plumbing
 - Gate mechanisms
 - HVAC
 - Fire protection
 - Substructure (pile foundations)
 - Superstructure
 - Hydraulic steel structures
 - Reinforced concrete structures (both hydraulic and non-hydraulic)
 - Cofferdams/temporary retaining structures
 - Pile load tests
 - Architectural items
 - Corrosion protection
 - Soils and foundations testing and analysis
 - Soldier pile walls
 - Excavations
 - Pile foundations, including pile capacities
 - Surcharge and permanent grading
 - Stability analyses
 - Seepage analyses
 - Settlement analyses
 - Power systems
 - Building electrical systems (power, lighting, etc.)
 - Hydraulic models (1-D, 2-D, 3-D, and physical models)
 - Instrumentation and controls of individual items of equipment
 - Integration of the complete operating system
 - Integration of communications with local and remote control and monitoring with the existing drainage pump station operations
 - Provide support with respect to testing and commissioning (Mechanical, Electrical and Instrumentation and Controls) as requested by the SPM
 - Witness testing of pumps and hydraulic models
 - Witnessing all testing and commissioning activities
 - Provide recommendations with respect to acceptance or rejection of the systems provided.

(5) Required Design QA Expertise

Design QA Team Members/Disciplines	Expertise Required
Design QA Team Lead	The Design QA team lead shall be a senior professional with necessary skills and experience to lead a team through the DQA process.
Hydraulic Engineering	The hydraulic reviewer shall be a senior hydraulic engineer with experience in large closure structures and/or pump stations.
Geotechnical Engineering	The Geotech reviewer shall be a senior geotechnical engineer with experience in pile founded structures and/or soil enhancement.
Civil Engineering	The Civil reviewer shall be a senior Civil Engineer with experience in civil site layout of large civil works facilities preferably pump stations, closure structures or navigation structures.
Cost Engineering	The cost reviewer shall be a Cost Pre-Certified Professional with experience preparing cost estimates large pump stations and other large civil works facilities.
Structural	The Structural reviewer shall be a senior structural engineer with experience in concrete and steel in water structures subject to hydrostatic and wind loading.
Mechanical Engineer	The mechanical Engineer shall be a senior mechanical engineer with experience in large pump stations.
Electrical Engineer	The Electrical Engineer shall be a senior electrical engineer with experience in large pump stations.
Instrumentation and Controls Engineer	The instrumentation and controls Engineer shall be a senior engineer with experience in instrumentation, controls and integration of the complete operating system for large pump stations.
Environmental Compliance	The environmental compliance specialist shall be a senior environmental engineer or specialist who is an expert in both USACE environmental regulations as well as environmental compliance in the state of Louisiana.

DQA Role on Project	DQA Team Members
Team Lead	Barry Fehl
Hydraulic Engineering	Herb Miller
Geotechnical Engineering	Bob SeGall
Civil Engineering	Clay Loyless
Cost Engineering	William Stevenson
Structural	Ryan Koenig
Mechanical Engineer	Lakhbir Chauhan
Electrical Engineer	Marty Ollinger
Instrumentation and Controls Engineer	LJ Franz
Environmental	Lee Walker

(6) Documentation of URS Design QA

Documentation of Design QA activities is required. Each URS Design QA team member will provide comments to the URS Design QA team leader who will review and compile the team comments. The URS Design QA team leader will include any comments from the ED QA Oversight team and any NFS team comments and enter them into DrChecks for review and resolution. The team leader will also collate the comments and responses and use them as the basis of the briefings/comment coordination meetings with the SPM and ED QA Oversight team TM. URS will provide a Certification of Quality Assurance Review for each final design package that will be signed by the URS QA Team lead, the ED QA Oversight team TM, the SPM and the MVN Chief of Engineering Division.

(7) ED QA Oversight Team Charge

The ED QA Oversight team is primarily responsible for overseeing the URS Design QA Team to assure it meets the requirements of their task order for QA services associated with the PCCP-01 contract. The ED QA Oversight team will perform oversight of the DQA team in performing periodic cursory and spot check reviews of the design packages during the design phase and cursory reviews of design revisions that occur during construction. Because of their oversight role, the team's output will not be on the compliance review critical path, but is only to spot check that the QA process is functioning appropriately. The GO QA team will monitor the URS Design QA team to assure they are assuring criteria, explicitly defined in the contract documents referenced in the awarded contract, are being met by the DB contractor. Although, the oversight

level of effort will be high in the initial phase of design development, the level of effort should moderate significantly as the 12 – 14 month project design effort progresses.

- The ED QA Oversight team TM will:
 - Serve as the Technical Manager (TM) of the ED QA Oversight Team -.
 - Provide a list of submittal packages to be spot checked by the ED QA Oversight team, the team member that will perform the spot check and provide comments to the URS Design QA team leader.
 - Assure the ED QA Oversight team is adequately staffed and timely in responses.
 - Review design suggestions and comments of the ED QA Oversight team members within the design task teams to assure preferential comments are excluded.
 - Track critical issues identified in task team and over the shoulder meetings to insure timely resolution. When issues are not resolved by the task teams in a timely manner, elevate the situation to the SPM.
 - Furnish an independent daily report and/ or meeting minutes to PM and ED to inform on the Government's prospective regarding the design packaging/submittal process, current information, decisions, action items, updated schedules, and direction of the design effort. These reports will provide PM and ED a perspective independent of the DQA reports.
 - Provide ED and PM a 2-4 week look ahead based on technical meetings, OTS reviews, and daily coordination with URS. This look ahead will provide manpower and time requirements of the ED QA Oversight team members for workload planning and preparation.
 - Monitor the ED QA Oversight team to ensure work efforts remain focused on compliance with the contract documents and brief the SPM and MVN ED Chief on the status of the oversight effort weekly.
 - Manage the work spaces, adjacent to the URS Design QA Team, to ensure efficient usage by the oversight team and facilitate communication between the URS Design QA team and ED QA Oversight team.
- The ED QA Oversight team members will:
 - Responsible for overseeing the URS Design QA Team to assure it meets the requirements of their task order for QA services associated with the PCCP-01 contract. .

- Confer with members of the design task teams regarding preliminary design submittal packages as they are being developed.
- Spot check calculations and design formulas, on submittals identified by the ED QA Oversight team TM, as needed to ensure compliance with the contract requirements leaving the more stringent review to the URS Design QA team during both the preliminary and formal design submittal process.
- Make site visits as requested by Construction Division.
- Support HDC and URS Design QA team involvement in Witness factory/field testing and start up activities of major mechanical and electrical equipment. This work will be performed to compliment the inspections done by HDC and URS Design QA Team.

(8) Documentation of ED QA Oversight Team

Documentation of ED QA Oversight team activities will be provided bi-weekly to ED upper management and SPM and will include a narrative of the major component calculation spot checks and cursory reviews of design packages. The narrative shall include a general description of the submittal package, the major component calculation spot checks, and a summary of the cursory reviews. The ED QA Oversight team TM will insure team members are reviewing/revising DB task team meeting minutes on current information, decisions, action items, updated schedules, and submittal package progress. These meeting minutes will be uploaded into ProjectWise by the TM. The TM will inform the SPM when conformance issues arise. Witness ED QA Oversight team members providing support to HDC and the URS Design QA team for witness factory/field testing and start-up activities will furnish field reports which document testing procedures, results and trip activities.

ED DQA Oversight Role on Project	ED DQA Oversight Team Members
Technical Manager	Jennifer Kline CEMVN
Structural Engineering	Denis Hoerner CEMVN
Hydraulic Engineering	Clyde Barre CEMVN
Geotechnical Engineering	Danny Haggerty CEMVN
Mechanical Engineer	Brian Bell CEMVN
Electrical Engineer	John Vititoe CEMVN
Civil Engineer	Jason Binet CEMVN

(10) Design Reviews

Design reviews are coordinated by the Designer of Record (D-B contractor). Members of the ED QA Oversight team, the URS Design QA Team, NFS and ATR Team and PCCP JV design and construction members will participate in the reviews. These reviews are planned to discuss preliminary design submittals in an effort to expedite the review process and to minimize comments during the formal review of the submission in the Dr Checks system. These discussions and consensus/ non-consensus will be documented with decision logs which will be provided for review as part of the formal design package submittals.

(11) USACE DQA Reviews

All design packages (implementation documents that include supporting data, analyses, environmental compliance documents, RFP, design briefs, final design packages etc.) shall undergo USACE DQA. USACE DQA is an internal review process of basic science and engineering work products focused on fulfilling the project quality requirements defined in the Project Management Plan (PMP). The USACE DQA review effort will be performed by a team of multi-disciplinary engineers and professionals comprised of the URS Design QA team with oversight by the ED QA Oversight team.

(12) Products to Undergo USACE DQA Review

All Design submittals, design decisions, and equipment and material selections and the effective compliance with applicable standards shall be reviewed throughout the Design – Build process. Decisions regarding these product elements will be collated at each submission during the design development stage. Once collated, the decisions will be reviewed system wide to ensure conflicting decisions have been resolved and final decisions are in compliance/conformance with the RFP and Proposal. The information compiled will be made available to the ATR team, with the understanding that it will likely be incorporated into the ATR report.

(13) Resolution of Potential “fatal design flaws”

If either the URS Design QA Team or the ED QA Oversight team identifies a possible non-conforming (or fatal flaw) in an element of a submittal, the SPM will immediately be notified. The SPM and the ED QA Oversight team TM will convene a meeting with all appropriate leads of the URS Design QA Team, NFS Team, and/or ATR Team to discuss the issue and reach consensus on resolution of the potential non-conformance. The ED QA Oversight team TM and SPM will also convene a meeting of all appropriate team leads when there is non-consensus on an issue of compliance between teams.

4. DESIGN QUALITY CONTROL (QC)

Due to the nature of the Design Build project delivery method which places the design responsibility on the Designer of Record (the Design Build Contactor) and the complexity of the project, the Design Builder is required to implement a quality control program to assure that all design products and services required by the contract are performed and delivered in a manner that meets professional engineering and architectural standards.

5. AGENCY TECHNICAL REVIEW (ATR)

a. ATR Requirement

ATR is mandatory for all implementation documents (including supporting data, analyses, environmental compliance documents, etc.). The objective of ATR is to ensure consistency with established criteria, guidance, procedures, and policy; to ensure design quality and technical adequacy; and to ensure design will result in products that satisfy the physical requirements of the sponsor. The ATR will assess whether the analyses presented are technically correct and comply with published USACE guidance, and that the document explains the analyses and results in a reasonably clear manner for the public and decision makers.

The Designer of Record (Design Build Contractor) is required to perform a separate Independent Technical Review (ITR) on their work products. USACE is required by EC 1165-2-214 to perform a separate Agency Technical Review (ATR).

b. ATR Goals.

The goals of the ATR are:

- Ensure design quality and technical adequacy.
- Ensure design will result in products that satisfy the physical requirements of the sponsor.

In order to conduct the DQC-QA, ITR and ATR reviews efficiently, a high level of coordination will be required. Although EC 1165-2-214 clearly states that all planning, engineering and scientific work will undergo a dynamic and rigorous review process, the execution of this process for Design Build projects is not clearly defined. Therefore the following execution plan is proposed:

- ATR team members will observe by teleconference the individual design task team's weekly coordination meeting.
- ATR team members will review design documents and the issue/decision resolution logs for their individual disciplines no less than weekly enabling them to track design decisions.

- ATR team members will be available to the URS Design QA and ED QA Oversight teams to answer technical questions but will otherwise maintain independence from the design process.
- ATR team members will discuss, without delay, any design element that they believe will lead to an ATR comment with the URS Design QA and ED QA Oversight team leads during the design process rather than wait until the ATR review period.
- When necessary, the ATR team members will attend initial, interim and final design conferences.
- The ATR team will conduct their formal reviews during the allotted government review process period prior to the release for construction.

This process is intended to allow the ATR team to perform their mission of ensuring design integrity without delaying the design process.

c. ATR Team

The ATR team will be comprised of senior USACE engineers with extensive experience in their discipline. The proposed team consists primarily of specialized engineers from the Hydro-Electric Design Center (the Pump Station Center of Expertise) and Portland District. Additional disciplines will be filled by senior USACE engineers from Northwest Division.

d. ATR Charge

The ATR review team shall review the design to ensure the quality and credibility of the government's scientific information in accordance with EC 1165-2-214 and the QM of the home MSC. The ATR team will assess whether the analyses presented are technically correct and comply with published USACE guidance. The ATR team's comments should be limited to those that are required to ensure the adequacy of the presented methods, assumptions, criteria, decision factors, applications and explanations.

e. ATR Timing

The ATR team members will observe by teleconference the individual design task team's weekly coordination meeting. When necessary, the ATR team members will attend initial, interim and final design conferences. ATR team members will discuss, without delay, any design element that they believe will lead to an ATR comment with the URS Design QA and ED QA Oversight team leads during the design process rather than wait until the ATR review period. Some of the packages identified for ATR will have an expedited (18 day) review period; however, most of the packages identified for ATR will have a 30 day review period. The 30 days include review, comment and comment

resolution. The ATR team will conduct their formal reviews during the allotted government review process period prior to the release for construction.

f. Products to Undergo ATR

The ATR team will be monitoring the progress of the project through close communication with the URS Design QA and ED QA Oversight teams. ATR will be performed on the specific critical design items within the design package submissions listed below. Additional critical items may be identified for ATR during the design process. Due to the nature of Design-Build, where elements of the design will need to be reviewed prior to subsequent elements being selected, it is necessary to provide ATR when needed and without delay. The following elements have been identified for ATR:

- Main Storm Water Pump Units
- Pump Intake and Discharge Designs
- Diesel Engine Generators
- Electric Drivers/Motors/Gearboxes
- Gate Open and Closure System
- Power Systems that are required to actuate, start, or operate the PCCP pumping units or gates
- Temporary Cofferdams and bypasses
- Structural Elements of Buildings and Barriers

g. Required ATR Team Expertise.

The PCCP is a large civil works project that will construct critical public infrastructure intended to safeguard the lives of residents. The ATR team will consist of senior engineers with a high level of demonstrated technical competency in their field. The extensive amount of review that will be necessary during the execution phase of the Design-Build project will require that the systems be analyzed by teams rather than individuals. Therefore, during the reviews, the subject matter experts will enlist other technically qualified engineers and specialists to assist them in the review. The individuals listed on the chart below will be in charge of the review in their discipline and will either conduct or thoroughly oversee the review.

ATR Team Members/Disciplines	Team Member	Years of Experience
ATR Lead	Mark W. Brodesser PE Chief Civil-Environmental Design CENWP	21
Hydraulic Engineering	Chris Nygaard P.E. CENWP	11
Mechanical Engineering Pumps	Donald R. Courson P.E. Chief Mechanical Section HDC	14
Geotechnical Engineering	Jeremy Britton PE Chief Geotechnical Design CENWP	10
Civil Engineering	Derek McCurdy P.E. CENWP EC-DC	18
Structural Engineering	Matthew D. Hanson P.E. Chief Structural Design CENWP EC-DS	30
Electrical Engineering Pumps	Don J. Campbell Hydro-Electric Design Center	31
Construction / Flood Reduction Structures	Jerry Christenson P.E. USACE HQ	35

h. Documentation of ATR.

DrChecks review software will be used to document all ATR comments, responses and associated resolutions accomplished throughout the review process. Comments should be limited to those that are required to ensure adequacy of the product. The four key parts of a quality review comment will normally include:

- The review concern – identify the product’s information deficiency or incorrect application of policy, guidance, or procedures;
- The basis for the concern – cite the appropriate law, policy, guidance, or procedure that has not been properly followed;
- The significance of the concern – indicate the importance of the concern with regard to its potential impact on the plan selection, recommended plan components, efficiency (cost), effectiveness (function/outputs), implementation responsibilities, safety, Federal interest, or public acceptability; and
- The probable specific action needed to resolve the concern – identify the action(s) that the reporting officers must take to resolve the concern.

In some situations, especially addressing incomplete or unclear information, comments may seek clarification in order to then assess whether further specific concerns may exist.

The ATR documentation in DrChecks will include the text of each ATR concern, the PDT response, a brief summary of the pertinent points in any discussion, including any vertical team coordination (the vertical team includes the district, RMO, MSC, and HQUSACE), and the agreed upon resolution. If an ATR concern cannot be satisfactorily resolved between the ATR team and the PDT, it will be elevated to the vertical team for further resolution in accordance with the policy issue resolution process described in either ER 1110-1-12 or ER 1105-2-100, Appendix H, as appropriate. Unresolved concerns can be closed in DrChecks with a notation that the concern has been elevated to the vertical team for resolution.

At the conclusion of each ATR effort, the ATR team will prepare a Review Report summarizing the review. Review Reports will be considered an integral part of the ATR documentation and shall:

- Identify the document(s) reviewed and the purpose of the review;
- Disclose the names of the reviewers, their organizational affiliations, and include a short paragraph on both the credentials and relevant experiences of each reviewer;
- Include the charge to the reviewers;
- Describe the nature of their review and their findings and conclusions;
- Identify and summarize each unresolved issue (if any); and
- Include a verbatim copy of each reviewer's comments (either with or without specific attributions), or represent the views of the group as a whole, including any disparate and dissenting views.

ATR may be certified when all ATR concerns are either resolved or referred to the vertical team for resolution and the ATR documentation is complete. The ATR Lead will prepare a Statement of Technical Review certifying that the issues raised by the ATR team have been resolved (or elevated to the vertical team). A Statement of Technical Review should be completed, based on work reviewed to date, for the AFB, draft report, and final report. A sample Statement of Technical Review is included in Attachment 2.

6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR)

A Type II, Design and Construction, IEPR as described in the "Implementation of Section 2035 of WRDA 2007 for the Greater New Orleans (GNO) Hurricane and Storm Damage Risk Reduction System (HSDRRS) Review Plan", approved 12 Dec 12 is being performed on the PCCP project.

7. MODEL CERTIFICATION AND APPROVAL

EC 1105-2-412 mandates the use of certified or approved models for all planning activities to ensure the models are technically and theoretically sound, compliant with USACE policy, computationally accurate, and based on reasonable assumptions. Planning models, for the purposes of the EC, are defined as any models and analytical

tools that planners use to define water resources management problems and opportunities, to formulate potential alternatives to address the problems and take advantage of the opportunities, to evaluate potential effects of alternatives and to support decision making. The use of a certified/approved planning model does not constitute technical review of the planning product. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC, ATR, and IEPR (if required).

EC 1105-2-412 does not cover engineering models used in planning. The responsible use of well-known and proven USACE developed and commercial engineering software will continue and the professional practice of documenting the application of the software and modeling results will be followed. As part of the USACE Scientific and Engineering Technology (SET) Initiative, many engineering models have been identified as preferred or acceptable for use on Corps studies and these models should be used whenever appropriate. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC, ATR, and IEPR (if required).

a. Planning Models

No Planning models are anticipated during the development of Plans and Specifications.

b. Engineering Models

This project will contain Computer Fluid Dynamics Modeling for preliminary studies and verification with physical modeling.

8. REVIEW SCHEDULES AND COSTS

Design QA Schedule and Cost

Review Milestone	Review Products	Date Planned*
Design QA review	Design Packages: Storm Surge Barrier and Gates Pumps and Generators Foundation and Substructure Superstructure Levee/Floodwall Tie-Ins	4 th Quarter 2013 4 th Quarter 2013 1 st Quarter 2014 2 nd Quarter 2014 2 nd Quarter 2014
Design QA Back Check	Design Packages: Storm Surge Barrier and Gates Pumps and Generators Foundation and Substructure Superstructure Levee/Floodwall Tie-Ins	4 th Quarter 2013 4 th Quarter 2013 1 st Quarter 2014 2 nd Quarter 2014 2 nd Quarter 2014
100% DQA review	Design Packages: Storm Surge Barrier and Gates Pumps and Generators Foundation and Substructure Superstructure Levee/Floodwall Tie-Ins	4 th Quarter 2013 4 th Quarter 2013 1 st Quarter 2014 2 nd Quarter 2014 2 nd Quarter 2014

*Actual dates dependent on proposed schedule submitted by Design Build Contractor and agreed to by the Government.

Review Milestone	#reviewers/total hours	Approximate cost/hr	Totals
Initial DQA Review	9 x 160	\$150	\$216,000
DQA Back check	9 x 160	\$150	\$216,000
100% DQA	9 x 120	\$150	\$162,000

ATR Schedule and Cost

Review Milestone	Review Products	Date Planned*
Initial ATR review	Design Packages:	
	Storm Surge Barrier and Gates	4 th Quarter 2013
	Pumps and Generators	4 th Quarter 2013
	Foundation and Substructure	1 st Quarter 2014
	Superstructure	2 nd Quarter 2014
	Levee/Floodwall Tie-Ins	2 nd Quarter 2014
ATR Back Check	Design Packages:	
	Storm Surge Barrier and Gates	4 th Quarter 2013
	Pumps and Generators	4 th Quarter 2013
	Foundation and Substructure	1 st Quarter 2014
	Superstructure	2 nd Quarter 2014
	Levee/Floodwall Tie-Ins	2 nd Quarter 2014
100% ATR review	Design Packages:	
	Storm Surge Barrier and Gates	4 th Quarter 2013
	Pumps and Generators	4 th Quarter 2013
	Foundation and Substructure	1 st Quarter 2014
	Superstructure	2 nd Quarter 2014
	Levee/Floodwall Tie-Ins	2 nd Quarter 2014

*Actual dates dependent on proposed schedule submitted by Design Build Contractor and agreed to by the Government.

Review Milestone	#Disciplines/total hours	Approximate cost/hr	Totals
Initial ATR review	8 x 160	\$140	\$179,200
ATR Back Check	8 x 80	\$140	\$89,600
100% ATR review	8 x 120	\$140	\$134,400
Travel	4 site visits	\$40,000/visit	\$160,000

a. Type II IEPR Schedule and Cost.

Type II IEPR Schedule

	Review Products	Date Planned
USACE	Storm Surge Barrier/Gates Submittals and Pumps/ Generators Submittals	4 th Quarter 2013*
Battelle	Submit Comments in DrChecks	Within 14 calendar days of receipt of material
USACE/Battelle	Comment Review Conference Call	Within 14 days of submission of comments
USACE	Foundation/Substructure Submittals	1 st Quarter 2014*
Battelle	Submit Comments in DrChecks	Within 14 calendar days of receipt of material
USACE/Battelle	Comment Review Conference Call	Within 14 days of submission of comments
USACE	Superstructure Submittals	2 nd Quarter 2014*
Battelle	Submit Comments in DrChecks	Within 14 calendar days of receipt of material
USACE/Battelle	Comment Review Conference Call	Within 14 days of submission of comments
USACE	Levee/Floodwall Tie-ins Submittals	2 nd Quarter 2014*
Battelle	Submit Comments in DrChecks	Within 14 calendar days of receipt of material
USACE/Battelle	Comment Review Conference Call	Within 14 days of submission of comments
Battelle	Submit Design Submittal IEPR Final Report	Within 30 calendar days of final design peer submittal.
Battelle	Construction Field Reports	Within 14 calendar days of construction site visits (2 construction field visits- TBD)

***Actual dates dependent on development of design submittals by Design Build Contractor.**

Type II IEPR Cost -

Review Milestone	Totals
Initial IEPR*	\$114,134
Design IEPR*	\$320,319
Estimated Construction IEPR	\$283,000
Total	\$717,453

*Actual awarded contract costs.

b. Model Certification/Approval Schedule and Cost. [Not Applicable](#)

9. PUBLIC PARTICIPATION

Submittal packages will be provided to the Non- Federal Sponsor (NFS), Coastal Protection and Restoration Authority Board of Louisiana (CPRAB) design review and task team members, who will be free to review and provide comments within the established review durations. CPRAB is also representing other NFS agencies such as the Sewerage and Water Board of New Orleans, Jefferson Parish, and South Louisiana Flood Protection Authority-East. Unless specifically requested, the public will not comment on the development of the Design Submittal Packages otherwise.

10. REVIEW PLAN APPROVAL AND UPDATES

The Mississippi Valley Division Commander is responsible for approving this Review Plan. The Commander's approval reflects vertical team input (involving district, MSC, RMO, and HQUSACE members) as to the appropriate scope and level of review for the implementation document. Like the PMP, the Review Plan is a living document and may change as the study progresses. The home district is responsible for keeping the Review Plan up to date. Minor changes to the review plan since the last MSC Commander approval are documented in Attachment 3. Significant changes to the Review Plan (such as changes to the scope and/or level of review) should be re-approved by the MSC Commander following the process used for initially approving the plan. The latest version of the Review Plan, along with the Commanders' approval memorandum, should be posted on the Home District's webpage. The latest Review Plan should also be provided to the RMO and home MSC.

11. REVIEW PLAN POINTS OF CONTACT

Public questions and/or comments on this review plan can be directed to the following points of contact:

- Daniel Bradley 504-862-2696
- Jennifer Kline 504-862-1992
- Mincer Minor 601-634-5841
- Christopher Koepfel 601-634-5931
- Thomas Bishop 303-963-4556

ATTACHMENT 1: TEAM ROSTERS

Name	Role	Contact
Daniel Bradley	Senior Project Manager	504 862 2696
Avis Gaines	Project Manager/Submittal Review Coordinator	504 862 1519
Charles Brannon	Project Manager	504 862 2263
Ana Petkova	Project Manager/Contract Conformance Coordinator	504 862 2758
Laura Lee Wilkinson	Environmental	504 862 1212
Todd Klock	Real Estate	504 862 1920
Robert Guillot	Resident Engineer	504 862 1205
Candida Wagner	Construction Management	504 862 1101
William Stevenson	Cost Engineering	504 837 6326
Lee Walker	Environmental	504 862 1444

Design QA Team Members	Role	Contact
Barry Fehl	DQA Team Lead	504 837 6326
Herb Miller	Hydraulic Engineering	504 837 6326
Bob SeGall	Geotechnical Engineering	504 837 6326
Clay Loyless	Civil Engineering	504 837 6326
Ryan Koenig	Structural	504 837 6326
Lakhbir Chauhan	Mechanical Engineer	504 837 6326
Marty Ollinger	Electrical Engineer	504 837 6326
LJ Franz	Instrumentation and Controls Engineer	504 837 6326

ED QA OVERSIGHT Team Members	Role	Contact
Jennifer Kline	ED QA OVERSIGHT Technical Manager/ Technical Lead	504 862 1992
Denis Hoerner	Structural Engineering	504 862 2659
Jason Binet	Civil Engineer	504 862 2127
Clyde Barre	Hydraulic Engineering	504 862 2429
Danny Haggerty	Geotechnical Engineering	504 862 2403
Brian Bell	Mechanical Engineer	504 862 1128
John Vititoe	Electrical Engineer	504 862 2138

ATR Team Members	Role	Contact
Mark W. Brodesser	ATR Lead	503 808 4914
Chris NyGaard	Hydraulic Engineering	503 808 4839
Donald R. Courson	Mechanical Engineering Pumps	503 808 4256
Jeremy Britton	Geotechnical Engineering	503808 4851
Derek McCurdy	Civil Engineering	503 808 4918
Matthew D. Hanson	Structural Engineering	503 808 4934
Don J. Campbell	Electrical Engineering Pumps	503 808 4254
Jerry Christenson	Construction / Flood Reduction Structures	503 351 1450

ATTACHMENT 2: STATEMENT OF TECHNICAL REVIEW

COMPLETION OF AGENCY TECHNICAL REVIEW

The Agency Technical Review (ATR) has been completed for the <type of product> for <project name and location>. The ATR was conducted as defined in the project's Review Plan to comply with the requirements of EC 1165-2-214. During the ATR, compliance with established policy principles and procedures, utilizing justified and valid assumptions, was verified. This included review of: assumptions, methods, procedures, and material used in analyses, alternatives evaluated, the appropriateness of data used and level obtained, and reasonableness of the results, including whether the product meets the customer's needs consistent with law and existing US Army Corps of Engineers policy. The ATR also assessed the District Quality Control (DQC) documentation and made the determination that the DQC activities employed appear to be appropriate and effective. All comments resulting from the ATR have been resolved and the comments have been closed in DrCheckssm.

SIGNATURE

Name
ATR Team Leader
Office Symbol/Company

Date

SIGNATURE

Name
Project Manager (home district)
Office Symbol

Date

SIGNATURE

Name
Architect Engineer Project Manager¹
Company, location

Date

SIGNATURE

Nathan Snorteland
Review Management Office Representative
CEIWR-RMC

Date

CERTIFICATION OF AGENCY TECHNICAL REVIEW

Significant concerns and the explanation of the resolution are as follows: Describe the major technical concerns and their resolution.

As noted above, all concerns resulting from the ATR of the project have been fully resolved.

SIGNATURE

Name
Chief, Engineering Division (home district)
Office Symbol

Date

SIGNATURE

Name
Chief, Planning Division² (home district)
Office Symbol

Date

¹ Only needed if some portion of the ATR was contracted

² Decision Documents Only.

ATTACHMENT 3: REVIEW PLAN REVISIONS

Revision Date	Description of Change	Page / Paragraph Number

ATTACHMENT 4: ACRONYMS AND ABBREVIATIONS

<u>Term</u>	<u>Definition</u>	<u>Term</u>	<u>Definition</u>
AFB	Alternative Formulation Briefing	NED	National Economic Development
ASA(CW)	Assistant Secretary of the Army for Civil Works	NER	National Ecosystem Restoration
ATR	Agency Technical Review	NEPA	National Environmental Policy Act
CSDR	Coastal Storm Damage Reduction	O&M	Operation and maintenance
DPR	Detailed Project Report	OMB	Office and Management and Budget
DQC	District Quality Control/Quality Assurance	OMRR&R	Operation, Maintenance, Repair, Replacement and Rehabilitation
DX	Directory of Expertise	OEO	Outside Eligible Organization
EA	Environmental Assessment	OSE	Other Social Effects
EC	Engineer Circular	PCX	Planning Center of Expertise
EIS	Environmental Impact Statement	PDT	Project Delivery Team
EO	Executive Order	PAC	Post Authorization Change
ER	Ecosystem Restoration	PMP	Project Management Plan
FDR	Flood Damage Reduction	PL	Public Law
FEMA	Federal Emergency Management Agency	QMP	Quality Management Plan
FRM	Flood Risk Management	QA	Quality Assurance
FSM	Feasibility Scoping Meeting	QC	Quality Control
GRR	General Reevaluation Report	RED	Regional Economic Development
Home District/MSD	The District or MSD responsible for the preparation of the implementation document	RMC	Risk Management Center
HQUSACE	Headquarters, U.S. Army Corps of Engineers	RMO	Review Management Organization
IEPR	Independent External Peer Review	RTS	Regional Technical Specialist
ITR	Independent Technical Review	SAR	Safety Assurance Review
LRR	Limited Reevaluation Report	USACE	U.S. Army Corps of Engineers
MSC	Major Subordinate Command	WRDA	Water Resources Development Act

ATTACHMENT 6: Review Plan Checklist

**Review Plan Checklist
For Implementation Documents**

Date: Oct 1, 2013
Originating District: New Orleans District (MVN)
Project/Study Title: PCCP-01: Permanent Canal Closures and Pumps
Project #: 147621
District POC: Daniel Bradley, SPM - Jennifer Kline, TM

Please fill out this checklist and submit with the draft Review Plan when coordinating with the appropriate RMO. For DQC, the District is the RMO; for ATR of Dam and Levee Safety Studies, the Risk Management Center is the RMO; and for non-Dam and Levee Safety projects and other work products, MVD is the RMO; for Type II IEPR, the Risk Management Center is the RMO. Any evaluation boxes checked 'No' indicate the RP possibly may not comply with EC 1165-2-214 and should be explained. Additional coordination and issue resolution may be required prior to MSC approval of the Review Plan.

REQUIREMENT	REFERENCE	EVALUATION
1. Is the Review Plan (RP) a standalone document?	EC 1165-2-214,	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
	Appendix B, Para 4a	
a. Does it include a cover page identifying it as a RP and listing the project/study title, originating district or office, and date of the plan?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
b. Does it include a table of contents?		<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
c. Is the purpose of the RP clearly stated and EC 1165-2-214 referenced?	EC 1165-2-214 Para 7a	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
d. Does it reference the Project Management Plan (PMP) of which the RP is a component including P2 Project #?	EC 1165-2-214 Para 7a (2)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

REQUIREMENT	REFERENCE	EVALUATION
<p>e. Does it include a paragraph stating the title, subject, and purpose of the work product to be reviewed?</p> <p>f. Does it list the names and disciplines in the home district, MSC and RMO to whom inquiries about the plan may be directed?*</p> <p><i>*Note: It is highly recommended to put all team member names and contact information in an appendix for easy updating as team members change or the RP is updated.</i></p>	<p>EC 1165-2-214 Appendix B, Para 4a</p> <p>EC 1165-2-214, Appendix B, Para 4a</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>
<p>2. Documentation of risk-informed decisions on which levels of review are appropriate.</p> <p>a. Does it succinctly describe the three levels of peer review: District Quality Control (DQC), Agency Technical Review (ATR), and Independent External Peer Review (IEPR)?</p> <p>b. Does it contain a summary of the CW implementation products required?</p> <p>c. DQC is always required. The RP will need to address the following questions:</p> <p>i. Does it state that DQC will be managed by the home district in accordance with the Major Subordinate Command (MSC) and district Quality Management Plans?</p>	<p>EC 1165-2-214, Appendix B, Para 4b</p> <p>EC 1165-2-214 Para 7a</p> <p>EC1165-2-214 Para 15</p> <p>EC1165-2-214 Para 15a</p> <p>EC1165-2-214 Para 8a</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>

REQUIREMENT	REFERENCE	EVALUATION
ii. Does it list the DQC activities (for example, 30, 60, 90, BCOE reviews, etc)	EC 1165-2-214 Appendix B (1)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
iii. Does it list the review teams who will perform the DQC activities?	EC 1165-2-214 Appendix B, Para 4g	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
iv. Does it provide tasks and related resource funding and schedule showing when the DQC activities will be performed?	EC 1165-2-214 Appendix B, Para 4c	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
d. Does it assume an ATR is required and if an ATR is not required does it provide a risk based decision of why it is not required? If an ATR is required the RP will need to address the following questions:	EC1165-2-214 Para 15a	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No
i. Does it identify the ATR District, MSC, and RMO points of contact?	EC 1165-2-214 Para 7a	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
ii. Does it identify the ATR lead from outside the home MSC?	EC 1165-2-214 Para 9c	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No

REQUIREMENT	REFERENCE	EVALUATION
<p>iii. Does it provide a succinct description of the primary disciplines or expertise needed for the review (not simply a list of disciplines)? If the reviewers are listed by name, does the RP describe the qualifications and years of relevant experience of the ATR team members?*</p> <p><i>*Note: It is highly recommended to put all team member names and contact information in an appendix for easy updating as team members change or the RP is updated.</i></p>	<p>EC 1165-2-214</p> <p>Appendix B, Para 4g</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p>
<p>iv. Does it provide tasks and related resource, funding and schedule showing when the ATR activities will be performed?</p>	<p>EC 1165-2-214</p> <p>Appendix C, Para 3e</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p>
<p>v. Does the RP address the requirement to document ATR comments using Dr Checks?</p>	<p>EC 1165-2-214</p> <p>Para 7d (1)</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p>
<p>e. Does it assume a Type II IEPR is required and if a Type II IEPR is not required does it provide a risk based decision of why it is not required including RMC/ MSC concurrence? If a Type II IEPR is required the RP will need to address the following questions:</p>	<p>EC1165-2-214</p> <p>Para 15a</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p>Type II IEPR is being performed on this project as described in the "Implementation of Section 2035 of WRDA 2007 for the Greater New Orleans (GNO) Hurricane and Storm Damage Risk Reduction System (HSDRRS) Review Plan approved 12 Dec 12.</p>
<p>i. Does it provide a defensible rationale for the decision on Type II IEPR?</p>	<p>EC 1165-2-214</p> <p>Para 7a</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p>

REQUIREMENT	REFERENCE	EVALUATION
ii. Does it identify the Type II IEPR District, MSC, and RMO points of contact?	EC 1165-2-214 Appendix B, Para 4a	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
iii. Does it state that for a Type II IEPR, it will be contracted with an A/E contractor or arranged with another government agency to manage external to the Corps of Engineers?	EC 1165-2-214 Appendix B, Para 4k (4)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
iv. Does it state for a Type II IEPR, that the selection of IEPR review panel members will be made up of independent, recognized experts from outside of the USACE in the appropriate disciplines, representing a balance of expertise suitable for the review being conducted?	EC 1165-2-214 Appendix B, Para 4k(1) and Appendix E, Para's 1a & 7	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
v. Does it state for a Type II IEPR, that the selection of IEPR review panel members will be selected using the National Academy of Science (NAS) Policy which sets the standard for "independence" in the review process?	EC 1165-2-214 Para 6b (4) and Para 10b	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
vi. If the Type II IEPR panel is established by USACE, has local (i.e. District) counsel reviewed the Type II IEPR execution for FACA requirements?	EC1165-2-214 Appendix E, Para 7c(1)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
vii. Does it provide tasks and related resource, funding and schedule showing when the Type II IEPR activities will be performed?	EC1165-2-214 Appendix E, Para 5a	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A

REQUIREMENT	REFERENCE	EVALUATION
<p>viii. Does the project address hurricane and storm risk management or flood risk management or any other aspects where Federal action is justified by life safety or significant threat to human life?</p> <p>Is it likely? If yes, Type II IEPR must be addressed.</p> <p>ix. Does the RP address Type II IEPR factors?</p> <p>Factors to be considered include:</p> <ul style="list-style-type: none"> • Does the project involve the use of innovative materials or techniques where the engineering is based on novel methods, presents complex challenges for interpretations, contains precedent setting methods or models, or presents conclusions that are likely to change prevailing practices? • Does the project design require redundancy, resiliency and robustness • Does the project have unique construction sequencing or a reduced or overlapping design construction schedule; for example, significant project features accomplished using the Design-Build or Early Contractor Involvement (ECI) delivery systems. 	<p>EC1165-2-214</p> <p>Appendix E, Para 2</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p>
<p>f. Does it address policy compliance and legal review? If no, does it provide a risk based decision of why it is not required?</p>	<p>EC 1165-2-214</p> <p>Para 14</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p>

REQUIREMENT	REFERENCE	EVALUATION
<p>3. Does the RP present the tasks, timing, and sequence of the reviews (including deferrals)?</p> <p>a. Does it provide an overall review schedule that shows timing and sequence of all reviews?</p> <p>b. Does the review plan establish a milestone schedule aligned with the critical features of the project design and construction?</p>	<p>EC 1165-2-214, Appendix B, Para 4c</p> <p>EC 1165-2-214, Appendix C, Para 3g</p> <p>EC 1165-2-214, Appendix E, Para 6c</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p>
<p>4. Does the RP address engineering model certification requirements?</p> <p>a. Does it list the models and data anticipated to be used in developing recommendations?</p> <p>b. Does it indicate the certification /approval status of those models and if certification or approval of any model(s) will be needed?</p> <p>c. If needed, does the RP propose the appropriate level of certification/approval for the model(s) and how it will be accomplished?</p>	<p>EC 1165-2-214, Appendix B, Para 4i</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p>

REQUIREMENT	REFERENCE	EVALUATION
<p>5. Does the RP explain how and when there will be opportunities for the public to comment on the study or project to be reviewed?</p> <p>a. Does it discuss posting the RP on the District website?</p> <p>b. Does it indicate the web address, and schedule and duration of the posting?</p>	<p>EC 1165-2-214, Appendix B, Para 4d</p>	<p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p>
<p>6. Does the RP explain when significant and relevant public comments will be provided to the reviewers before they conduct their review?</p> <p>a. Does it discuss the schedule of receiving public comments?</p> <p>b. Does it discuss the schedule of when significant comments will be provided to the reviewers?</p>	<p>EC 1165-2-214, Appendix B, Para 4e</p>	<p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p>

REQUIREMENT	REFERENCE	EVALUATION
<p>7. Does the RP address whether the public, including scientific or professional societies, will be asked to nominate professional reviewers?*</p> <p>a. If the public is asked to nominate professional reviewers then does the RP provide a description of the requirements and answer who, what, when, where, and how questions?</p> <p><i>* Typically the public will not be asked to nominate potential reviewer</i></p>	<p>EC 1165-2-214, Appendix B, Para 4h</p>	<p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p>
<p>8. Does the RP address expected in-kind contributions to be provided by the sponsor?</p> <p>a. If expected in-kind contributions are to be provided by the sponsor, does the RP list the expected in-kind contributions to be provided by the sponsor?</p>	<p>EC 1165-2-214, Appendix B, Para 4j</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p> <p><input type="checkbox"/> Yes <input type="checkbox"/> No <input checked="" type="checkbox"/> N/A</p>
<p>9. Does the RP explain how the reviews will be documented?</p> <p>a. Does the RP address the requirement to document ATR comments using Dr Checks and Type II IEPR published comments and responses pertaining to the design and construction activities summarized in a report reviewed and approved by the MSC and posted on the home district website?</p>	<p>EC 1165-2-214, Para 7d</p>	<p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No</p> <p><input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A</p> <p>Type II IEPR is being performed on this project as described in the "Implementation of Section 2035 of WRDA 2007 for the Greater New Orleans (GNO) Hurricane and Storm Damage Risk Reduction System (HSDRRS) Review Plan approved 12 Dec 12.</p>

REQUIREMENT	REFERENCE	EVALUATION
b. Does the RP explain how the Type II IEPR will be documented in a Review Report?	EC 1165-2-214 Appendix B , Para 4k (14)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
c. Does the RP document how written responses to the Type II IEPR Review Report will be prepared?	EC 1165-2-214 Appendix B, Para 4k (14)	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
d. Does the RP detail how the district/PCX/MSC and CECW-CP will disseminate the final Type II IEPR Review Report, USACE response, and all other materials related to the Type II IEPR on the internet?	EC 1165-2-214 Appendix B, Para 5	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
10. Has the approval memorandum been prepared and does it accompany the RP?	EC 1165-2-214, Appendix B, Para 7	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No