

FY17 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)

Project	Solicitation No.	Contract No.	Manager	Dredge	Actuals			FY16												FY17												FY18												FY19											
					Dredge Start	Dredge End	Actual Bid Date	2016												2017												2018												2019											
								OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN								
CALCASIEU RIVER MI 5.0 TO 17.0, DEVIL'S ELBOW, MD	16B0029	16C0052	Falk	"Dredge 32", "Mike Hooks"	1/31/2017	8/23/2017	7/27/2016	16MVN185 Mike Hooks Low Bidder, Award 8 Aug 2016, NTP 17 Aug 2016												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
LAKE PONTCHARTRAIN & VICINITY, NEW ZYDECO RIDGE, ST. TAMMANY PH.	16B0027						8/4/2016	16Crosby Dredging, Galliano, LA.																																															
LPV MITIGATION, BAYOU SAUVAGE/TURTLE BAYOU MITIGATION	16B0024	16C0038					5/19/2016	16Norfolk Dredging, Anticipated Start Nov 2016.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
HDDA 14-2 MD	14B0053	16C0054	Komick	"Captain Frank", "EW Ellefsen"	10/8/2016	8/23/2016		16MVN750 Weeks Marine, Award 30 Aug 2016, NTP 7 Sep 2016, EDC 31 Dec 2017.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
MISS RIV SWP CDR MI 6.0 AHP TO MI 19.5 BHP 1-17 (REVISED)	17B0003	17C0013	Komick	"Captain Frank"	3/22/2017	2/23/2017		17MVN275 Weeks Marine, Award 8 Mar 2017, EDC 16 Sep 2017.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
YANKEE POND & GEO CRIB	17B0002					3/14/2017													Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																								
ATCHAF BAY & BAR CHANN CDR 1-15	15B0041	17C0024	Connell		6/11/2017	8/3/2017	4/5/2017	17MVN075 Great Lakes, Award 11 May 2017, EDC 3 Aug 2017.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
MERMENTAU RIVER MD	17B0009	17C0034	Falk	"Ingenuity"	8/16/2017	6/27/2017		17MVN050 Inland Dredging, Award 12 Jul 2017, EDC 1 Nov 2017.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
MISS RIV NOH CDR 1-17	17B0010	17C0031	Komick	"Mike Hooks"	7/10/2017	6/29/2017		17MVN030 Mike Hooks, Award 29 Jun 2017, NTP 30 Jun 2017, EDC 16 Sep 2017.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																							
ATCHAF BASIN, (GIWW) & MISC PROJECTS CDR IDIQ FY17	17B0025	17D0008	Connel, Landry, Newman			7/6/2017	17MVN065 Weeks Marine, Award 17 Aug 2017, NTP 25 Aug 2017.												Dredging Performed												Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed																								

