

Comite River Diversion Tentative Schedule

Remaining Projects	Tentative Award	Remaining Items
Bayou Baton Rouge	Q1CY25	(2) Relocations Remaining
Diversion Structure	Q2CY25	Hwy 67 construction to complete
Channel Segment #2B	Q2CY25	(2) Relocations Remaining *Florida Gas included
Channel Segment #3	Q2CY25	(1) Relocation Remaining *Florida Gas only
Brooks Lake	Q4CY25	Final Design & Access for Entry
Clearing & Snagging	Q4CY25	Final Project to Award