



Work Description
Construct interim closure structures for the 17th St., London Ave., and Orleans Ave. Canals. Install SCADA system

Legend

Floodwall Contract

Schedule Incomplete

Sr. PM: Jim St. Germain
PM: Dan Bradley

Project Code	Contract	Contracting Package	Contracting Estimates (in millions)	Contract Award		
OEB-09	Lake Pontch - Interim Closure Structure at 17th St. Canal		# N/A	Q	#	2006
OEB-10	Lake Pontch - Interim Closure Structure at London Ave.		# N/A	Q	#	2006
OEB-11	Lake Pontch - Interim Closure Structure at Orleans Ave.		# N/A	Q	#	2006
OEB-12	Temporary Pump Supply 07 - 17th St. Canal	Supply	20-50M	Q	4	2006
OEB-13	Temporary Pump Supply 07 - London Ave. Canal	Supply	5-20M	Q	4	2006
OEB-14	Temporary Pump Installation 07 - 17th St. Canal	Desg.-Bld.	5-20M	Q	4	2006
OEB-15	Temporary Pump Installation 07 - London Ave. Canal	Desg.-Bld.	20-50M	Q	1	2007
SCADA-01	SCADA system for 17th Street, London and Orleans		5-20M	Q	2	2006

	OEB
Projects	8
Complete	0
In Construction	4
In Design	4
Prepping for P&S	0
On Hold	0

