

FY13 Awarded, Ongoing, & Completed Dredging Work For New Orleans District (MVN)

<http://www.mvn.usace.army.mil/od/navigation.asp>  
 Last Updated 10/24/2013

Changes made since last update  
 Cutterheads  
 Hoppers  
 Dustpans

All scheduled information subject to change. Does not include contingency projects.

Dredging Performed  
 Contract Period = Bid Date + (Award/NTP Estimated Period) + Construction Duration Allowed

Project	Solicitation No.	Contract No.	Manager	Dredge	Dredge Start	Dredge End	Actual Bid Date	FY12 FY13 FY14 FY15																							
								2012				2013				2014				2015				2016							
								JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	
ATCHAF RIV BERWICK BAY THREE RIVERS CDR IDIQ	12B0027	12D0007	Lowe	"Borinquen"	7/24/2012	3/9/2013	6/7/2012	12MVN065 Award 13 Jun 2012, NTP 18 Jun 2012. Borinquen Released 15 Oct 2012.																							
MISS RIV SWP HDDA CY MD	12B0028	12C0034	Kornick	"MaCaskill"	9/10/2012	3/17/2013	6/11/2012	12MVN027 Low Bidder Weeks Marine. Award 15 Jun 2012, NTP 20 Jun 2012.																							
OUTLETS OF VENICE, BAP COLL BAR CH, MD 1-2011	11B0037	12C0041	Schneider	"E Stroud"	9/7/2012	12/20/2012	7/17/2012	12MVN149 Low Bidder Mike Hooks. Award Date 20 Jul 2012.																							
ATCHAF RIV BAY CHANN CY MD 1-2010	10B0078	12C0042	Lowe	"EW Ellefsen"	11/26/2012	1/12/2013	7/18/2012	12MVN060 Low Bidder Weeks Marine. Award 18 Jul 2012. NTP 7 Aug 2012.																							
MISS RIV SALTWATER BARRIER SILL CDR 1-2012	12B0043	12C0044	Kornick	"Texas", "California"	8/16/2012	9/18/2012	8/9/2012	California Started Dredging on 21 Aug 2012. 12MVN135 Low Bidder Great Lakes. Award 9 Aug 2012. NTP 7 Aug 2012.																							
CALCASIEU RIVER MI 34 TO 36 MD	12B0046	12C0056	Falk	"Perseverance"	4/13/2013	8/2/2013	9/25/2012	12MVN182 Award Date 28 Sep 2012. NTP 10 Jan 2013.																							
MISS RIV HOH (HOUMA & GIWW) CDR 3-2011	11B0023	12C0051	Schneider	"Borinquen"	10/17/2012	11/11/2012	9/13/2012	12MVN032 Award 18 Sep 2012. NTP 25 Sep 2012.																							
MISS RIV ORCS LOW SILL & AUX CS INFLOW CHAN DRDG	12B0033	12C0039	Beauvais	"GD Morgan"	9/11/2012	1/19/2013	7/3/2012	12MVN185 Adv Date 16 May 2012. Award Date 10 Jul 2012. NTP Date 16 Jul 2012.																							
MISS RIV SWP CUTTER CDR 1-2013	13B0040	13C0021	Kornick	"Captain Frank"	5/21/2013	8/8/2013	4/16/2013	13MVN775 Weeks Marine. Adv 15 Mar 2013. Awd 19 Apr 2013. NTP 23 Apr 2013.																							
OLD RIVER CONTROL STRUCTURE OUTFLOW CHANNELS	13B0034	13C0026	Beauvais	"Richard Laquay"	7/20/2013		5/1/2013	13MVN200 Orion Marine. 1st NTP 29 May 2013, 2nd NTP 10 Jul 2013. EDC 30 Jan 2014.																							
CALCASIEU RIVER MI 34 TO 15 MD	13B0043	13C0031	Falk	"Mike Hooks"	8/16/2013		6/11/2013	13MVN180 Mike Hooks. Award 26 Jun 2013. NTP 9-Jul-2013, EDC 16 Feb 2014.																							
MISS RIV HOH (HOUMA & BAPTISTE COLL) CDR 3-2013	13B0019	13C0034	Kornick, Landry, Schneider	"Borinquen", "Capt Frank"	7/21/2013	10/3/2013	7/10/2013	13MVN032 Bid Open 10-Jul-2013. Award 11 Jul 2013. NTP 16 Jul 2013. Capt Frank Replaced Borinquen on 16-Aug-2013.																							
ATCHAF BASIN, (GIWW) & MISC PROJECTS CDR IDIQ	13B0055	13D0010	Lowe, Landry, Beauvais	"Borinquen"	8/19/2013	10/12/2013	7/23/2013	13MVN065 Award 31 Jul 2013, NTP 2 Aug 2013, T.O. #1 Completed 25-Sep-2013, T.O. #2 Completed 12-Oct-2013.																							



