

BAYOU LAFOURCHE PORT FOURCHON FY 2016 Maintenance Dredging



PROJECT	Bayou Lafourche, LA
DESCRIPTION OF WORK	1. Maintain a 24' x 300' channel from Mile Inland Reach (3.4 to Mile 0.0) (with an additional 3' of advance maintenance) 2. Maintain a 26' x 300' channel from Mile Bar Channel (Mile 0.0 to Mile -1.8) (with an additional 4' of advance maintenance)
OPERATIONS MANAGER	Ray Newman (504-862-2050)
LOCAL SPONSOR	Jefferson Parish, LA

DREDGING FREQUENCY	Biennially
LAST DREDGED	2014
TYPE OF DREDGE USED	Cutterhead

CONTRACT SCHEDULE	Advertise: Jul 2016	Open Bids: TBD	Award: TBD	Start Work: TBD	Duration: 30 days
ESTIMATED QUANTITY	625,000 CY				
ESTIMATED COST	\$2,000,000 - \$5,000,000				

DREDGING REACH	Mile 3.4 to Mile -1.8
DISPOSAL AREAS	Behind Jetties along gulf shoreline
DISPOSAL TYPE	Unconfined
SEDIMENT CHARACTERISTICS	Sand: 20% Silt: 56% Clay: 24%

TYPE of BU PLACEMENT	REASON for NON-BU PLACEMENT
Wetland Creation	Remote Location
Bird Island	Unsuitable Material (Fluff)
X Beach Nourishment	Hopper Dredge Required