

GULF INTRACOASTAL WATERWAY INNER HARBOR NAVIGATION CANAL LOCK FOREBAY



Project Location

FY 2017 MAINTENANCE DREDGING

PROJECT: Gulf Intracoastal Waterway
SUBPROJECT: IHNC Lock Forebay
OPERATIONS MANAGER: Victor Landry
PHONE: (504) 862-2407
LOCAL SPONSOR: U.S. Government has sufficient interest

DESCRIPTION OF WORK:

Maintain forebay to -31.5' MLG (with an additional 3' of advance maintenance)

HISTORICAL DREDGING FREQUENCY: Annually

LAST DREDGED: 2014

TYPE OF DREDGE: Cutterhead

ESTIMATED QUANTITY: 75,000 CY

ESTIMATED COST: \$500,000

ADVERTISE: Jul 2017

OPEN BIDS: TBD

AWARD: TBD

START WORK: TBD

DURATION: 4 days

DREDGING REACH: IHNC Lock Forebay

DISPOSAL AREA: Mississippi River

DISPOSAL TYPE: Open Water

REMARKS: Dredged Material discharged beyond the -55' Depth Contour

NOTE: This work is done as part of the New Orleans Harbor Contract



INNER HARBOR NAVIGATION CANAL LOCK FOREBAY

Fiscal Year	Disposal Area	Dredging Quantity (CY)
2001	Mississippi River Open Water	22,500
2002	Mississippi River Open Water	6,551
		107,008
2003	NO DREDGING	
2004	Mississippi River Open Water	14,807
2005	NO DREDGING	
2006	Mississippi River Open Water	32,480
2007	Mississippi River Open Water	36,085
2008	Mississippi River Open Water	35,641
2009	Mississippi River Open Water	52,073
2010	Mississippi River Open Water	6,100
		81,610
2011	Mississippi River Open Water	81,469
2012	Mississippi River Open Water	40,935
2013	Mississippi River Open Water	52,559
2014	Mississippi River Open Water	89,822

