

FY 2015 MAINTENANCE DREDGING

PROJECT: Gulf Intracoastal Waterway
SUBPROJECT: Mile 99
OPERATIONS MANAGER: Victor Landry
PHONE: (504) 862-2407
LOCAL SPONSOR: U.S. Government has sufficient interest

DESCRIPTION OF WORK:

Maintain 12' x 125' channel in the Gulf Intracoastal Waterway (with an additional 3' of advance maintenance)

HISTORICAL DREDGING FREQUENCY: Annually
LAST DREDGED: 2013
TYPE OF DREDGE: Leased Cutterhead
ESTIMATED QUANTITY: 100,000 CY
ESTIMATED COST: \$500,000

ADVERTISE: Jan 2015
OPEN BIDS: TBD
AWARD: TBD
START WORK: TBD
DURATION: 7 days

DREDGING REACH: GIWW at Mile 99
DISPOSAL AREA: Atchafalaya River
DISPOSAL TYPE: Open Water
REMARKS: Dredged Material discharged beyond the -32' Depth Contour

GULF INTRACOASTAL WATERWAY MILE 99



PROJECT AUTHORITY: The 384-mile-long GIWW was authorized by the Rivers and Harbors Acts of 1946 and 1962, and provides for a navigational channel across the State of Louisiana from the Rigolets in Lake Borgne to the Sabine River. A 12-foot-deep by 150-foot-wide channel is maintained in the first 33 miles from the Rigolets to New Orleans, Louisiana, and a 12-foot-deep by 125-foot-wide waterway is provided in the remainder of the mainstem.

Recent Dredging History Of Gulf Intracoastal Waterway – Mile 99

Fiscal Year	Disposal Area	Dredging Quantity (CY)
2001	Atchafalaya River Open Water	60,038
2002	Atchafalaya River Open Water	70,736
2003	Atchafalaya River Open Water	38,056
2004	Atchafalaya River Open Water	67,423
2005-2006	NO DREDGING	
2007	Atchafalaya River Open Water	73,545
2008	Atchafalaya River Open Water	169,140
2009	Atchafalaya River Open Water	86,523
2010	Atchafalaya River Open Water	55,964
2011	Atchafalaya River Open Water	90,648
2013	Atchafalaya River Open Water	29,446

