

## FY 2013 MAINTENANCE DREDGING

PROJECT: Gulf Intracoastal Waterway  
 SUBPROJECT: Algiers Lock Forebay  
 PROJECT MANAGER: Victor Landry  
 PHONE: (504) 862-2407  
 LOCAL SPONSOR: U.S. Government has sufficient interest

### DESCRIPTION OF WORK:

Maintain forebay to -12' MLG (with an additional 3' of advance maintenance)

HISTORICAL DREDGING FREQUENCY: Annual  
 LAST DREDGED: 2011  
 TYPE OF DREDGE: Cutterhead  
 ESTIMATED QUANTITY: 50,000 CY  
 ESTIMATED COST: \$500,000

ADVERTISE: Jan 2013  
 OPEN BIDS: TBD  
 AWARD: TBD  
 START WORK: TBD  
 DURATION: 7 days

DREDGING REACH: Lock Forebay  
 DISPOSAL AREA: Mississippi River  
 DISPOSAL TYPE: Open Water  
 REMARKS: Dredged Material Discharged beyond the -55 Depth Contour.  
 NOTE: This work is done as part of the New Orleans Harbor Contract

# GULF INTRACOASTAL WATERWAY ALGIERS LOCK FOREBAY



PROJECT AUTHORITY: River and Harbor Act of 24 July 1946, Senate Document 242, 79th Congress, 2nd Session, and prior R&H Acts; River and Harbor Act of 23 October 1962, House Document 556, 87th Congress, 2nd Session.

NEPA DOCUMENTATION	FONSI	PUBLIC NOTICE	WATER QUALITY CERTIFICATION	
FEIS O&M	4-Feb-77	19-Feb-75		21-Feb-79
SIR#11 Advance Maintenance & Allowable Overdepth	20-Sep- 85	28-Oct-86		

\* revised Water Quality Certificate

# Recent Dredging History Of GIWW– ALGIERS LOCK FOREBAY

Fiscal Year	Disposal Area	Dredging Quantity (CY)
2001	Mississippi River Open Water	22,500
2002	Mississippi River Open Water	6,551
		107,008
2003	NO DREDGING	
2004	Mississippi River Open Water	14,807
2005-2007	NO DREDGING	
2008	Mississippi River Open Water	15,415
2009	Mississippi River Open Water	71,886
2010	Mississippi River Open Water	39,706
2011	Mississippi River Open Water	20,138

