

## FY 2014 MAINTENANCE DREDGING

**PROJECT:** Mississippi River  
Baton Rouge to the Gulf of Mexico, LA.  
**REACH:** New Orleans Harbor  
**PROJECT MANAGER:** Michelle Kornick  
**LOCAL SPONSOR:** State of Louisiana

### DESCRIPTION OF WORK:

Project depth varies from -15' to -35' MLG starting 100 feet from face of wharves on left descending bank typically between Mile 94.6 and 101.1 AHP.

**HISTORICAL DREDGING FREQUENCY:** Annual  
**LAST DREDGED:** 2012  
**TYPE OF DREDGE:** Cutterhead/Water Injection  
**ESTIMATED QUANTITY:** 1,000,000 CY  
**ESTIMATED COST:** \$4,000,000

**ADVERTISE:** Nov 2013  
**OPEN BIDS:** July 2014  
**AWARD:** July 2014  
**START WORK:** July 2014  
**DURATION:** 1 Month (Contract)

**DREDGING REACH:** New Orleans Harbor  
**DISPOSAL AREA:** Mississippi River  
**DISPOSAL TYPE:** Open Water  
**REMARKS:** Dredged material discharged beyond -50' depth contour

## MISSISSIPPI RIVER, BATON ROUGE TO THE GULF OF MEXICO NEW ORLEANS HARBOR



**PROJECT AUTHORITY:** River and Harbor Acts of 1945, Sec 2 (PL 79-14) and 1962, Sec 101; (PL 87-874); Supplemental Appropriations Act of 1985, (PL 99-88); and WRDA of 1986, Sec 201 (PL 99-662).

# Recent Dredging History Of Mississippi River – New Orleans Harbor

Fiscal Year	Disposal Area	Dredging Quantity (CY)
2001	Open Water	1,313,108
2002	Open Water	940,843
2003	Open Water	1,042,612
2004	Open Water	884,503
2005	Open Water	831,644
2006	Open Water	876,420
2007	Open Water	1,228,325
2008	Open Water	731,611
2009	Open Water	1,003,483
2010	Open Water	1,106,763
2011	Open Water	546,396
2012	Open Water	486,528

