

**GULF INTRACOASTAL WATERWAY
PORT ALLEN LOCK FOREBAY
FY 2016 Maintenance Dredging**



PROJECT	Gulf Intracoastal Waterway, LA
DESCRIPTION OF WORK	Maintain 12' deep x 125' wide in Port Allen Lock forebay and beneath guidewalls (with an additional 3' of advance maintenance)
OPERATIONS MANAGER	Victor Landry (504-862-2407)
LOCAL SPONSOR	U.S. Government has sufficient interest

DREDGING FREQUENCY	Annually
LAST DREDGED	2014
TYPE OF DREDGE USED	Cutterhead or Bucket Dredge

CONTRACT SCHEDULE	Advertise: Apr 2016	Open Bids: TBD	Award: TBD	Start Work: TBD	Duration: 10 days
ESTIMATED QUANTITY	150,000 CY				
ESTIMATED COST	\$800,000				

DREDGING REACH	Port Allen Lock Forebay
DISPOSAL AREAS	Mississippi River (beyond the -30' Depth Contour)
DISPOSAL TYPE	Open Water
SEDIMENT CHARACTERISTICS	Sand: % Silt: % Clay: %

TYPE of BU PLACEMENT	REASON for NON-BU PLACEMENT
Wetland Creation	X Remote Location
Bird Island	Unsuitable Material (Fluff)
Beach Nourishment	Hopper Dredge Required