

**CALCASIEU RIVER**  
**INLAND CHANNEL (MILES 5 TO 17 & Industrial Canal)**  
**FY 2016 Maintenance Dredging**



<b>PROJECT</b>	Calcasieu River and Pass, LA
<b>DESCRIPTION OF WORK</b>	Maintain 40' deep x 400' wide ship channel (with 2' advance maintenance)
<b>OPERATIONS MANAGER</b>	Tracy Falk (504) 862-2971
<b>LOCAL SPONSOR</b>	Lake Charles Harbor and Terminal District

<b>DREDGING FREQUENCY</b>	Biennial
<b>LAST DREDGED</b>	2015
<b>TYPE OF DREDGE USED</b>	Cutterhead

<b>CONTRACT SCHEDULE</b>	<b>Advertise:</b> Mar 2016	<b>Open Bids:</b> May 2016	<b>Award:</b> Jun 2016	<b>Start Work:</b> Aug 2016	<b>Duration:</b> 180 days
<b>ESTIMATED QUANTITY</b>	4,000,000 CY				
<b>ESTIMATED COST</b>	\$15,000,000- \$20,000,000				

<b>DREDGING REACH</b>	Mile 5 to 17 and Devil's Elbow (Industrial Canal)
<b>DISPOSAL AREAS</b>	1) Existing CDFs 2) Open Water
<b>DISPOSAL TYPE</b>	1) Upland Confined 2) Wetland Restoration (SNWR Unit 1A)
<b>SEDIMENT CHARACTERISTICS</b>	Sand: 12% Silt: 35% Clay: 53%

TYPE of BU PLACEMENT		REASON for NON-BU PLACEMENT	
<input checked="" type="checkbox"/>	Wetland Creation	<input type="checkbox"/>	Remote Location
<input type="checkbox"/>	Bird Island	<input type="checkbox"/>	Unsuitable Material (Fluff)
<input type="checkbox"/>	Beach Nourishment	<input checked="" type="checkbox"/>	Lack of Adequate Funds