APPENDIX H

Summary Table of the HSDRRS Risk Reduction Contracts

as of May 23, 2016

R Id	IER #	Contract	Contract Title	Awarded Amount (Millions)	Total Delivery Cost (Millions)	Award Contract Date	ESC Date
			IER #1				
209	1	LPV-04.2A	Levee - Reach 1A from Cross Bayou to St. Rose and Gulf South Floodwall - Phase 2	9.05	11.22	9/28/2009	6/1/2011
243	1	LPV-06f.2	Illinois Central Railroad Gate - Phase 2	4.29	5.74	6/24/2010	7/1/2011
255	1	LPV-06a.2	Bayou Trepagnier Complex Floodwall - Phase 2	5.9	7.04	12/23/2009	1/14/2011
256	1	LPV-06b.2	Shell Pipeline Floodwall - Phase 2	1.62	5.01	12/9/2010	5/16/2011
257	1	LPV-06c.2	Goodhope Floodwall - Phase 2	2.4	3.43	12/18/2009	9/17/2010
260	1	LPV-06e.2	Floodwall Under I-310 - Phase 2	11.18	15.59	4/23/2010	5/31/2011
262	1	LPV-07d.2	Almedia / Walker Drainage Structures - Phase 2	2.63	8.15	8/14/2009	9/9/2010
264	1	LPV-07c.2	St. Rose Drainage Structure & Levee - Phase 2	6.42	7.43	12/30/2009	5/19/2011
265	1	LPV-07b.2	Cross Bayou Drainage Structure - Phase 2	9.51	11.37	3/2/2010	6/7/2011
276	1	LPV-05.2A	Levee - Reach 2A Shell Pipeline to Goodhope and Shell Pipeline Floodwall Replacement - Phase 2	6.64	12.84	12/17/2009	1/22/2011
684	1	LPV-03d.2	Airport Runway10 Levee - Phase 2	1.85	5.05	9/28/2010	12/30/2011
768	**1/S 1b**	**LPV-04.2B**	**Levee - Reach 1B from I-310 to Walker Drainage Structure - Phase 2**	**7.97**	19.23	**12/17/2009**	**6/1/2011**
769	1	LPV-05.2B	Levee - Reach 2B - from Good Hope to Cross Bayou - Phase 2	12.19	24.49	11/24/2009	12/23/2010
1140	1	LPV-07b.2a	Cross Bayou Access Bridge and Pile Load Test	1.04	1.22	10/15/2009	3/22/2010
1544	**1**	**LPV-ARM-01**	**LPV System Armoring (St Charles Parish) - 5.2a, 5.2b**	**5.94**	7.94	**12/15/2014**	**11/4/2015**
1546	**1**	**LPV-ARM-03**	**LPV System Armoring (East Jeff 01) 03d.2**	**0.86**	1.40	**4/17/2015**	**11/24/2015**
			TOTAL	**89.49**	**$147.16**		
			IER #2				
160	2	LPV-03.2A	West Return Floodwall (Southern Segment) - Phase 2	36.87	53.47	7/30/2010	4/30/2012
226	2	LPV-13.1	Pump Station #4, Re-Curve I-Wall in Northwest Kenner, tie-ins at Causeway, Bonnabel Blvd., and Williams	1.01	1.44	5/2/2007	10/15/2007
781	2	LPV-03.2B	West Return Floodwall (Northern Segment) - Phase 2	82.64	123.05	7/15/2010	5/22/2012
1511	**2**	**LPV-03.2B.1**	**West Return Floodwall (Northern Segment) LSRO (Landside Runoff Collection System)**	**2.99**	5.86	**2/4/2013**	**8/25/2014**
1828	**2**	**LPV-03.2B.2**	**Landside Runoff Lip Levee Drainage Along West Return Floodwall**	**0.15**	3.11	**12/18/2014**	**7/12/2016**
			TOTAL	**123.66**	**$186.93**		
			IER #3				
244	3	LPV-00.2	Reach 1 Lakefront Levee - Phase 2	3.16	5.12	8/18/2009	9/10/2010
599	3	LPV-01.1	Reach 2 Lakefront Levee - Phase 1 & 2	3.55	10.02	7/14/2009	1/5/2011
245	3	LPV-01.2	Foreshore Protection A - Phase 2	22.57	43.32	9/17/2010	2/18/2013
271	3	LPV-02.2	Reach 3 Lakefront Levee - Phase 2	3.56	5.13	7/14/2009	9/10/2010
602	3	LPV-09a.2	Pumping Station #1 (Bonnabel) Breakwater - Phase 2	9.15	11.46	5/7/2009	4/30/2010
229	3	LPV-09.2	Pumping Stations #1 (Bonnabel), #2 (Suburban), #3 (Elmwood) and #4 (Duncan) Modifications, Fronting Pr	174.15	225.46	4/15/2010	10/2/2013
603	3	LPV-12a.2	Pumping Station #4 (Duncan) Breakwater - Phase 2	7.99	10.04	8/21/2009	7/23/2010
221	3	LPV-16.2	Floodwall and Gate at Bonnabel Boat Launch - Phase 2	3.02	3.77	12/15/2009	10/15/2010
223	3	LPV-17.2	Bridge abutment and Floodwall Tie-ins at Causeway Bridge - Phase 2	43.19	57.10	8/24/2010	2/20/2013
225	3	LPV-18.2	Floodwall and Gate at Williams Blvd. Boat Launch-Phase 2	3.33	5.05	9/10/2009	10/11/2010
362	3	LPV-19.2	Reach 4 Lakefront Levee - Phase 2	2.62	3.54	9/3/2009	9/8/2010
600	3	LPV-20.1	Reach 5 Lakefront Levee - Phase 1 & 2	2.91	7.92	10/27/2008	10/13/2010
363	3	LPV-20.2	Foreshore Protection B - Phase 2	18.33	43.79	8/19/2010	12/20/2012
			TOTAL	**297.53**	**$431.73**		
IER #4							
347	4	LPV-101.02	Lakefront Levee OEB - 17th St. Canal to Topaz St.	33.25	45.86	7/31/2009	8/15/2011
6	4	LPV-102.01	Lakefront Levee OEB - Topaz to Orleans Canal	1.09	4.01	10/3/2007	5/3/2008
8	4	LPV-103.01	Lakefront Levee OEB - Orleans Canal to London Ave	5.2	9.03	12/3/2007	7/24/2008
7	4	LPV-103.1A2	Gate Structure Lakefront OEB - Orleans Canal to London Ave.	5.42	7.72	7/22/2010	8/1/2011
714	4	LPV-103.1A1	Lakefront Levee OEB - 17th St. Canal to London Av. Canal - Phase 1A	10.17	14.11	8/7/2009	11/8/2010

10	4	LPV-104.01	Lakefront Levee OEB - London Avenue Canal to IHNC	1.29	4.38	7/13/2007	5/1/2008
715	4	LPV-104.01a	Lakefront Levee OEB - London Ave. Canal to IHNC - Phase 1A	14.07	23.37	10/21/2009	11/18/2012
351	4	LPV-104.02	Lakefront Levee OEB - London Ave Canal to IHNC	5.13	10.66	1/19/2010	5/11/2011
1514	**4**	**LPV-104.02b**	**Orleans Metro Seepage Cutoff, Seabrook to Franklin, Orleans Parish, Louisiana**	**2.17**	3.17	**1/30/2013**	**6/6/2013**
1545	**4**	**LPV-ARM-02**	**LPV System Armoring (NO Lakefront)**	**5.8**	10.58	**4/17/2015**	**8/1/2016**
			TOTAL	**83.59**	**$132.89**		
IER #5							
98	**5**	**PCCP-01**	**Outfall Canal Closures**	**629.5**	**926.53**	**4/13/2011**	**9/29/2017**
			TOTAL	**629.5**	**$926.53**		
IER #6							
12	6	LPV-105.01	Lakefront Airport Floodwalls - West	12.49	20.61	4/9/2010	6/29/2011
584	6	LPV-105.02	T-Wall Existing Alignment- Lakefront Airport - East	19.47	38.78	5/13/2010	7/12/2012
13	6	LPV-106	Replace Levee W/T - Citrus Lakefront Levee (West of Paris Road)	15.99	38.09	5/13/2010	12/12/2011
14	6	LPV-107	Lincoln Beach Levee and Gate Replacement	7.33	10.30	5/12/2010	7/28/2011
			TOTAL	**55.28**	**$107.78**		
IER #7							
15	7	LPV-108	Raise Levee - Paris Rd. to South Point	10.55	18.31	11/21/2008	5/26/2010
1547	**7**	**LPV-ARM-04**	**LPV System Armoring (LPV-108)**	**19.55**	25.44	**7/14/2015**	**9/6/2017**
585	7	LPV-109.02a	New Orleans East Levee - South Point to CSX RR (100 YR)	112.25	179.68	3/30/2010	8/31/2011
1115	**7**	**LPV-109.02A1**	**Wick Drain Test Section**	**0.84**	1.02	**8/14/2009**	**11/6/2009**
1116	**7**	**LPV-109.02A2**	**Drainage Blanket**	**112.25**	29.48	**10/23/2009**	**7/3/2010**
586	7	LPV-109.02b	I-10 Floodwall & Crossing	16.43	22.86	4/8/2010	7/15/2011
17	7	LPV-110	New Orleans East Levee - Modify CSX Railroad Gate	3.38	6.36	4/16/2010	7/27/2011
18	7	LPV-111.01	New Orleans East, Back Levee - CSX RR to Michoud Canal	3.12	437.81	6/29/2009	8/31/2011
			TOTAL	**278.37**	**$720.96**		
IER #8							
36	8	LPV-144	Chalmette Loop Levee - Bayou Dupre Floodgate	36.37	72.70	1/22/2010	9/12/2011
			TOTAL	**36.37**	**$72.70**		
IER #9							
41	9	LPV-149	Caernarvon Canal at LA 39/Railroad Replace Floodgates	46.44	70.49	6/15/2010	12/20/2011
1577	**8, 9, 10.a**	**LPV-149a**	**LPV 149/MRL Tie-in Overtopping Prevention**	**2.45**	3.79	**9/24/2013**	**7/9/2014**
1586	**8, 9, 10.a**	**LPV-149AR**	**Access Roads, Caernarvon Floodwall**	**0.69**	1.08	**10/15/2013**	**4/14/2014**
			TOTAL	**49.58**	**$75.37**		
IER #10							
37	10	LPV-145	Chalmette Loop Levee - Bayou Bienvenue to Bayou Dupre.	0.74	300.18	7/14/2009	6/1/2011
1509	**8, 9, 10.a**	**LPV-145a**	**Bayou Bienvenue Swing Bridge**	**7.39**	15.51	**1/10/2014**	**12/18/2015**
38	10	LPV-146	Chalmette Loop Levee - Bayou Dupre to Hwy 46 Floodwall	0.54	327.94	8/6/2009	5/24/2011
372	10	LPV-147	Chalmette Loop Levee - Highway 46 Floodgates	5.32	9.43	3/19/2010	4/5/2011
392	10	LPV-148.02	Chalmette Loop Levee - Hwy 46 to River (Verret to Caernarvon)	0.27	424.37	2/23/2010	12/13/2011
1610	**EA 537**	**LPV-148.02A**	**Emergency Shelter @ St. Mary's Pump Station**	**1.42**	2.93	**8/19/2014**	**5/28/2015**
			TOTAL	**15.68**	**$1,080.35**		
IER #11							
23	11	LPV-115	Citrus Back Levee - Michoud Slip to IHNC Completed by Hired Labor	1.1	0.32	12/21/2006	
1325	11	LPV-117.02	IHNC Reach II Emergency Interim Repair	2.41	5.96	12/11/2009	4/17/2010
28	11	LPV-120.01	Westbank IHNC - Almonaster to Lakefront Floodwall	4.61	19.91	2/27/2009	10/9/2009
1324	11	LPV-192.03	Reach 3, Repair and Restoration of Existing Levees and Floodwalls from Lake Front Floodwall to IHNC Lock	2.18	4.77	2/18/2011	8/2/2011

1485	11	LPV-192.02bs	IHNC 01 LFA Restoration Reach II Buttress Slab	3.38	4.42	2/18/2011	9/2/2011
1322	11	LPV-192.01	Reach 1, Repair and Restoration	N/A	2.71	6/14/2012	11/7/2012
1323	11	LPV-192.02	Reach 2, Repair and Restoration of Existing Levees and Floodwalls from Lake Front Floodwall to Michoud C	3.38	4.19	2/18/2011	6/17/2011
100	11	IHNC-01	IHNC Flood Protection - Seabrook	181.45	247.97	10/30/2009	6/30/2012
1479	**11**	**LPV-IHNC-10**	**France Road Gate and Road Ramp Inner Harbor Navigational Canal West Side**	**2.27**	3.16	**3/3/2011**	**6/15/2012**
101	11	IHNC-02	IHNC Flood Protection - GIWW/MRGO	1199.47	1,553.13	4/3/2008	12/21/2012
			TOTAL	**1400.25**	**$1,846.55**		
IER #12							
146	12	WBV-01	Contract 1, Sectorgate to Boomtown Floodwall	132.13	164.02	2/1/2008	5/11/2010
155	12	WBV-02a	Contract 2a, Boomtown Floodwalls	48.45	83.85	7/17/2008	6/17/2010
156	12	WBV-03a	Contract 3a, Hero PS to Algiers Canal Floodwall	62.28	83.02	7/11/2008	6/8/2011
161	12	WBV-07	Planters Pump Station Fronting Protection and Modifications	33.07	47.46	9/28/2009	12/21/2011
162	12	WBV-08	Sewerage & Water Board Pump Station #13 Fronting Protection and Modifications	29.98	44.28	9/24/2009	11/13/2012
163	12	WBV-10	Belle Chasse Pump Station #1 (Plaquemines Pump Station) Fronting Protection and Modifications-Phase 1	31.71	54.40	9/24/2009	10/23/2013
164	12	WBV-11	Belle Chasse Pump Station #2 Fronting Protection and Modifications	11.39	17.17	11/5/2010	11/9/2012
165	12	WBV-13	S&WB PS #11 Fronting Protection and Modifications	21.4	31.16	9/25/2009	6/26/2012
283	**12**	**WBV-14e.2**	**V-line levee, East of Vertex - Phase 2**	**15.81**	3.63	**3/26/2010**	**10/4/2010**
286	12	WBV-33	Old Estelle Pump Station Fronting Protection and Modifications	22.57	28.47	9/16/2009	8/16/2011
289	12	WBV-23	New Estelle Pump Station Fronting Protection & Modifications	8	15.13	4/19/2010	9/21/2011
291	12	WBV-14a.2	Harvey Canal West Bank Levees - Phase 2 - Estelle PS to Vicinity of Lapalco Ave	13.06	17.99	11/12/2010	5/24/2012
293	12	WBV-38.2	Cousins Pump Station and Discharge Channel Floodwalls - Phase 2	11.17	26.53	10/26/2010	10/23/2013
296	12	WBV-02b	Contract 2b, Boomtown to Hero Pump Station Floodwalls	56.1	63.05	3/26/2007	8/28/2008
301	12	WBV-05.2	Belle Chasse Hwy to Hero Cutoff-Reach 2 - Phase 2	3.94	6.08	9/30/2010	12/9/2011
302	12	WBV-06.2	Belle Chasse Hwy to Hero Cutoff-Reach 3 & 4-Phase 2	21.73	39.73	12/14/2010	5/28/2013
303	12	WBV-44	Whitney Barataria Pump Station Floodwall Modifications	7.35	10.05	8/17/2010	10/6/2011
309	**12**	**WBV-46.1**	**Sector gate Complex - Phase 1**	**7.17**	81.65	**12/16/2003**	**7/14/2008**
310	12	WBV-46.2	Cousins Canal Walls - Destrehan Bridge to Sector Gate	3.5	6.68	5/18/2010	9/30/2011
313	12	WBV-48.2	Belle Chasse Hwy to Algiers Lock (East) - Phase 2	1.58	2.30	11/19/2010	4/4/2011
336	12	WBV-04.2	Belle Chasse Hwy to Hero Cutoff-Reach1-Phase 2	4.21	6.41	9/30/2010	1/12/2012
340	12	WBV-03b	Contract 3b, Hero PS to Algiers Canal Floodwall	32.01	36.60	12/8/2008	7/15/2010
354	12	WBV-14g.2	Estelle Pump Station Vicinity Floodwalls	20.57	28.24	8/21/2009	5/6/2011
580	12	WBV-47.1	Algiers Lock to Belle Chasse Hwy (West) - Phase 1	5.84	8.39	11/18/2010	8/16/2011
581	12	WBV-49.1	Hero Levee to Belle Chasse Hwy (East) - Phase 1	1.31	2.40	10/22/2010	6/3/2011
582	**12**	**WBV-06a.2**	**Belle Chasse Hwy to Hero Cutoff (West) - Phase 2**	**2.91**	4.79	**9/30/2010**	**6/17/2011**
764	12	WBV-90	GIWW - West Closure Complex	6.97	1,350.59	4/17/2009	12/7/2012
1502	**12**	**WBV-81**	**Chevron 30-inch pipeline relocation along Algiers Canal**	**2.9**	6.26	**3/13/2013**	**8/21/2014**
1503	**12**	**WBV-82**	**Gulf South 12-inch pipeline relocation along Algiers Canal**	**2.76**	4.84	**12/18/2012**	**1/18/2014**
1504	**12**	**WBV-83**	**S&WB pipeline relocations along Algiers Canal**	**3.02**	4.32	**2/5/2013**	**10/25/2013**
1552	**12**	**WBV-ARM-01**	**WBV System Armoring (Eastern Tie-In) - WBV-90**	**1.52**	2.17	**2/26/2015**	**11/18/2015**
1665	**12**	**WBV-49.2a**	**East Algiers Canal Levee**	**3.35**	5.48	**9/12/2014**	**9/18/2015**
1670	**12**	**WBV-85**	**WBV Misc. Repairs for various Westwego to Harvey Projects**	**0.57**	1.22	**3/28/2014**	**9/19/2014**
1672	**12**	**WBV-86**	**West Harvey Levee Construction**	**2.48**	3.70	**9/23/2014**	**7/15/2015**
1679	**12**	**WBV-87**	**SAP Contract For Various WBV Contracts**	**0.05**	0.49	**5/5/2014**	**6/26/2014**
1687	**12**	**WBV-88**	**Lake Cataouatche PS #1 Discharge Pipe Modifications**	**0.32**	0.59	**1/9/2015**	**8/4/2015**
1690	**12**	**WBV-89**	**Turf Repair for WBV-03b**	**0.09**	0.16	**6/9/2014**	**10/11/2014**
1699	**12**	**WBV-47.2a**	**West Algiers Canal Levee Height Restoration**	**1.35**	2.66	**2/5/2015**	**9/17/2015**
1700	**12**	**WBV-06a.3**	**West Algiers Canal Ramp Height Restoration**	**1.93**	3.44	**5/7/2015**	**12/20/2015**
			TOTAL	**636.55**	**$2,299.39**		
IER #13							
143	13	WBV-09a	Hero Canal to Oakville - Levees	33.41	44.33	6/21/2010	11/1/2011
144	13	WBV-12	Hero Canal Reach 1, 2nd Enlgt (Mod to WBV-90)	0	24.77	4/29/2010	12/7/2012

716	13	WBV-09b	Hero Canal to Oakville - Structures	26.47	43.16	5/14/2010	10/24/2012
795	13	WBV-09c	Hero Canal to Oakville - Highway Structures	7.03	15.54	7/9/2010	7/16/2013
1578	**13**	**WBV-09a.1**	**Hero Canal to Oakville - Emergency Shelter**	**0.78**	1.54	**7/24/2013**	**2/14/2014**
			TOTAL	**67.69**	**$129.35**		
IER #14							
277	14	WBV-14c.2	New Westwego Pump Station to Orleans Village - Phase 2	26.54	43.93	6/14/2010	12/9/2011
278	14	WBV-14b.2	Orleans Village to Hwy 45 Levee - Phase 2	11.06	14.91	9/25/2009	2/16/2011
279	14	WBV-30	Westminster Pump Station Fronting Protection and Modifications	13.69	17.31	9/18/2009	8/25/2011
280	14	WBV-37	Ames/Mt. Kennedy P.S. Fronting Protection & Modifications.	22.5	29.92	6/23/2010	9/15/2012
282	14	WBV-14f.2	Hwy 45 levee - Phase 2	4.94	5.44	9/17/2009	10/22/2010
285	14	WBV-14d	V-line Floodwall	17.15	23.41	7/2/2009	3/1/2011
1111	14	WBV-14i	V-Line Levee, LA 3134 Highway Crossing	13.07	22.61	3/24/2010	3/31/2012
1392	14	WBV-14j	Westwego to Harvey Utility Crossings and Miscellaneous Sector Gate Retrofits	8.4	14.55	12/13/2010	12/2/2011
1478	14	WBV-14e.2a	V-line levee, East of Vertex - Phase 2	13.85	18.32	1/21/2011	10/20/2011
1540	**14**	**WBV-14f.2a**	**WBV Armoring Pilot Program**	**1.56**	2.17	**4/12/2013**	**5/30/2014**
1553	**14**	**WBV-ARM-02**	**WBV System Armoring (Westwego to Harvey -02) - 14f.2**	**5.11**	6.69	**1/28/2015**	**12/17/2015**
1673	**14**	**WBV-14c.2c**	**Westwego Pump Station to Orleans Village - Phase 2.3**	**0.04**	0.09	**3/13/2014**	
1678	**14**	**WBV-14c.2d**	**New Westwego Pump Station to Orleans Village - Phase 2.4'**	**0.48**	0.79	**4/18/2014**	
2142	**14**	**WBV-14c.2f**	**Westminster Pumping Stations, Floodwall Remediation, Monoliths A and B and G and H**	**2.83**	4.23	**5/21/2015**	**7/4/2016**
			TOTAL	**141.22**	**$204.37**		
IER #15							
249	15	WBV-17b.2	Hwy 90 to Lake Cataouatche Pumping Station Levee, Station 125 to 160 - Phase 2	5.3	9.86	11/2/2010	11/16/2011
250	15	WBV-18.2	Hwy 90 to Lake Cataouatche Pump Station - Phase 2	12.31	20.02	8/21/2009	10/10/2011
251	15	WBV-15a.2	Lake Cataouatche Pump Station to Segnette State Park - Phase 2	41.31	61.59	2/4/2010	11/22/2011
486	15	WBV-15b.2	Lake Cataouatche Pump Station Fronting Protection, Modifications	23.74	48.13	4/10/2009	7/17/2013
1496	**15**	**WBV-15b.2a**	**Lake Cataouatche Pump Station Fronting Protection, Modifications**	**1.37**	1.96	**9/12/2011**	**8/22/2012**
1497	**15**	**WBV-15a.2a**	**Lake Cataouatche Pump Station to Segnettte State Park at Chevron Pipeline**	**2.61**	4.57	**1/24/2012**	**10/17/2012**
1556	**15**	**WBV-ARM-05**	**WBV System Armoring (Eastern Tie-In) - WBV-09a,12**	**1.04**	**5 to 20m**	**5/26/2016**	**5/5/2017**
1609	**15**	**WBV-17b.2a**	**Hwy 90 to Lake Cataouatche Pumping Station Second Levee Lift - Phase 2**	**0.59**	1.27	**5/23/2014**	**10/17/2014**
			TOTAL	**88.27**	**$156.67**		
IER #16							
718	16	WBV-71	Western Tie-In Levees (North-South)	5.33	8.22	9/25/2009	8/15/2012
719	16	WBV-72	Western Tie-In Levees (East-West)	30.22	45.16	3/22/2010	10/26/2012
720	16	WBV-73	Western Tie-In Highway Crossing	38.48	89.99	7/6/2010	10/22/2013
721	16	WBV-74	Western Tie-In Closure Structure	28.95	57.68	4/30/2010	6/18/2012
722	16	WBV-75	Western Tie-In BNSF Railroad Crossing	4.42	7.57	6/24/2011	4/10/2012
783	16	WBV-70	Western Tie-In Levees (Dewatering Cells)	10.9	10.89	9/25/2009	7/8/2010
1200	16	WBV-76	Western Tie-In Hwy 90 Pump Station	6.99	12.25	1/10/2011	4/1/2013
1477	16	WBV-77	Western Tie-In UP Railroad and LA-18 Crossing	8.37	13.09	7/18/2011	11/1/2012
1559	**16**	**WBV-ARM-08**	**WBV System Armoring (Western Tie-In) - 71 & 72**	**5.08**	7.63	**11/23/2015**	**10/31/2016**
1582	**16**	**WBV-74a**	**Emergency Shelter with Control House**	**1.17**	2.63	**1/10/2014**	**10/23/2014**
1664	**16**	**WBV-73a**	**Ditch B Relocation and Drainage Cut Repair**	**0.82**	2.00	**8/19/2014**	**6/3/2015**
			TOTAL	**140.73**	**$257.11**		
IER #17							
187	17	WBV-16.2	Bayou Segnette Complex	42.81	72.25	2/10/2010	5/22/2013
210	17	WBV-21	Old Westwego Pump Station Fronting Protection & Modifications	3.56	5.58	4/15/2010	8/10/2011
253	17	WBV-24	Segnette State Park Floodwall	20.87	36.27	12/23/2009	11/5/2012
308	17	WBV-20	New Westwego Pump Station Fronting Protection and Modifications	14.68	22.91	10/2/2009	9/1/2011
361	17	WBV-16b	Segnette Pump Station Fronting Protection & Modifications.	19.57	30.44	1/25/2010	7/31/2012

379	17	WBV-22	Westwego Floodwall	7.49	12.63	10/22/2009	12/16/2010
1108	**17**	**WBV-16.1a**	**Company Canal Barge Gate Modifications & Channel Dredging**	**1.52**	2.56	**6/4/2009**	**12/18/2009**
			TOTAL	**110.5**	**$182.62**		
IER #27							
1372	27	OFC-04A	Orleans Ave SWE Remediation	4.95	9.00	2/18/2011	6/25/2011
1387	27	OFC-05	17th Street Canal SWE Remediation - Deep Soil Mixing	10.25	21.25	12/9/2010	6/30/2011
1388	27	OFC-06	Orleans Avenue Outfall Canal SWE Remediation - Earthwork	0.41	1.40	12/23/2010	8/17/2011
1472	27	OFC-03	Remediation of Floodwalls on the London Avenue Canal	17.9	29.81	12/7/2010	6/27/2011
1612	**27**	**OFC-08**	**Stability Remediation Outfall Canals**	**4.3**	5.42	**6/26/2014**	**3/4/2015**
			TOTAL	**37.81**	**$66.87**		
IER #33							
1299	**33**	**WBV-MRL-01.1**	**Oak Point to Oakville**	**15.6**	**27.84**	**4/2/2011**	**10/23/2011**
1301	**33**	**WBV-MRL-03.1**	**Belle Chasse to Oak Point**	**10.22**	**13.60**	**4/2/2011**	**11/10/2011**
1302	**33**	**WBV-MRL-04.1**	**English Turn Bend to Belle Chasse**	**6.24**	**12.73**	**4/2/2011**	**1/18/2012**
1304	**33**	**WBV-MRL-06.1**	**Parish Line to English Turn Bend**	**4.44**	**7.95**	**4/2/2011**	**10/26/2011**
1305	**33**	**WBV-MRL-07.1**	**West Crossover Pt. to Parish Line**	**2.41**	**6.17**	**2/17/2011**	**3/5/2012**
1306	**33**	**WBV-MRL-01.2A**	**Augusta to Oakville (A)**	**34.5**	**47.64**	**12/5/2013**	**7/22/2016**
1307	**33**	**WBV-MRL-01.2B**	**Augusta to Oakville (B)**	**7.95**	**12.66**	**3/14/2014**	**5/2/2016**
1308	**33**	**WBV-MRL-02.2**	**Oak Point to Augusta**	**48.3**	**67.10**	**10/18/2013**	**9/20/2016**
1309	**33**	**WBV-MRL-03.2**	**Belle Chasse to Oak Point**	**26.15**	**36.51**	**11/21/2013**	**7/12/2016**
1311	**33**	**WBV-MRL-04.2**	**English Turn to Belle Chasse, Resilient Features**	**44.8**	**61.00**	**11/18/2013**	**10/8/2016**
1312	**33**	**WBV-MRL-05.2**	**English Turn to Belle Chasse, Plaquemines Parish, LA**	**13.1**	**19.70**	**12/18/2013**	**2/1/2017**
1824	**33**	**WBV-ARM-09**	**WBV System Armoring (MRL) 7.1**	**9.72**	**14.15**	**9/23/2015**	**2/28/2017**
			TOTAL	**223.43**	**$327.04**		
IER #36							
1355	**37**	**LPV-EVM-02**	**LPV- Environmental Mitigation - Pre-Katrina (Manchac)**	**3.43**	**29.44**	**2/16/2012**	**9/20/2013**
1591	**36 T1**	**LPV-EVM-08**	**Milton Island- Intermediate Marsh**	**4.12**	**6.21**	**8/19/2015**	**7/15/2016**
1593	**36 S1**	**LPV-EVM-10**	**Bayou Sauvage and Turtle Bayou**	**N/A**	**25 to 50m**	**6/13/2016**	**12/1/2017**
1594	**36 S1**	**LPV-EVM-11**	**Zydeco Ridge**	**N/A**	**25 to 50m**	**7/1/2016**	**1/15/2018**
1681	**36**	**LPV-EVM-04a**	**Mitigation Bank - BLH Wet/Dry, 26.30 credits (Coastal Zone)**	**1**	**1.16**	**2/12/2015**	
1682	**36**	**LPV-EVM-04b**	**Mitigation Bank - BLH Wet/Dry, 34.80 credits (General)**	**N/A**	**0.52**		
1683	**36**	**LPV-EVM-04c**	**Mitigation Bank - BLH Wet/Dry, 94.70 credits (General)**	**N/A**	**2.75**		
1684	**36**	**LPV-EVM-05a**	**Mitigation Bank Swamp, 70.02 credits (Coastal Zone)**	**N/A**	**1.62**		
1685	**36**	**LPV-EVM-05b**	**Mitigation Bank Swamp, 105.80 credits (Coastal Zone)**	**N/A**	**4.66**		
1686	**36**	**LPV-EVM-05c**	**Mitigation Bank Swamp, 86.20 credits (General)**	**N/A**	**3.19**		
			TOTAL	**8.55**	**$125.49**		

	IER #????						
2310		IHNC-01A	Seabrook Vertical Lift Gates and Fender Supports Repainting	**1.19**	**1.69**	12/18/15	05/11/16
1663		IHNC-02a	Bulkhead and Platform Repair at IHNC Surge Barrier	**2.82**	**4.19**	06/13/14	01/13/15
1701		IHNC-02b	Tripping Dolphins at GIWW Sector Gate (Hired Labor)	**N/A**	**2.32**	02/10/15	07/01/15
2326		IHNC-02c	Remove and Replace Surge Barrier Barge Gate Fairleads	**N/A**	**0.49**	02/01/16	
81		JPS-02	Jefferson Pump Stations - Roofing Repairs Duncan	**0.10**	**0.13**	05/11/06	07/31/06
83		JPS-04	Jefferson Pump Stations - Misc Repairs #1	**0.06**	**0.10**	11/08/06	03/01/07
84		JPS-05	Jefferson Pump Stations - Misc Repairs #2	**0.08**	**0.10**	10/30/06	02/27/07
346		JPS-06	Jefferson Pump Stations - Misc Repairs #3	**0.07**	**0.08**	11/02/06	12/08/06
150		LPV-00.1	Reach 1 Lakefront Levee - Phase 1	**4.57**	**6.25**	08/31/06	05/14/08
126		LPV-02.1	Reach 3 Lakefront Levee (3rd Lift) - Phase 1	**5.52**	**6.79**	10/06/06	07/28/08
118		LPV-03a.1	West Return Floodwall - Vintage - Phase 1	**1.68**	**0.50**	05/02/06	07/01/06
234		LPV-03c.1	West Return Floodwall- I-wall @ I-10 - Phase 1	**0.09**	**0.10**	04/24/07	07/27/07

145		LPV-04.1	Levee - Reach 1A, 1B & 2A - Phase 1 & 2	**12.93**	**19.07**	06/28/07	06/30/10
119		LPV-05.1	Levee - Reach 2B (2nd Lift) - Phase 1	**4.66**	**6.44**	09/12/06	12/03/07
334		LPV-06.1	Floodwall Tie-ins & Bayou Trepagnier Drainage Structure- Phase 1	**0.98**	**1.08**	03/02/07	12/20/07
383		LPV-06e.1	Floodwall Under I-310 - Phase 1	**0.47**	**0.59**	04/27/07	11/09/07
384		LPV-07.1	St. Charles Drainage Structure Tie-ins - Phase 1	**0.85**	**1.19**	09/26/07	05/30/08
228		LPV-09.1	PS#1 (Bonnabel) Floodwall Tie ins & Floodwall/Gate at Boat Launch - Phase 1	**0.29**	**0.33**	05/16/07	11/09/07
290		LPV-10.1	Pumping Station #2 (Suburban) Floodwall Tie-ins-Phase 1	**1.19**	**1.71**	09/22/06	11/09/07
5		LPV-101.01	Lakefront Levee OEB - 17th St. Canal to Topaz St.	**N/A**	**0.02**	05/09/07	08/27/07
762		LPV-101.02A	Advanced Measures	**0.38**	**0.52**	09/18/08	11/17/08
2187		LPV-101-104	LPV-MTR	**N/A**	**21.04**		
2014		LPV-102.01a	Vegetation Removal-Orleans Metro Lakefront	**N/A**	**0.10**	04/23/15	
714		LPV-103.1A1	Lakefront Levee OEB - 17th St. Canal to London Av. Canal - Phase 1A	**10.17**	**14.11**	08/07/09	11/08/10
1373		LPV-104.02a	Lakefront Levee OEB -NSR Railroad Gate (Combined with IHNC-01)	**N/A**	**0.04**		
2189		LPV-105	Interim Measures	**N/A**	**0.15**		
1579		LPV-106a	Lakefront Levee -West of Paris Road - Crack Repairs	**0.15**	**0.49**	03/27/13	07/15/13
2190		LPV-108.01a	Collins Pipeline	**N/A**	**5.94**		
16		LPV-109.01	New Orleans East Levee - Intermediate Levee Raise - South Point to GIWW	**N/A**	**0.03**		
1169		LPV-109.02A-BS	New Orleans East Levee - South Point to CSX RR (100 YR)	**N/A**	**6.61**	12/03/09	05/12/11
120		LPV-11.1	Pumping Station #3 (Elmwood) Floodwall tie-ins-Phase 1	**1.39**	**1.94**	09/21/06	11/09/07
1671		LPV-111.01a	New Orleans East, Back Levee - CSX RR to Michoud Canal - Return to Construction Grade (Hired Labor)	**N/A**	**2.07**	04/02/14	10/16/14
802		LPV-111.01-BS	New Orleans East Back Levee - CSX RR to Michoud Canal	**64.95**	**54.04**	12/04/09	05/12/11
20		LPV-113	Citrus Back Levee - Michoud Canal to Michoud Slip to Auth. Elevation	**6.67**	**8.76**	07/27/09	09/15/10
1869		LPV-117.02A	East Side Jourdan Road Floodwall Embankment Remediation	**N/A**	**1.11**		
655		LPV-142	Interim Measure - South Side of GIWW	**1.15**	**4.44**	06/10/07	
2065		LPV-142.01	Hot Water Canal Embankment Remediation	**N/A**	**0.57**		
1611		LPV-144a	Decommissioning of Old Sector Gate Across Bayou Dupre	**N/A**	**1.21**	04/25/16	Summer 2016
40		LPV-148.01	Chalmette Loop Levee - Hwy 46 to River (Verret to Caernarvon) - raise to authorized grade	**41.82**	**44.86**	10/31/07	05/14/09
2311		LPV-149B	Caernarvon Sector Gate Repainting	**1.80**	**2.07**	12/10/15	
1654		LPV-150	St. Bernard Parish HSDRRS Access Road Repairs	**N/A**	**0.82**	02/11/15	03/25/15
1697		LPV-151	Repair work for St. Bernard Parish Contracts LPV-145, LPV-146, LPV-148.02	**N/A**	**3.70**	04/17/14	05/28/14
1698		LPV-153	Needle Beams for Bayou Dupre (LPV-144) and Caernarvon Sector Gates (LPV-149)	**N/A**	**0.27**	12/11/14	05/22/15
1827		LPV-154	St. Bernard Monitoring Plan	**N/A**	**1.97**	03/05/15	
1548		LPV-ARM-05	LPV System Armoring (LPV-109.02a)	**N/A**	**5 to 20M**	FY 16	
1549		LPV-ARM-06	LPV System Armoring (St Charles Parish) - 4.2a, 4.2b	**N/A**	**5 to 20M**	FY 16	
1550		LPV-ARM-07	LPV System Armoring (East Jeff 02) - 2.2, 19.2, 20.1	**N/A**	**5 to 20M**	FY 16	
1551		LPV-ARM-08	LPV System Armoring (East Jeff-01) - 00.2, 1.1	**N/A**	**5 to 20M**	FY 17	
1823		LPV-ARM-09	LPV System Armoring (111.01) - 111.01	**N/A**	**25 to 50M**	FY 17	
1523		LPV-DBR-01	Hurricane Isaac Debris Removal	**4.54**	**5.61**	09/24/12	12/15/12
1667		LPV-EVM-02A	Environmental Mitigation - Pre-Katrina (Manchac) Additional Dredging	**9.22**	**13.35**	04/01/15	
1354		LPV-EVM-03	LPV-TFG New Orleans East Borrow Environmental Mitigation (Bayou Sauvage)	**0.78**	**2.74**	04/20/12	02/10/15
1592		LPV-EVM-09	Bayou Sauvage - Flood Side Brackish Marsh (Combined LPV-EVM-10/11)	**N/A**	**0.20**		
1201		LPV-MRL-ADV	Mississippi River Levees - Advanced Measures (E&D)	**N/A**	**1.85**		
1199		LPV-O&M-Pumps	Temporary Pumps (Service Contract)	**N/A**	**46.91**		
1484		OEB-19	ICS Demolition	**N/A**	**25 to 50M**	FY 19	
756		OFC-02	OFC-02 Outfall Canal Closure - PCCP 02	**1.30**	**1.75**	05/02/07	06/16/07
1370		OFC-03A	Remediation of Floodwalls on the London Avenue Canal	**N/A**	**0.78**		
1371		OFC-03B	London Ave SWE Remediation 1000'	**N/A**	**0.56**		
1386		OFC-03C	London Ave Canal SWE Remediation - Sheet Pile	**N/A**	**1.20**		
1508		OFC-07	Remediation of 17th Street and London Avenue Outfall Canals	**13.64**	**19.51**	02/28/14	02/16/15
69		OPS-01	Orleans Pump Stations - Roofing Repairs	**1.89**	**2.25**	08/22/06	04/21/07
73		OPS-05	Orleans Pump Stations - Horizontal Pump Bearings	**0.96**	**1.35**	09/20/06	04/26/07
74		OPS-06A	Orleans Pump Stations - Bearings - Pump Stations #1, #14, #15, #16, #I-10	**3.22**	**4.06**	12/01/06	11/04/09
373		OPS-06B	Orleans Pump Stations - Bearings - Pump Stations #4, #6, #10, #12, #19	**2.96**	**5.19**	12/08/06	03/31/08

374		OPS-07A	Orleans Pump Stations - Frequency Changers Carrollton Building	**3.42**	**4.50**	11/22/06	08/11/07
75		OPS-07B	Orleans Pump Stations - Frequency Changers Carrollton Building Rewind 17D Freq Changers.	**3.34**	**3.97**	11/22/06	04/01/08
76		OPS-08	Orleans Pump Stations - Electrical - Mechanical Repairs	**3.25**	**4.31**	06/19/07	01/11/08
77		OPS-09	Orleans Pump Stations - Building and Structural Repairs	**1.55**	**1.89**	10/12/07	07/03/08
78		OPS-10	Orleans Pump Stations - Discharge Line	**1.85**	**4.50**	08/01/07	06/09/08
2389		Outfall-Canals-Mis	Outfall Canals Misc.	**N/A**	**10.50**		
85		SBPS-01	Saint Bernard Pump Stations - Design Build Contract Rebuild Pump Station #2, #3, and #5	**17.99**	**23.71**	05/18/07	12/12/08
86		SBPS-02	Saint Bernard Pump Stations - Electric/Mechanical and Misc Repairs	**0.79**	**1.80**	01/25/07	09/20/08
190		SBPS-03	Saint Bernard Pump Stations - Generators for Pump Station #1 and #4	**0.07**	**0.08**	07/27/06	09/05/06
88		SBPS-04	Saint Bernard Pump Stations - Gate Package	**0.48**	**0.55**	09/28/06	02/16/07
89		SBPS-05	Saint Bernard Pump Stations - Roofing Repairs	**0.08**	**0.09**	04/14/06	06/30/06
1471		SBPS-06	Saint Bernard Pump Stations - Rehabilitation of Pump Station #8 (St. Mary). Lake Borgne Levee District.	**0.32**	**0.42**	11/24/10	04/30/11
1516		SBPS-07	St. Bernard Pump Stations 2 & 3 Repairs	**9.36**	**16.63**	06/27/14	
203		SCADA-01	SCADA system for 17th Street, London and Orleans Avenue Canals	**5.43**	**2.01**	04/19/06	06/15/07
2328		WBV-06.2a	Belle Chasse Hwy to Hero Cutoff (West) - Roadway Joint & Wing wall Repairs	**N/A**	**0 to 5M**	FY 16	
578		WBV-06a.1	Belle Chasse Hwy to Hero Cutoff (West)	**9.62**	**17.34**	01/04/08	01/26/10
2335		WBV-09b.1	Needle Girder Support Tower Shims for WBV-09b	**N/A**	**0.02**		
140		WBV-14b.1	Orleans Village to Hwy 45, Levee - Phase 1	**3.00**	**3.30**	08/28/07	05/21/08
141		WBV-14c.1	New Westwego Pump Station to Orleans Village - 3rd Enlgt - Phase 1	**8.98**	**9.15**	03/14/08	09/03/09
1543		WBV-14c.2a	New Westwego Pump Station to Orleans Village - Corrective Measures Phase 2.1 (Hired Labor)	**N/A**	**6.63**	02/05/13	11/01/13
1666		WBV-14c.2b	New Westwego Pump Station to Orleans Village - Phase 2.2	**N/A**	**0.21**	11/09/13	07/01/14
1694		WBV-14c.2e	New Westwego Pump Station to Orleans Village - Phase 2.5	**N/A**	**0.14**	07/31/14	09/18/14
142		WBV-14e.1	V-line Levee, East of Vertex - Phase 1	**8.01**	**8.88**	06/06/08	05/22/09
579		WBV-14g.1	Old Estelle to New Estelle	**2.50**	**8.29**	09/14/07	06/19/08
159		WBV-15a.1	Lake Cataouatche Pump Station to Segnette State Park - Phase 1	**44.72**	**65.35**	07/27/07	07/09/09
252		WBV-15b.1	Lake Cataouatche Pump Station Fronting Protection, Modifications	**4.86**	**12.04**	09/05/07	05/28/08
353		WBV-16.1	Segnette PS to New Westwego Pump Station Floodwall - Phase 1	**14.75**	**18.82**	05/19/07	01/10/08
246		WBV-17a.2	Western Tie-In Structures (Combined with WBV-73/74)	**N/A**	**0.23**		
248		WBV-17b.1	Station 160+00 to Hwy 90 - Phase 1	**14.62**	**27.54**	03/19/08	08/16/10
125		WBV-18.1	Hwy 90 to Lake Cataouatche Pump Station - Phase 1	**16.85**	**21.45**	10/24/06	12/23/08
2287		WBV-202	WBV-Data Collection and Stream Guage Maintainence	**N/A**	**0.18**		
292		WBV-38.1	Cousins Pump Station - Phase 1	**18.78**	**31.11**	09/16/02	03/01/08
355		WBV-39b.1	Cousins Discharge Channel Floodwalls - Phase 1	**0.92**	**2.62**	12/07/07	08/29/08
1512		WBV-46.1a	Harvey Canal Floodgate (Sector Gate)- Permanent Pumps	**7.17**	**12.84**	04/10/15	
1513		WBV-46.1a.1	Harvey Canal Floodgate (Sector Gate) - Repair of Temporary Pumps	**N/A**	**3.12**	04/23/12	05/02/16
312		WBV-48.1	Belle Chasse Hwy to Algiers Lock (East) - Phase 1	**4.99**	**3.62**	08/08/05	02/01/07
487		WBV-58	'07 Priority Interim - Contract 1: V-line floodwall	**1.34**	**4.43**	04/17/07	02/04/08
488		WBV-59	'07 Priority Interim - Contract 2: Estelle PS to Lapalco	**2.08**	**1.15**	07/13/07	11/29/07
489		WBV-60	'07 Priority Interim - Contract 3: Weswego Floodwall	**7.69**	**10.66**	12/07/07	12/12/08
490		WBV-61	'07 Priority Interim - Contract 4: Segnette Park Floodwall	**7.17**	**9.00**	11/20/07	11/17/08
491		WBV-62	'07 Priority Interim - Contract 5: Old and New Estelle PS and PS #13	**2.69**	**2.68**	04/26/07	02/15/08
492		WBV-63a	'07 Priority Interim - Contract 6: Misc West Bank Pump Stations and Utility Crossings	**0.99**	**1.25**	04/17/07	11/29/07
493		WBV-63b	'07 Priority Interm - Contract 7: Misc West Bank Pump Stations and Utility Crossings	**0.67**	**1.86**	06/21/07	10/04/07
590		WBV-63b.1	'07 Priority Interim - Contract 7b: Misc West Bank Pump Stations and Utility Crossings	**3.50**	**3.49**	07/03/07	11/18/08
494		WBV-63c	'07 Priority Interim - Contract 8: Misc West Bank Pump Stations and Utility Crossings	**2.46**	**3.37**	05/29/07	12/17/07
1498		WBV-72a	Western Tie-In Drainage Structure	**N/A**	**0.69**	12/07/12	11/17/13
1501		WBV-80	Algiers Canal Clearing and Grubbing	**N/A**	**17.45**	05/29/12	10/16/14
1505		WBV-84	AT&T submarine lines relocation along Algiers Canal	**N/A**	**0.34**	11/04/12	09/05/13
2387		WBV-87.1	Repair Actuators at Ames Pump Station (Hired Labor)	**N/A**	**0.19**	12/28/15	
2290		WBV-92	Vegetation Control for WBV-49.1, WBV-48.2, WBV-6a.2 and WBV-47.1	**N/A**	**0.16**	07/01/15	
1554		WBV-ARM-03	WBV System Armoring (WBV-MRL-1.2b)	**N/A**	**5 to 20M**	FY 16	
1555		WBV-ARM-04	WBV System Armoring (Levee Reach 17b.2)	**1.04**	**1.49**	08/21/15	12/23/15
1557		WBV-ARM-06	WBV System Armoring (Westwego to Harvey -02) - 14e.2	**N/A**	**5 to 20M**	FY 16	

1558		WBV-ARM-07	WBV System Armoring (Wego to Harvey 01) - 14b.2 & 14c.2	**N/A**	**5 to 20M**	FY 16	
2318		WBV-ARM-10	WBV System Armoring (WBV-MRL-3.2)	**N/A**	**5 to 20M**	FY 16	
2319		WBV-ARM-11	WBV System Armoring (WBV-MRL-5.2)	**N/A**	**5 to 20M**	FY 16	
2339		WBV-ARM-12	WBV System Armoring (Levee Reach 18.2)	**N/A**	**5 to 20M**	FY 16	
2342		WBV-ARM-13	WBV System Armoring (MRL) 6.1	**N/A**	**5 to 20M**	FY 16	
2340		WBV-ARM-14	WBV System Armoring (Levee Reach 16.2)	**N/A**	**0 to 5M**	FY 16	
2341		WBV-ARM-15	WBV System Armoring (Levee Reach 15a.2)	**N/A**	**5 to 20M**	FY 16	
1345		WBV-EVM-02	Bayou Segnette - Environmental Mitigations	**3.43**	**7.31**	09/18/14	
1598		WBV-EVM-03	St. Charles - Environmental Mitigations	**N/A**	**0 to 5M**	FY 17	
1599		WBV-EVM-04	General Impacts BLH-Wet and BLH-Dry Mitigation Bank (**Split into 04a & 04b**)	**N/A**	**0.41**	2/12/2015	
1600		WBV-EVM-04a	General Impacts BLH-Wet Mitigation Bank	**N/A**	**0.09**	2/12/2015	
1601		WBV-EVM-04b	General Impacts BLH-Dry Avondale Gardens	**N/A**	**0 to 5M**	FY 17	
1602		WBV-EVM-05	General Impacts Flood Side Fresh Marsh Jean Lafitte (Combined with WBV-EVM-56)	**N/A**	**0.62**		
1603		WBV-EVM-06	Park/404(c) Impacts Fresh Marsh Jean Lafitte (Combined with WBV-EVM-56)	**N/A**	**15.40**		
1604		WBV-EVM-07	Park/404(c) Impacts BLH-Wet Jean Lafitte (Combined with WBV-EVM-78)	**N/A**	**17.91**		
1614		WBV-EVM-08	Park/404(c) Impacts Swamp-Wet Jean Lafitte (Combined with WBV-EVM-78)	**N/A**	**2.66**		
1965		WBV-EVM-09	General Impacts Flood Side BLH-Wet Lake Boeuf	**N/A**	**0 to 5M**	FY 18	
1966		WBV-EVM-10	General Impacts Flood Side Swamp Lake Boeuf	**N/A**	**25 to 50M**	FY 18	
2412		WBV-EVM-56	Yankee Pond & Geocrib	**N/A**	**5 to 20M**	FY 16	
2413		WBV-EVM-78	Millaudon & Horseshoe Canal and Hwy 45 Borrow Pit	**N/A**	**25 to 50M**	FY 16	
1202		WBV-MRL-ADV	Mississippi River Levees - Advanced Measures (E&D)	**N/A**	**4.02**		
TOTAL					**$1,189.84**		

Grand Total	$10,667.70