BENEFICIAL USE OF MATERIAL DREDGED IN FISCAL YEAR 2007 **GROSS QUANTITIES**

Contract Type	Dredge	Project Name	Contract Number	BU Qty (CY)	BU Type	BU Site	Non- BU Qty (CY)	Non-BU Type	Dredging Sub-Reach	Total Qty Removed (CY)	Pay Qty (CY)	Dredge Start Date	Dredge End Date	Contract Amount	BU Acres
CY Cutterhead	Mike Hooks	Calcasieu River	06C0189				1,653,035	CDF	Mile 29.3 to 35	1,653,035	1,535,470	10/25/2006	2/2/2007	$4,724,242	
CY Cutterhead	Dredge 32/Mike Hooks	Calcasieu River	06C0192	828,767	WD	CWPPRA Cycle 3	5,033,564	CDF	Mile 5 to 22.8	5,862,331	5,327,444	12/18/2006	8/29/2007	$15,143,935	180
CY Cutterhead	Venture	Freshwater Bayou & Mermentau River	06C0201	1,699,835	BN	West Shoreline			Freshwater	2,895,715	1,624,042	11/8/2006	3/14/2007	$7,803,072	125
"	"	"	"	1,195,880	BN	West Shoreline/Jetty			Mermentau						
CY Cutterhead	Texas	Atch River Bar	06C0203	1,187,346	BI	BI West	8,576,338	ODMDS	Bar Channel	9,763,684	7,495,328	2/4/2007	4/27/2007	$10,549,110	207
CY Cutterhead	Merlin	Bayou Segnette	06C0209	304,301	WD		18,891	CDF	Mile 0 to 4.5	323,192	291,192	12/12/2006	3/26/2007	$2,057,713	1
CY Cutterhead	Gazap	Bayou Teche	06C0211				19,630	OW	E&W Calumet Floodgates	19,630	19,630	12/1/2006	12/13/2006	$183,150	
CY Cutterhead	Tom James/Venture	Port Fourchon	06C0213	426,202	WD	CWPPRA			Mile 3.4 to 0	537,717	472,786	3/4/2007	4/25/2007	$4,582,451	130
"	"	"	"	111,515	BN	East Jetty			Jetty & Bar						10
CY Cutterhead	Meridian	Mississippi River	07C0022	4,266,078	WD	DNWR			HDDA	4,266,078	3,999,139	1/16/2007	3/27/2007	$8,850,000	340
CY Cutterhead	Missouri H.	Houma Navigation Canal	07C0071	442,856	BR	Wine Island	564,401	OW	Terrebonne Bay	1,007,257	896,342	6/1/2007	8/19/2007	$3,498,487	10
CY Cutterhead	Meridian	South Pass	06C0191	4,488,377	BR		1,371,626	Upland	Inland	5,860,003		9/12/2006	1/23/2007	$13,976,000	92
	Bertucci/bucket	GIWW-IHNC	07C0073				20,228	Landfill	IHNC Lock	20,228	N/A	5/4/2007	6/21/2007	$2,069,380	
LSD Cutterhead	Marion	Atchafalaya Basin, GIWW & Misc	06C0190				50,000	OW	3 Rivers	270,400	N/A	10/12/2006	11/21/2006	$2,092,029	
"	"	"	"				34,900	OW	Baton Rouge Harbor						
"	"	"	"				141,100	OW	Wax Lake Crossover						
"	"	"	"				44,400	OW	Old River Forebay						
LSD Cutterhead	Marion	Mississippi River	07C0039				629,140	OW	NOH	680,830	N/A	2/21/2007	4/24/2007	$2,772,012	
"	"	"	"				15,605	OW	Harvey Lock Forebay						
"	"	"	"				36,085	OW	IHNC Lock Forebay						
LSD Cutterhead	Missouri H.	Atchafalaya Basin, GIWW & Misc	07C0049	119,979	SP	Resignola Sand Pit	480,475	OW	Berwick Bay Harbor	789,878	N/A	3/12/2007	5/11/2007	$2,690,625	0
"	"	"	"				72,802	OW	Tidewater						
"	"	"	"				43,077	OW	20 Grand Point						
"	"	"	"				73,545	OW	Mile 99						
LSD Cutterhead	RS Weeks	Atchafalaya River	07C0081	629,716	WD	I			Horseshoe	7,633,033	N/A	7/20/2007	12/10/2007	$9,519,074	40
"	"	"	"	503,356	WD	Mistrot			Bay Channel						34
"	"	"	"	238,422	BI	Donna			Bay Channel						11
"	"	"	"				6,261,539	ODMDS	Bar Channel						
LSD Cutterhead	Dredge 32	Atchafalaya Basin, GIWW & Misc	07C0083				70,817	OW	3 Rivers	349,136	N/A	7/21/2007	8/30/2007	$2,393,637	
"	"	"	"				39,412	OW	Baton Rouge Harbor						
"	"	"	"				170,395	OW	Port Allen Lock						
"	"	"	"				68,512	OW	Old River Forebay						
LSD Cutterhead	Borenquin	Mississippi River	07C0094				599,185	OW	NOH	599,185	N/A	8/13/2007	9/24/2007	$1,783,145	
LSD Cutterhead	Missouri H.	Atchafalaya Basin, GIWW & Misc	07C0109	90,000	SP	Resignola Sand Pit		OW	Berwick Lock Forebay	576,000	N/A	11/22/2007	12/31/2007	$1,919,576	0
"	"	"	"				270,000	OW	Berwick Bay Harbor						
"	"	"	"				28,000	OW	Tidewater Point						
"	"	"	"	188,000	SP	Solar Sand Pit			Berwick Bay Harbor						0
LSD Hopper	Eagle 1	Mississippi River	07C0029				356,053	HDDA	SWP	1,234,845	N/A	1/6/2007	2/17/2007	$2,755,000	
"	"	"	"				878,792	ODMDS	SWP						
LSD Hopper	Newport/Glenn Edwards	Mississippi River	07C0032				224,933	HDDA	SWP	946,516	N/A	1/17/2007	3/6/2007	$2,829,000	
"	"	"	"				721,583	ODMDS	SWP						
LSD Hopper	Padre Is./Eagle 1	Mississippi River	07C0035				837,644	HDDA	SWP	1,212,779	N/A	1/27/2007	3/29/2007	$3,980,000	
"	"	"	"				375,135	ODMDS	SWP						
LSD Hopper	Newport	Calcasieu River	07C0041				197,618	ODMDS	Bar Channel	5,382,806	N/A	2/24/2007	4/24/2007	$3,191,528	
"	"	"	"				5,185,188	AG	Bar Channel						
LSD Hopper	Eagle 1	Mississippi River	07C0061				902,135	HDDA	SWP	1,196,909	N/A	3/29/2007	5/13/2007	$3,203,500	
"	"	"	"				294,774	ODMDS	SWP						
LSD Hopper	Bayport/Glenn Edwards	Mississippi River	07C0063				303,823	HDDA	SWP	766,106	N/A	3/30/2007	4/25/2007	$2,678,400	
"	"	"	"				462,283	ODMDS	SWP						
LSD Hopper	Newport	Mississippi River	07C0076				942,695	HDDA	SWP	942,695	N/A	6/9/2007	8/9/2007	$1,656,000	
LSD Dustpan	Wallace McGeorge	Miss River SDX	01C0016				230,374	OW	Wilkerson Point	230,374	N/A	5/11/2007	5/15/2007	$200,000	
"	"	"	"				222,703	OW	BR Front	8,681,571	N/A	10/1/2006	9/30/2007	$11,344,000	
"	"	"	"				3,804,170	OW	Red Eye						
"	"	"	"				950,476	OW	Sardine Point						
"	"	"	"				1,060,694	OW	Missouri Bend						
"	"	"	"				1,144,748	OW	Alhambra						
"	"	"	"				555,320	OW	Belmont						
"	"	"	"				104,859	OW	Philadelphia						
"	"	"	"				249,846	OW	Bayou Goula						
"		"	"				588,755	OW	81 Mile Point						
	Government														
Gov Hopper	Wheeler	Mississippi River	Gov't				2,039,973	HDDA	SWP	4,181,992	N/A	2/3/2007	8/18/2007	$6,658,168	
Gov Hopper	Wheeler	Mississippi River	Gov't				2,142,019	ODMDS	SWP						
Gov Hopper	Wheeler	Mississippi River DDX	Gov't				421,542	OW	DDX	421,542	N/A	6/6/2007	6/15/2007	$600,000	
Gov Hopper	McFarland	Mississippi River	Gov't				404,718	HDDA	SWP	404,718	N/A	5/19/2007	6/8/2007	$1,500,000	
Gov Hopper	Jadwin	Mississippi River SDX	Gov't				393,504	OW	Wilkerson Point	393,504	N/A	7/14/2007	7/21/2007	$325,859	
Gov Hopper	Jadwin	Mississippi River DDX	Gov't				901,885	OW	Belmont	2,658,973	N/A	10/4/2006	7/14/2007	$1,912,488	
"	"	"	"				784,096	OW	Alhambra						
"	"	"	"				187,730	OW	Smoke Bend						
"	"	"	"				392,494	OW	Bayou Goula						
"	"	"	"				392,768	OW	Granada						
			BU Total =	**16,720,630**		**Non-BU Total =**	**55,042,032**		**Total CY =**	**71,762,662**			**Total Cost =**	**$139,441,581**	**1,180**
			Percent =	23.3		Percent =	76.7								

NOTE: Cubic yards shown are the total cubic yards removed for the entire project (including projects that overlap Fiscal Years), that is, if a project begins in FY 03, but is finished in FY 04 then the totals for the project are listed under FY 03.

NOTE: **Cubic yard quantities are gross quantities from Narrative Completion Reports. Pay/Rental template quantities will be less.

NOTE: OMBIL Quantities: Forunder "Dredging" the quantities shown within the FY appear to be the total quantity for projects that end in that FY

Ex: Bayou Tech 01--C-0060 spans 3 Fy's. Final pay quantity and cost is shown in FY 04 and initial estimated cost and quantity is shown in FY 01.

FY 02 and 03 do not show cost or quantity while bron Book shows FY 02 $3,319,433 188,595 cy; FY 03 $4,331,704 229,000 cy

NOTE: LSD Hopper Contract 07C0041 performed its work in the Calcasieu River Bar Channel.

NOTE: GIWW-IHNC dredged material contained contaminants

Non-BU	CY	Total Remote CY
DDX	11,762,086	14,184,273
SDX	623,878	
NOH & Locks	1,319,873	
Old River-BR Harbor-Calumet	478,436	
Berwick-GIWW-HNC TB	1,673,400	
CDF	8,077,116	**Total Fluff CY**
SPD	0	**20,023,065**
HDDA	6,011,974	
SWP ODMDS	4,874,586	
FLUFF	20,023,065	
CALC ODMDS	197,618	
Total Non-BU =	**55,042,032**	

FY 07 Non-BU Disposal	CY
Suitable & Available for BU (no remote or fluff)	**37,555,324**
Only Suitable for BU (no fluff)	51,739,597
Only Available for BU (no remote)	57,578,389

Cubic Yards	SWP
6,011,974	HDDA
4,874,586	ODMDS
	Miss River
11,762,086	DDX
623,878	SDX
1,228,325	NOH
24,500,849	**Miss River Total**
$25,260,068	**SWP Dredging**
$67,023,572	**Miss River Total Cost**

ODMDS = Ocean Dredged Material Disposal Site
HDDA = Head of Passes Hopper Dredge Disposal Area
AG = Dredged material disposed of by agitation dredging
OW = Placement of dredged material into open water disposal area
CDF = Placement of dredged material into upland confined disposal facilities
DDX = Miss River Deep Draft Crossing
SDX = Miss River Shallow Draft Crossing
SWP = Southwest Pass
SPD = Single Point Discharge into a larger open water disposal area
NOH = New Orleans Harbor

BU = Beneficial Use
WD = Wetland Development
BN = Beach Nourishment
BI = Bird Island
SP = Commercial Sand Pit
BR = Barrier Island
DNWR = Delta National Wildife Refuge
CY = Cubic Yards