BENEFICIAL USE OF MATERIAL DREDGED IN FISCAL YEAR 2010

GROSS QUANTITIES

Contract Type	Dredge	Project Name	Contract Number	BU Qty (CY)	BU Type	BU Site	Non-BU Qty (CY)	Non-BU Type	Dredging Sub-Reach	Total Qty Removed (CY)	Pay Qty / Credited Qty (CY)	Dredge Start Date	Dredge End Date	Contract Amount (for FY 10)	BU Acres
CY Cutterhead	GD Morgan	Calcasieu River	09C0069[a]	1,697,387	WD	Black Lake	4,336,007	CDF	Mile 5 to 22.8, Devil's Elbow	7,114,080	5,200,045	4/8/2010	1/9/2011	$20,893,339	433
"	"	"	"	1,080,686	WD	SNWR Cycle 2								$6,616,311	279
CY Cutterhead	Florida / California	Mississippi River	09C0071	6,527,685	WD	DNWR			HDDA	6,527,685	6,303,693	10/11/2009	3/9/2011	$22,515,696	466
CY Cutterhead	Captain Frank	Barataria Bay Waterway	09C0079	480,305	BN	Grand Terre			Bar Channel	480,305	394,960	11/12/2009	11/30/2009	$2,826,060	36
CY Cutterhead	California	Baptiste Collette	09C0090	744,527	WD	B			Jetties	2,330,391	1,894,568	11/11/2009	2/5/2010	$8,743,097	149
"	"	"	"	224,338	WD	E			Jetties						13
"	"	"	"	1,361,526	BI	Willet Island			Bar Channel						12
CY Cutterhead	Dredge 32	Atchafalaya River	09C0099	318,422	WD	5A	528,123	CDF (#3)	Bayou Chene	846,545	767,088	8/20/2009	11/10/2009	$3,016,157	63
CY Cutterhead	Leonard J	Baton Rouge Harbor (Devil's Swamp)	09C0102				461,412	OW	Baton Rouge Harbor	461,412	340,074	10/14/2009	11/9/2009	$1,566,178	
CY Cutterhead	Venture / Borenquen / GD Morgan	Atchafalaya River	09C0103	2,200,425	BI	BI West	10,494,316	ODMDS	Bar Channel	12,694,741	9,942,493	8/26/2009	6/15/2010	$11,401,632	185
CY Cutterhead	GAZAP	Bayou Lecarpe	09C0120				32,949	CDF (#C)	LeCarpe	92,622	63,266	12/11/2009	2/22/2010	$1,024,211	
"	"	"	"				59,673	CDF (#B)	LeCarpe						
CY Cutterhead	Venture	Tiger Pass	09C0124	1,779,723	WD				Mile 7.3 to 14	1,779,723	1,293,249	12/22/2009	3/7/2010	$6,560,037	50
CY Cutterhead	Mike Hooks	Calcasieu River	10C0060				1,867,284	CDF	Mile 24 to 31.5	1,867,284	1,657,486	7/3/2010	STILL WORKING		
LSD Cutterhead	RS Weeks / Borinquen	Mississippi River	09C0076				234,633	OW	NOH	240,733	N/A	7/25/2009	11/18/2009	$1,566,775	
"	"	"	"				6,100	OW	Harvey Lock Forebay						
LSD Cutterhead	Venture	Atchafalaya River	09C0086	754,604	WD	Mistrot Island			Bay Channel	1,188,083	N/A	8/15/2009	11/22/2009	$6,055,360	74
"	"	"	"	433,479	BI	T-Pat Island									0
LSD Cutterhead	Leonard J / Arcadia	Atchafalaya Basin, GIWW & Misc	09C0121				75,165	OW	Three Rivers	165,333	162,078	11/20/2009	12/11/2009	$2,206,930	
"	"	"	"				90,168	OW	Port Allen Lock						
LSD Cutterhead	RS Weeks	Mississippi River	10C0028	3,192,431	WD				SWP	3,192,431	N/A	1/10/2009	3/27/2010	$10,228,292	50
LSD Cutterhead	Venture	Atchafalaya Basin, GIWW & Misc	10C0055				683,477	OW	Berwick Bay Harbor	741,377	N/A	3/21/2010	5/5/2010	$3,943,212	
"	"	"	"				57,900	OW	20 Grand Point						
LSD Cutterhead	Borinquen	Mississippi River	10C0091				772,903	OW	NOH	836,418	N/A	6/25/2010	9/1/2010	$4,495,135	
"	"	"	"				63,515	OW	Algiers Lock Forebay						
LSD Cutterhead	Missouri H	Atchafalaya Basin, GIWW & Misc	10C0106	144,354	SP	Solar	297,658	OW	Berwick Bay Harbor	520,604	N/A	8/19/2010	12/26/2010	$1,375,000	0
"	"	"	"	78,592	SP	Resignola									0
LSD Hopper	Bayport	Mississippi River	10C0005				448,909	HDDA	SWP	1,308,194	N/A	10/24/2009	12/25/2009	$3,950,400	
"	"	"	"				859,285	ODMDS	SWP						
LSD Hopper	Newport / Glenn Edwards	Mississippi River	10C0014				2,533,221	HDDA	SWP	3,701,750	N/A	11/13/2009	6/13/2010	$10,340,500	
"	"	"	"				1,168,529	ODMDS	SWP						
LSD Hopper	Terrapin Island	Mississippi River	10C0022				1,974,697	HDDA	SWP	5,092,922	N/A	12/15/2009	5/15/2010	$12,799,420	
"	"	"	"				2,726,176	ODMDS	SWP						
"	"	" DDX	"				392,049	OW	Belmont						
LSD Hopper	Bayport	Calcasieu River	10C0030				1,258,372	OW	Devil's Elbow	7,272,934	N/A	4/16/2010	6/22/2010	$5,030,376	
"	"	"	"				5,185,012	AG	Bar Channel						
"	"	"	"				829,550	ODMDS	Bar Channel						
LSD Hopper	Stuyvesant	Mississippi River	10C0052				194,005	HDDA	SWP	1,871,098	N/A	3/19/2010	4/30/2010	$3,495,000	
"	"	"	"				1,677,093	ODMDS	SWP						
LSD Hopper	Dodge Island / Terrapin Island	Mississippi River	10C0069				1,359,895	HDDA	SWP	1,617,148	N/A	4/13/2010	6/23/2010	$5,368,552	
"	"	"	"				257,253	ODMDS	SWP						
LSD Hopper	Newport / Glenn Edwards	Mississippi River	10C0085				1,215,319	HDDA	SWP	1,428,619	N/A	5/30/2010	7/31/2010	$3,925,650	
"	"	"	"				213,300	ODMDS	SWP						
WID	WID	Bayou Teche	09C0128				24,406	OW	E&W Calumet Floodgates	24,406	22,406	10/1/2009	10/2/2009	$260,436	
LSD Dustpan	Wallace McGeorge[1]	Mississippi River DDX	01C0016				1,297,291	OW	Granada	12,874,099	N/A	10/1/2009	9/30/2010	$13,201,121	
"	"	"	"				794,089	OW	Medora						
"	"	"	"				5,247,949	OW	Redeye						
"	"	"	"				2,390,678	OW	Baton Rouge Front						
"	"	"	"				577,308	OW	Missouri Bend						
"	"	"	"				621,614	OW	Bayou Goula						
"	"	"	"				949,291	OW	Smoke Bend						
"	"	"	"				995,879	OW	Belmont						
Gov Hopper	Wheeler[1]	Mississippi River	Gov't				3,047,380	HDDA	SWP	4,013,093	N/A	10/1/2009	9/30/2010	$14,727,597	
"	"	"	"				965,713	ODMDS	SWP						
"	"	NOH	"				99,227	OW	NOH	99,227		1/20/2010	1/25/2010	$569,981	
Gov Hopper	McFarland[1]	Mississippi River	Gov't				1,181,376	HDDA	SWP	1,232,191	N/A	8/7/2010	8/26/2010	$10,226,000	
"		"	"				50,815	ODMDS	SWP						
Gov Dustpan	Jadwin[1]	Mississippi River DDX	Gov't				225,290	OW	Granada	6,229,363	N/A	10/8/2009	9/30/2010	$9,040,000	
"	"	"	"				1,796,658	OW	Belmont						
"	"	"	"				1,368,260	OW	Redeye						
"	"	"	"				2,839,155	OW	Alhambra						
Gov Dustpan	Jadwin[1]	Mississippi River SDX	Gov't				348,180	OW	Wilkerson Point	348,180	N/A	10/1/2009	10/8/2009	$231,000	
Gov Dustpan	Hurley[1]	Mississippi River DDX	Gov't				1,182,938	OW	Medora	3,499,049	N/A	8/16/2010	9/30/2010	$3,991,414	
"	"	"	"				1,218,951	OW	Granada						
"	"	"	"				477,095	OW	Smoke Bend						
"	"	"	"				620,065	OW	Sardine Point						
			BU Total =	**21,018,484**		**Non-BU Total =**	**70,673,556**		Total CY =	**91,692,040**			**Total Cost =**	**$212,190,868**	**1,810**
			Percent =	22.9		Percent =	77.1								

NOTE: Cubic yards shown are the total cubic yards removed for the current fiscal year only.
NOTE: Cubic yard quantities are gross quantities from Narrative Completion Reports. Pay/Rental template quantities will be less.
NOTE[1]: Contract cost and quantities for the government dredges and the Wallace McGeorge were obtained from the brown book.
NOTE: Total Fluff = Calcasieu bar channel Agitation disposal + Atchafalaya ODMDS disposal
NOTE: Remote = Dredging/Disposal sites located more than 8 pipeline length miles from nearest identified potential BU site
NOTE[2]: Incremental BU cost paid for by Contributed Funds from Louisiana

Still waiting on Final Pay or NCR.

ODMDS = Ocean Dredged Material Disposal Site
HDDA = Head of Passes Hopper Dredge Disposal Area
AG = Dredged material disposed of by agitation dredging
OW = Placement of dredged material into open water disposal area
CDF = Placement of dredged material into upland confined disposal facilities
DDX = Miss River Deep Draft Crossing
SDX = Miss River Shallow Draft Crossing
SWP = Southwest Pass
SPD = Single Point Discharge into a larger open water disposal area
NOH = New Orleans Harbor
CY = Cubic Yards

BS = Bank Stabilization
BU = Beneficial Use
WD = Wetland Development
BN = Beach Nourishment
BI = Bird Island
SP = Commercial Sand Pit

Non-BU	CY	Total Remote CY
DDX	22,994,560	25,145,863
SDX	348,180	
NOH + Locks	1,176,378	
Old River-BR Harbor	626,745	
Berwick/GIWW	1,039,035	
CDF	6,824,036	
OW	1,282,778	
HDDA	11,954,802	
SWP ODMDS	7,918,164	**Total Fluff CY**
FLUFF	15,679,328	15,679,328
CALC ODMDS	829,550	
Total Non-BU	**70,673,556**	

FY 10 Non-BU Disposal	CY
Suitable & Available for BU (no Remote or Fluff)	**50,866,849**
Only Suitable for BU (no Fluff)	76,012,712
Only Available for BU (no Remote)	66,546,177

Cubic Yards	SWP
3,192,431	Cutterhead
11,954,802	HDDA
7,918,164	ODMDS
	Miss River
22,994,560	DDX
348,180	SDX
1,106,763	NOH
47,514,900	**Miss River Total**
$97,577,107	**SWP Dredging Cost**
$130,672,533	**Total Miss River Cost**