BENEFICIAL USE OF MATERIAL DREDGED IN FISCAL YEAR 2011

GROSS QUANTITIES

Contract Type	Dredge	Project Name	Contract Number	BU Qty (CY)	Type of BU	BU Site	Non- BU Qty (CY)	Type of Non-BU	Dredging Sub-reach	Total Qty Removed (CY)	Pay Qty / Credited Qty (CY)	Dredge Start Date	Dredge End Date	Contract Amount for FY 11	BU Acres
CY Cutterhead	GD Morgan	Calcasieu River	09C0069	1,462,438	WD	Black Lake	4,183,920	CDF	Mile 5 to 22.8, Devil's Elbow	5,646,358	4,275,143	4/8/2010	1/9/2011	$18,027,182	0
CY Cutterhead	Flordia / California	Mississippi River	09C0071	1,805,022	WD	DNWR Peninsula E			HDDA	1,805,022	1,743,349	10/11/2009	3/9/2011	$6,268,704	70
CY Cutterhead	Mike Hooks	Calcasieu River	10C0060				3,588,996	CDF	Mile 24 to 31.5	3,588,996	3,082,642	7/3/2010	5/29/2011	$3,553,000	
CY Cutterhead	Kelly L	Barataria Bay Waterway	10C0119	342,602	WD	Fifi Island			Bayou Rigaud	342,602	291,593	1/13/2011	2/13/2011	$2,647,518	130
CY Cutterhead	JN Fisher	Houma Navigation Canal	10C0126				1,264,080	OW	Terebonne Bay	1,264,080	1,224,932	11/20/2010	1/14/2011	$2,946,125	
CY Cutterhead	Kelly L	GIWW	10C0127				267,202	CDF	Alternate Route	267,202	228,251	11/17/2010	12/14/2010	$1,422,793	
CY Cutterhead	John Laquay / JN Fisher	Baptiste Collette	11C0015	512,964	WD	G			Jetty Channel	1,554,309	1,369,322	1/18/2011	4/15/2011	$5,806,830	40
"	"	"	"	1,041,345	BI	Willet Island			Bar Channel						48
CY Cutterhead	GD Morgan	Atchafalaya River	11C0071				372,457	ODMDS	Bar Channel	372,457	290,497	9/27/2011	11/18/2011		
LSD Cutterhead	Missouri H	Atchafalaya Basin, GIWW & Misc. Projects	10C0106				73,210	OW	Tidewater Point	1,027,325	N/A	8/19/2010	12/26/2010	$5,320,433	
"	"	"	"				123,314	OW	Three Rivers						
"	"	"	"				200,000	OW	Berwick Harbor						
"	"	"	"				10,389	OW	Herbert Shipyard						
"	"	"	"				54,781	OW	Baton Rouge Harbor						
"	"	"	"				111,888	OW	Port Allen Lock Forebay						
"	"	"	"				45,273	OW	20 Grand Point						
"	"	"	"				55,964	OW	Mile 99						
"	"	"	"				133,115	OW	Wax Lake Outlet						
"	"	"	"				219,391	OW	Old River Lock						
LSD Cutterhead	Captain Frank	Atchafalaya River	10C0117	1,628,483	WD	I			Horseshoe	10,859,145	N/A	10/8/2010	2/11/2011	$14,079,505	30
"	"	"	"				9,230,662	ODMDS	Bar Channel						
LSD Cutterhead	Dredge 32	Mississippi River	11C0024	234,995	WD				SWP	3,586,342	N/A	2/25/2011	7/15/2011	$9,306,421	11
"	"	"	"	3,351,347	BS										91
LSD Cutterhead	GD Morgan	Mississippi River	11C0052				675,266	OW	NOH	1,108,538	N/A	7/25/2011	9/13/2011	$2,837,751	
"	"	"	"				81,469	OW	IHNC Lock						
"	"	"	"				20,138	OW	Algiers Lock						
"	"	"	"				22,186	OW	Harvey Lock						
"	"	" **(HNC)**	"				309,479	OW	Terrebonne Bay						
LSD Cutterhead	Missouri H	Atchafalaya Basin, GIWW & Misc. Projects	11C0053	120,000	SP	Solar	286,565	OW	Berwick	786,288	N/A	7/27/2011	9/30/2011	$3,106,718	0
"	"	"	"	45,000	SP	Resignola									
"	"	"	"				62,596	OW	Berwick Lock Forebay						
"	"	"	"				63,273	OW	20 Grand Point						
"	"	"	"				78,389	OW	Tidewater Point						
"	"	"	"				95,781	OW	Wax Lake Outlet						
"	"	"	"				34,684	OW	Mile 99						
LSD Cutterhead	Dredge 32	Atchafalaya River	11C0054	1,256,759	BI	BI West	319,179	ODMDS	Bar Channel	2,119,391	N/A	8/8/2011	10/23/2011	$2,491,831	65
"	"	"	"	339,472	BI	Avocet Island			Bay Channel						26
"	"	"	"	203,981	WD	I			Horseshoe						10
LSD Hopper	Bayport / Newport	Calcasieu River	11C0001				698,700	ODMDS	Bar Channel	5,559,667	N/A	2/6/2011	5/13/2011	$5,187,500	
"	"	"	"				4,860,967	AG							
LSD Hopper	Dodge Island / Padre Island / Terrapin Island / RNWeeks	Mississippi River	11C0031				2,811,806	HDDA	SWP	3,495,734	N/A	2/15/2011	8/9/2011	$11,381,550	
"	"	"	"				683,928	ODMDS							
LSD Hopper	Padre Island	Mississippi River	11C0034				1,014,872	HDDA	SWP	1,548,011	N/A	3/14/2011	6/10/2011	$6,342,500	
"	"	"	"				533,139	ODMDS							
LSD Hopper	Newport/Bayport	Mississippi River	11C0040				373,317	HDDA	SWP	2,086,791	N/A	5/15/2011	8/10/2011	$5,146,800	
"	"	"	"				506,113	ODMDS							
"	"	Mississippi River DDX	"				796,377	OW	Belmont						
"	"	"	"				410,984	OW	Bayou Goula						
LSD Hopper	Glenn Edwards	Mississippi River	11C0045				891,287	HDDA	SWP	2,619,074	N/A	6/27/2011	8/17/2011	$5,929,000	
"	"	"	"				353,265	ODMDS							
"	"	Mississippi River DDX	"				1,374,522	OW	Belmont						
LSD Dustpan	Wallace McGeorge[1]	Mississippi River DDX	01C0016				1,156,767	OW	Granada	7,942,812	N/A	6/24/2011	11/112011	$10,944,255	
"	"	"	"				5,992,014	OW	Redeye						
"	"	"	"				198,333	OW	Sardine Point						
"	"	"	"				182,932	OW	Smoke Bend						
"	"	"	"				177,715	OW	Belmont						
"	"	"	"				235,051	OW	Alhambra						
	Government														
Gov Hopper	Wheeler[1]	Mississippi River	Gov't				1,707,161	HDDA	SWP	3,826,178	N/A	3/17/2011	6/28/2011	$8,832,718	
"	"	"	"				2,119,017	ODMDS							
Gov Hopper	Wheeler[1]	Mississippi River DDX	Gov't				1,147,363	OW	Bayou Goula	1,147,363	N/A	7/15/2011	9/6/2011	$1,583,247	
Gov Hopper	Wheeler[1]	Calcasieu River	Gov't				796,683	ODMDS	Bar Channel	1,973,613	N/A	9/15/2011	10/3/2011	$1,915,000	
"	"	"	"				1,176,930	AG							
Gov Dustpan	Jadwin[1]	Mississippi River DDX	Gov't				572,510	OW	Philadelphia Point	5,008,350	N/A	6/30/2011	10/8/2011	$9,806,594	
"	"	"	"				481,120	OW	Belmont						
"	"	"	"				598,040	OW	Smoke Bend						
"	"	"	"				3,356,680	OW	Alhambra						
Gov Dustpan	Hurley[1]	Mississippi River SDX	Gov't				814,478	OW	Wilkerson Point	814,478	N/A	7/23/2011	7/29/2011	$624,879	
Gov Dustpan	Hurley[1]	Mississippi River DDX	Gov't				1,360,873	OW	Medora	5,142,477	N/A	7/30/2011	10/19/2011	$4,999,859	
"	"	"	"				2,002,605	OW	Sardine Point						
"	"	"	"				293,668	OW	Belmont						
"	"	"	"				1,485,331	OW	Baton Rouge Front						
			BU Total =	**12,344,408**		**Non-BU Total =**	**63,148,195**		**Total CY =**	**75,492,603**			**Total Cost =**	**$150,508,712**	**521**
			Percent =	16.4		Percent =	83.6								

NOTE: Cubic yards shown are the total cubic yards removed for the current fiscal year only.

NOTE: Cubic yard quantities are gross quantities from Narrative Completion Reports. Pay/Rental template quantities will be less.

NOTE[1]: Contract cost and quantities for the government dredges and the Wallace McGeorge were obtained from the brown book.

NOTE[2]: Contrac t09-C-0069 cost includes stakeholder(s) monies.

ODMDS = Ocean Dredged Material Disposal Site
HDDA = Head of Passes Hopper Dredge Disposal Area
AG = Dredged material disposed of by agitation dredging
OW = Placement of dredged material into open water disposal area
CDF = Placement of dredged material into upland confined disposal facilities
CY = Cubic Yards
DDX = Miss River Deep Draft Crossing
SDX = Miss River Shallow Draft Crossing
SWP = Southwest Pass
SPD = Single Point Discharge into a larger open water disposal area
NOH = New Orleans Harbor

BU = Beneficial Use
WD = Wetland Development
BN = Beach Nourishment
BI = Bird Island
SP = Commercial Sand Pit
BS = Bank Stabilization

Non-BU	CY	Total Remote CY
DDX	21,822,885	23,945,796
SDX	814,478	
NOH + Locks	799,059	
Old River-BR Harbor	509,374	
Berwick/GIWW	1,139,239	
CDF	8,040,118	
OW	1,573,559	
HDDA	6,798,443	**Total Fluff CY**
SWP ODMDS	4,195,462	**15,960,195**
FLUFF	15,960,195	
CALC ODMDS	1,495,383	
Total Non-BU =	**63,148,195**	

FY 11 Non-BU Disposal	CY
Suitable & Available for BU (no Remote or Fluff)	**35,586,612**
Only Suitable for BU (no Fluff)	59,532,408
Only Available for BU (no Remote)	51,546,807

Cubic Yards	SWP
3,586,342	Cutterhead
6,798,443	HDDA
4,195,462	ODMDS
	Miss River
21,822,885	DDX
814,478	SDX
675,266	NOH
37,892,876	**Miss River Total**
$46,938,989	**SWP Dredging Cost**
$84,004,278	**Miss River Total Cost**