BENEFICIAL USE OF MATERIAL DREDGED IN FISCAL YEAR 2013

GROSS QUANTITIES

Contract Type	Dredge	Project Name	Contract	BU Qty (CY)	BU Type	BU Site	Non-BU Qty (CY)	Non-BU Type	Dredging Sub-reach	Total Qty Removed (CY)	Pay Qty / Credited Qty (CY)	Dredge Start Date	Dredge End Date	Contract Amount	BU Acres
CY Cutterhead	Missouri H	Tiger Pass	12C0024	861,626	WD	WDA-5			Miles 7.3 - 14	861,626	792,534	6/22/2012	11/5/2012	$4,237,209	9
CY Cutterhead	Leonard J	Calcasieu River	12C0030				846,876	CDF	Miles 5 - 22.8	846,876	433,191	6/29/2012	11/13/2012	$2,900,561	
CY Cutterhead	Alaska	Atchafalaya River	12C0033	3,685,832	BI	Bird Island East	1,146,709	ODMDS East	Bar Channel	4,832,541	4,242,402	7/23/2012	11/7/2012	$8,747,679	40
CY Cutterhead	McCaskill	Mississippi River HDDA	12C0034	7,480,477	WD	Delta NWR			HDDA	7,480,477	7,292,568	9/10/2012	3/17/2013	$19,321,756	795
CY Cutterhead	E Stroud	Baptiste Collette	12C0041	234,773	WD	Peninsula E South			Bar Channel	1,241,676	1,230,122	9/7/2012	12/20/2012	$4,570,079	100
"	"	"	"	1,006,903	BI	Plover Island									38
CY Cutterhead	GD Morgan	Mississippi River ORCS Low Sill & Aux CS Inflow Channel Dredging	12C0039				2,799,147	OW	ORCS & AUX CS	2,799,147	2,585,954	9/11/2012	1/22/2013	$7,402,336	
CY Cutterhead	EW Ellefsen	Atchafalaya River	12C0042	920,481	BI	Avocet Island			Bay Channel	2,074,108	1,511,037	11/26/2012	1/13/2013	$8,119,544	10
"	"	"	"	1,153,627	WD	Bennett Island									65
CY Cutterhead	Perserverance	Calcasieu River	12C0056				394,024	CDF	Miles 34 to 36	394,024	303,096	4/13/2013	8/2/2013	$3,758,704	
CY Cutterhead	Richard Laquay	Old River Control Structure Outflow Channel	13C0026				662,123	OW	ORCS Outflow Channel	662,123	627,051	7/20/2013	1/9/2014	$2,204,516	
CY Cutterhead	Mike Hooks	Calcasieu River	13C0031				996,189	CDF	Miles 34 to 15	996,189	799,079	8/16/2013	3/21/2014	$1,581,027	
LSD Cutterhead	Borinquen	Atchafalaya River, Berwick Bay, Three Rivers	12D0007				672,772	OW	Berwick Bay	1,277,306	N/A	7/24/2012	3/17/2013	$2,736,186	
	"	"	"				48,878	OW	Berwick Lock Forebay						
"	"	"	"				42,869	OW	Tidewater Point						
"	"	"	"				29,426	OW	Mile 99						
"	"	"	"				162,306	OW	Wax Lake Outlet						
"	"	Atchafalaya River	"	321,055	WD	I			Horseshoe						2
LSD Cutterhead	Borinquen	Mississippi River New Orleans Harbor (Houma & GIWW)	12C0051				545,751	OW	HNC Terrebonne Bay	586,686	N/A	10/17/2012	11/11/2012	$2,624,000	
"	"	"	"				40,935	OW	IHNC Forebay						
LSD Cutterhead	Captain Frank	Mississippi River	13C0021	5,430,960	WD				SWP	5,430,960	N/A	5/21/2013	8/8/2013	$11,170,200	228
LSD Cutterhead	Borinquen/ Captain Frank	Mississippi River New Orleans Harbor (Houma & Baptiste Collette)	13C0034				778,389	OW	NOH	1,452,792	N/A	7/21/2013	10/3/2013	$5,515,416	
"	"	"	"				9,615	OW	Harvey Canal Forebay						
"	"	"	"				52,559	OW	IHNC Forebay						
"	Captain Frank	"	"				15,408	OW	Algiers Lock Forebay						
"	"	(Houma Navigation Canal)	"				265,641	OW	HNC Terrebonne Bay						
"	"	(Baptiste Collette)	"	179,298	BI	Plover Island			Bar Channel						5
"	"	"	"	151,882	WD	G			Jetties						16
LSD Cutterhead	Borinquen	Atchafalaya Basin, (GIWW) & Misc Projects	13D0010				477,486	OW	Berwick Bay	585,479	N/A	8/19/2013	10/12/2013	$1,961,266	
"	"	"	"				41,050	OW	20 Grand Point						
"	"	"	"				35,508	OW	Tidewater Point						
"	"	"	"				31,435	OW	Wax Lake Outlet						
LSD Hopper	Bayport / Glenn Edwards	Calcasieu River Hopper Dredge Rental No. 2-2011	12C0058				477,865	ODMDS	Bar Channel	8,455,661	N/A	12/6/2012	4/7/2013	$4,872,469	
"	Newport	"	"				7,977,796	AG							
LSD Hopper	Bayport / Newport	Mississippi River SWP Hopper Dredge Rental No. 1-2013	13C0014				696,013	HDDA	SWP	1,181,601	N/A	2/21/2013	4/30/2013	$4,698,400	
"	"	"	"				485,588	ODMDS							
LSD Hopper	Newport / Bayport	Mississippi River SWP Hopper Dredge Rental No. 2-2013	13C0025				1,639,071	HDDA	SWP	2,874,124	N/A	4/30/2013	6/27/2013	$6,514,500	
"	Glenn Edwards	"	"				1,235,053	ODMDS							
LSD Hopper	Bayport / Newport	Mississippi River SWP Hopper Dredge Rental No. 3-2013	13C0028				1,875,779	HDDA	SWP	1,932,383	N/A	6/10/2013	9/4/2013	$4,476,000	
"	"	"	"				56,604	ODMDS							
LSD Hopper	Bayport	Mississippi River SWP Hopper Dredge Rental No. 4-2013	13C0029				1,547,025	HDDA	SWP	1,670,944	N/A	6/7/2013	8/17/2013	$5,363,550	
"	"	"	"				123,919	ODMDS							
LSD Hopper	Glenn Edwards	Mississippi River SWP Hopper Dredge Rental No. 6-2013	13C0033				255,438	HDDA	SWP	1,546,635	N/A	7/18/2013	8/30/2013	$5,736,000	
"	"	"	"				1,291,197	ODMDS							
LSD Dustpan	Wallace McGeorge[1]	Mississippi River DDX	01C0016				1,552,301	OW	Granada	8,973,195	N/A	10/1/2012	9/30/132	$9,031,548	
"	"	"	"				289,144	OW	Philadelphia						
"	"	"	"				1,381,383	OW	Alhambra						
"	"	"	"				2,886,549	OW	Redeye						
"	"	"	"				151,000	OW	Belmont						
"	"	"	"				287,489	OW	Missouri Bend						
"	"	"	"				653,478	OW	Medora						
"	"	"	"				688,195	OW	Bayou Goula						
"	"	"	"				1,083,656	OW	Sardine Point						
"	"	Mississippi River SDX	"				375,000	OW	Wilkerson Point	375,000	N/A	1029/12	11/6/2012	$378,750	
Gov Hopper	Wheeler[1]	Mississippi River	Gov't				722,005	HDDA	SWP	920,764	N/A	8/30/2013	9/30/2013	$4,276,322	
"	"	"	"				198,759	ODMDS							
Gov Dustpan	Jadwin[1]	Mississippi River DDX	Gov't				2,755,000	OW	Belmont	4,897,800	N/A	6/29/2013	9/30/2013	$4,835,238	
"	"	"	"				964,860	OW	Alhambra						
"	"	"	"				106,900	OW	Bayou Goula						
"	"	"	"				782,420	OW	Smoke Bend						
"	"	"	"				288,620	OW	Philadelphia						
Gov Dustpan	Hurley[1]	Mississippi River DDX	Gov't				1,124,073	OW	Red Eye	1,971,362	N/A	8/31/2013	9/30/2013	$2,385,376	
"	"	"	"				470,263	OW	Baton Rouge Front						
"	"	"	"				377,026	OW	Granada						
			BU Total =	21,426,914		Non-BU Total =	44,894,565		Total CY =	66,321,479			Total Cost =	$139,418,632	1308
			Percent =	32.3		Percent =	67.7								

NOTE[1]: Cubic yards shown are the total cubic yards removed for the current fiscal year only. If a project began in FY 12 but finished in FY 13, the total is split between the two fiscal years.

ORCS = Old River Control Structure
AUX CS = Auxiliary Control Structure (Old River)
ODMDS = Ocean Dredged Material Disposal Site
HDDA = Head of Passes Hopper Dredge Disposal Area
AG = Dredged material disposed of by agitation dredging
OW = Placement of dredged material into open water disposal area
CDF = Placement of dredged material into upland confined disposal facilities
DDX = Miss River Deep Draft Crossing
SDX = Miss River Shallow Draft Crossing
SWP = Southwest Pass
SPD = Single Point Discharge into a larger open water disposal area
NOH = New Orleans Harbor

BU = Beneficial Use
WD = Wetland Development
BN = Beach Nourishment
BI = Bird Island
SP = Commercial Sand Pit
BR = Barrier Island
BS = Bank Stabilization

Non-BU	CY	Total Remote CY
DDX	15,842,357	20,457,016
SDX	375,000	
NOH	778,389	
Old/3 Rivers	3,461,270	
Berwick/GIWW	1,660,247	
CDF	2,237,089	
OW	811,392	
HDDA	10,126,451	Fluff
SWP ODMDS + AG		9,124,505
FLUFF (Calc AG)	7,977,796	
FLUFF (Atch ODMDS)	1,146,709	
Calc ODMDS	477,865	
Total Non-BU	44,894,565	

	CY
Suitable & Available for BU (No remote or fluff)	36,739,958
Only Suitable for BU (no fluff)	57,196,974
Only Available for BU (no remote)	45,864,463

Cubic Yards	SWP
5,430,960	Cutterhead
6,735,331	HDDA
3,391,120	ODMDS
0	AG
	Miss River
15,842,357	DDX
375,000	SDX
778,389	NOH
32,553,157	Miss River Total
$61,556,728	SWP Dredging Cost
$78,187,640	Miss River Total Cost