

# **BREAUX ACT**

## **COASTAL WETLANDS PLANNING, PROTECTION AND RESTORATION ACT**

### **TASK FORCE MEETING AGENDA**

November 12, 2003, 9:30 a.m.  
LA Department of Wildlife and Fisheries Building - Louisiana Room  
2000 Quail Drive, Baton Rouge, La.

Documentation of Task Force and Technical Committee meetings may be found at:  
[http://www.mvn.usace.army.mil/pd/cwppra\\_mission.htm](http://www.mvn.usace.army.mil/pd/cwppra_mission.htm) or  
<http://lacoast.gov/reports/program/index.asp>

#### **Agenda/Tab Number**

#### **Agenda Item**

1. **Meeting initiation: 9:30 a.m. to 9:40 a.m.**
  - a. Introduction of Task Force members or alternates.
  - b. Opening remarks of Task Force members.
2. **Adoption of Minutes from August 14, 2003 Task Force Meeting: 9:40 a.m. to 9:45 a.m.**
3. **Status of Breaux Act Program Funds and Projects (Browning): 9:45 a.m. to 9:55 a.m.**

Ms. Gay Browning will discuss the construction program and status of the CWPPRA accounts.
4. **Report /Decision: Approval of the FY04 Planning Budget (Saia/Wilson) 9:55 a.m. to 10:15 a.m.**
  - a. The U.S. Army Corps of Engineers' Office of Counsel will present a background regarding "disallowed" budget items from the FY03 CWPPRA Planning Budget. The U.S. Army Corps of Engineers will communicate with the CWPPRA Federal Task Force members regarding a Federal position on these items.
  - b. Agencies have developed program and planning budget requests for the upcoming fiscal year. The Technical Committee and Outreach Committee recommend approving \$5,148,977 for the FY04 Planning Budget.
5. **Decision: Approval of Streamlined PPL 14 Process (Saia) 10:15 a.m. to 10:25 a.m.**

Mr. Saia will present the Technical Committee's recommendation for a streamlined PPL 14 process consisting of eleven project nominations, six candidate projects and up to four selected projects for PPL 14.
6. **Decision: Request for Phase II Authorization for the East Sabine Lake Hydrologic Restoration Project Construction Unit 1 (CS-32) (Saia): 10:25 a.m. to 10:35 a.m.**

Mr. Saia will present a request for Phase II construction approval to the Task Force for the East Sabine Lake Hydrologic Restoration Project Construction Unit 1. This project will benefit 393 acres over 20 years. The fully funded Phase II cost is \$5,065,304. The Task Force is asked to approve \$4,069,396 for construction and the first 3 years of

O&M. The Technical Committee recommends Phase II construction approval for Construction Unit 1 to the Task Force.

7. **Decision: Request for Phase II Authorization for the Little Lake Shoreline Protection and Marsh Creation Near Round Lake Project (BA-37) (Saia): 10:35 a.m. to 10:45 a.m.** Mr. Saia will present a request for Phase II construction approval to the Task Force for the Little Lake Shoreline Protection and Marsh Creation Near Round Lake Project. This project will benefit 713 acres over 20 years. The fully funded Phase II cost is \$33,355,393. The Task Force is asked to approve \$28,849,149 for construction and the first 3 years of O&M. The Technical Committee recommends Phase II construction approval to the Task Force.
8. **NO AGENDA ITEM**
9. **Decision: Request for Funding Approval for Storm Recovery Procedures Under the Construction Program (O&M Contingency Fund) (Saia): 10:45 a.m. to 10:50 a.m.** The Technical Committee is requesting funding approval for Storm Recovery Procedures under the construction program at a cost of \$76,360. Budget includes post-event assessment for CWPPRA projects for two storm events. The Technical Committee recommends approval to the Task Force.
10. **Report: Annual Outreach Report (Bodin): 10:50 a.m. to 11:10 a.m.** Ms. Gabrielle Bodin will provide the annual report on the Breaux Act Outreach Program.
11. **Report: Discussion of the Workshop Recently Held on "Long-Distance Pipeline Transport of Dredged Material to Restore Coastal Wetlands of Louisiana" (McQuiddy): 11:10 a.m. to 11:20 a.m.** Mr. Wes McQuiddy will present significant results of the workshop held on October 14, 2003 on "Long-Distance Transport of Dredged Material to Restore Coastal Louisiana". The Workshop was sponsored by Environmental Protection Agency, U.S. Army Corps of Engineers, Western Dredgers Association and others held in New Orleans.
12. **Report: LCA Update – Public Release and Review Process (Constance): 11:20 a.m. to 11:30 a.m.** Mr. Troy Constance will provide an update on the LCA report and the pending public comment process.
13. **Announcement: Public Meetings to Present PPL13 Candidate Project Evaluation Results (LeBlanc) 11:30 a.m. to 11:35 a.m.** Ms. LeBlanc will announce two public meetings that will be held to present the results of the PPL13 candidate project evaluations. Meetings are scheduled November 19, 2003 in Abbeville, Louisiana, and November 20, 2003 in New Orleans, Louisiana.
14. **Additional Agenda Items 11:35 a.m. to 11:40 a.m.**
15. **Request for Public Comments 11:40 a.m. to 11:45 a.m.**
16. **Announcement: Date and Location of the Next Task Force Meeting**  
The next meeting of the Task Force is scheduled for 9:30 a.m., January 28, 2004 in New Orleans, Louisiana.

**17. Announcement: Dates and locations of Upcoming CWPPRA Administrative Meetings**

**(LeBlanc):**

December 10, 2003	9:30 a.m.	Technical Committee	New Orleans
January 28, 2004	9:30 a.m.	Task Force	New Orleans
March 17, 2004	9:30 a.m.	Technical Committee	New Orleans
April 14, 2004	9:30 a.m.	Task Force	Lafayette
July 14, 2004	9:30 a.m.	Technical Committee	Baton Rouge
August 18, 2004	9:30 a.m.	Task Force	New Orleans
September 15, 2004	9:30 a.m.	Technical Committee	Baton Rouge
October 13, 2004	9:30 a.m.	Task Force	Baton Rouge
December 8, 2004	9:30 a.m.	Technical Committee	New Orleans
January 26, 2005	9:30 a.m.	Task Force	New Orleans

**18. Adjourn**

**BREAUX ACT**  
**Coastal Wetlands Planning, Protection and Restoration Act**

**TASK FORCE MEETING**  
**November 12, 2003**

**Minutes**

**I. INTRODUCTION**

Colonel Peter J. Rowan convened the 52nd meeting of the Louisiana Coastal Wetlands Conservation and Restoration Act Task Force. The meeting began at 9:40 a.m. on November 12, 2003, at the Louisiana Department of Wildlife and Fisheries Building - Louisiana Room, 2000 Quail Drive, Baton Rouge, Louisiana. The agenda is shown as enclosure 1. The Task Force was created by the Coastal Wetlands Planning, Protection and Restoration Act (CWPPRA, commonly known as the Breaux Act), which was signed into law (PL 101-646, Title III) by President George Bush on November 29, 1990.

**II. ATTENDEES**

The attendance record for the Task Force meeting is presented as enclosure 2. Listed below are the six Task Force members:

Karen Gautreaux, State of Louisiana  
Wes McQuiddy, Environmental Protection Agency (substituting for Mr. Miguel Flores)  
Sam Hamilton, U.S. Department of the Interior  
Donald Gohmert, U.S. Department of Agriculture  
Erik Zobrist, U.S. Department of Commerce (substituting for Mr. Rollie Schmitten)  
Colonel Peter J. Rowan, U.S. Army Corps of Engineers

All of the Task Force members were in attendance.

**III. ADOPTION OF MINUTES FROM AUGUST 2003 TASK FORCE MEETING**

Colonel Rowan called for a motion to adopt the minutes from the 14 August 2003 Task Force meeting.

*Mr. Don Gohmert moved to accept the minutes. Mr. Wes McQuiddy seconded and the motion was passed unanimously by the Task Force.*

#### **IV. TASK FORCE DECISIONS**

##### **A. Request: FY04 Planning Budget.**

Colonel Rowan asked that the Task Force members have their Offices of Counsel review fact sheets regarding "disallowed" budget items from the FY03 CWPPRA Planning Budget. Secretary Caldwell stated that the State will provide a supplemental response to the fact sheets. Mr. John Saia presented the planning budget requests for the upcoming fiscal year. The Technical Committee and Outreach Committee recommended approving \$5,148,977 for the FY04 Planning Budget. The Outreach portion is \$421,250. There will be an unallocated balance of \$417,134 in the planning account. Prior to the '04 budget there was a surplus of \$566,000 coming out of FY03. Colonel Rowan stated that there are items in the planning budget that are in dispute based upon the legal opinion from the Corps' attorneys. That is the purpose of the fact sheets.

*Mr. Sam Hamilton made a motion to accept the planning budget with the contingency of resolution of the items in dispute. The motion was seconded by Mr. Don Gohmert. All members voted in favor and the motion passed.*

##### **B. Request: Streamlined PPL 14 Process.**

Mr. John Saia presented the Technical Committee's recommendation for a streamlined PPL 14 process consisting of eleven project nominations, six candidate projects and up to four selected projects for PPL 14. Ms. Karen Gautreaux stated that DNR submitted a proposal for a more streamlined approach. She encouraged everyone to look at the procedures to truly streamline the process.

*Mr. Wes McQuiddy made a motion to approve the Technical Committee's recommendation and Mr. Sam Hamilton seconded. All Task Force members voted in favor and the motion passed.*

##### **C. Request: Phase II Authorization for the East Sabine Lake Hydrologic Restoration Project Construction Unit 1 (CS-32).**

Mr. John Saia presented a request for Phase II construction approval to the Task Force for the East Sabine Lake Hydrologic Restoration Project Construction Unit 1. This project, located in Cameron Parish, consists of Sabine Lake shoreline stabilization, interior marsh restoration via earthen terraces, and installation of three small water control structures. It will benefit 393 acres over 20 years. The fully funded Phase II cost is \$5,065,304. The Task Force is asked to approve \$4,069,396 for construction and the first 3 years of O&M. The Technical Committee recommended Phase II construction approval for Construction Unit 1 to the Task Force.

Mr. Sam Hamilton stated that this is a good, inexpensive, cost-effective project. The project doesn't rank as high as some others but this is a product of the scoring system. It is non-controversial project. Mr. Don Gohmert agreed and said that there is

significant deterioration that will occur without the project. Mr. Wes McQuiddy said that EPA would like to see the project put on hold for future consideration when Construction Unit 2 is ready to move forward. Dr. Erik Zobrist agreed with Mr. McQuiddy and said that the two units together might result in different score. Colonel Rowan then asked for an overview of the project.

Mr. Darryl Clark, FWS Project Manager, said that the second unit involved four water control structures that are currently undergoing a hydrologic modeling study. They need to wait for the completion of the study to begin design. This could take two years. That was why the project was split into two. Construction Unit 1 is simpler than Construction Unit 2. It is important to note that the new prioritization score for Construction Unit 1 is 45 while the old one for the entire project was 46.1. This is essentially the same.

Colonel Rowan asked about the time schedule. Mr. Darryl Clark replied that the nursery needs six months of lead time to grow plants. If the project were approved today, the plants for the shoreline and terraces wouldn't be ready until the summer of 2004. But parts of the project could be quickly constructed. The most critical problem area is Willow Bayou. It is severely eroded and is close (within 20 feet) to breaking through into Sabine Lake.

Mr. Randy Hanchey said that the State supports constructing in two increments. Prioritization criteria No. 6 and 7 (increasing river input and increasing sediment input) are not very pertinent to projects in the southwest part of Louisiana. This is a well-designed project and should be implemented soon to stop erosion.

Colonel Rowan asked how the project ranked in comparison to others in Region 4. Mr. Darryl Clark replied that some projects were lower and some higher. Mr. Wes McQuiddy said that two of the top seven projects are in the western part of the state. Dr. Erik Zobrist said that if projects near the bottom of the list are built, some on the top will not be built.

The floor was opened up to the public:

Mr. Dan Arceneaux, St. Bernard Parish Coastal Zone Chairman, asked for an explanation of why they keep getting cut out of their projects but this one is moving ahead. Their project is ready to go and it went to the back of the list. Dr. Bill Good, Mr. Phil Pittman and Secretary Caldwell explained that the project to which he was referring still had outstanding issues and would be on the agenda at a future meeting. They won't hold up a project that is ready to go for one that still has unresolved issues. Dr. Bill Good also suggested that the table of prioritization criteria rankings shouldn't be presented with shaded areas since it could be misinterpreted.

Mr. Sherrill Segrera mentioned that the Freshwater Bayou Restoration Project was at the bottom of the list and was almost removed. Projects that are already eroding are most critical.

*Mr. Sam Hamilton made a motion to approve the project and Mr. Don Gohmert seconded. Mr. Sam Hamilton and Mr. Don Gohmert voted in favor of the project while Mr. Wes McQuiddy and Dr. Erik Zobrist voted against. Colonel Rowan broke the tie by voting for the motion which carried by a score of 3-2.*

**D. Request: Phase II Authorization for the Little Lake Shoreline Protection and Marsh Creation Near Round Lake Project (BA-37).**

Mr. John Saia presented a request for Phase II construction approval to the Task Force for the Little Lake Shoreline Protection and Marsh Creation Near Round Lake Project. This project will benefit 713 acres over 20 years. The fully funded Phase II cost is \$33,355,393. The Task Force is asked to approve \$28,849,149 for construction and the first 3 years of O&M. The Technical Committee recommended Phase II construction approval to the Task Force.

Dr. Erik Zobrist asked the Project Manager to speak. Ms. Cheryl Brodnax, NOAA Project Manager, presented an overview of the project. The project stabilizes five miles of shoreline, creates 450 acres of marsh, and benefit 737 acres of wetlands. It ranks 12th on the prioritization list. The EA has been finalized and all permits have been submitted. The public comment process will end in next few weeks. All oyster lease and land rights issues have been resolved. The project has the full support of the land owners. The project has received favorable reviews on design.

Ms. Karen Gautreaux asked where the sediments are coming from. Ms. Cheryl Brodnax replied that the borrow area is in the middle of Little Lake. There is not enough funding to bring in outside sediment. Secretary Caldwell said that DNR strongly supports the project. It is the first time they are doing a large scale dedicated dredging project.

The floor was opened up to the public:

Mr. Randy Moertle, representing the Little Lake Land Company and General Agriculture Services Limited, said they fully support the project. He said that British Petroleum is providing rock armoring for a 30-inch pipeline and that action represents the linking of the private sector with a CWPPRA project.

Dr. Len Bahr, Governor's Office, said that it sounds like a good project but expressed concerns about using dredged material from within the same system.

*Mr. Wes McQuiddy made a motion to approve the project. Mr. Don Gohmert seconded. All members of the Task Force voted in favor and the motion was approved.*

**E. Request: Storm Recovery Procedures Under the Construction Program (O&M Contingency Fund).**

Mr. John Saia presented the Technical Committee's request for funding approval for Storm Recovery Procedures under the construction program at a cost of \$76,360. The budget includes post-event assessment for CWPPRA projects for two storm events.

Colonel Rowan said that the assessment should be done under planning rather than O&M. Colonel Rowan then made a motion to fund the post event assessments through the Planning MOA rather than construction or O&M costs.

Additional discussion by the Task Force:

Mr. Don Gohmert asked why the funding should come out of planning budget if they are already performing O&M inspections for constructed projects. Colonel Rowan replied that they don't budget for storms and including this in the construction budget would inflate project costs. Also, these assessments can feed back into planning for future projects. Colonel Rowan said that any funds not used could be rolled over to the next year.

Mr. Don Gohmert supported doing the post-storm inspections and said that it is important to provide the funds as soon after the event as possible to make sure that damages are abated or mitigated quickly.

*Colonel Rowan again made a motion to fund the post event assessments through the planning MOA rather than construction or O&M costs. Mr. Hamilton seconded the motion. All of the Task Force members voted in favor and the motion was approved.* [Note: This approval adds \$76,360 to the already approved Planning Budget of \$5,148,977, bringing the total to \$5,225,337.]

**V. INFORMATION**

**A. Report: Status of Breaux Act Program Funds and Projects.**

Ms. Gay Browning discussed the construction program and status of the CWPPRA accounts. The planning budget was approved for \$5.5 million in October 2002. There is a surplus of \$556,111 for FY04. There are 122 active projects in the Construction Program including 59 completed projects and 13 projects currently under construction. The total program funding is \$564 million. There is \$54 million estimated in Federal funding for construction in FY04. There are \$307 million in obligations and \$192 million in expenditures. The available Construction Funds are \$49 million. However, there may almost \$30 million coming back into the program by January since some projects are closing out and returning funds and some projects will not use all their funds.

## **B. Report: Annual Outreach Report.**

Ms. Gabrielle Bodin provided the annual report on the Breaux Act Outreach Program. There were two dedication ceremonies during the year. The first was held on Avery Island on December 14, 2002 and attended by 140 people. Five projects were dedicated and one project had a ground breaking. The second was at Mecom Ranch, Holly Beach, on August 15, 2003 and was attended by 150 people. Senator John Breaux was the master of ceremonies. Four projects were dedicated and one had a ground breaking.

The following projects were conducted during the past FY:

- Beaux Act Newsflash
- LaCoast Web Site
- WaterMarks
- Web site cards
- CWPPRA Project Fact Sheets
- Breaux Act Information Cards
- Interpretive Topic Series Fact Sheets
- Video News Release Campaign
- CWPPRA Brochure
- CWPPRA Poster
- Explore Coastal Louisiana CD-ROM (18,000 copies)
- Project Information Management System (PIMS)

In addition, there were 86 articles that mentioned CWPPRA and/or the Louisiana coastline as well as 89 press releases. The Society of Environmental Journalists Annual Meeting was held during the past year. The next upcoming event is the West Bay Project Dedication. Mike Dunn, a reporter with the Baton Rouge Advocate, thanked the Task Force for its support of the Society of Environmental Journalists Conference.

## **C. Report: Workshop Recently Held on "Long-Distance Pipeline Transport of Dredged Material to Restore Coastal Wetlands of Louisiana"**

Mr. Wes McQuiddy presented results of the workshop held on October 14, 2003 on "Long-Distance Transport of Dredged Material to Restore Coastal Louisiana". The Workshop was sponsored by Environmental Protection Agency, U.S. Army Corps of Engineers, Western Dredgers Association and others and was held in New Orleans. There were approximately 200 attendees with about half from industry. Mr. McQuiddy stated that the Dutch routinely pipe sediments over 60 miles. Miners also move slurried material through pipelines. Louisiana dredgers say they can move sediment long distances at competitive prices. There are three major issues to explore: source, delivery mechanism, and placement. EPA believes diversions are the best tool for restoration but it should be augmented with sediment delivery technologies. The next step is to hold a workshop on sediment placement.

The floor was opened up to the public:

Dr. Joe Suhayda, LSU, said that pipeline technology has the potential to impact many CWPPRA projects. It could augment many existing projects with sediment introduction.

Dr. Len Bahr, Governor's Office, said that there was an overflow crowd at the workshop with a high industry presence. He emphasized that the CWPPRA committees needed to become familiar with this new paradigm of moving sediment.

Dr. Robert Twilley, ULL, said that there is a paradigm shift and that engineering approaches are very critical. They now need to focus on distribution.

Mr. Mark Davis, Coalition to Restore Coastal Louisiana, said that industry participation is important.

Mr. Randy Moertle said that the private sector can come up with ways to cost effectively transport material long distances. Industry just needs to be told the goals--they can figure out the best way to do it.

Dr. Barbara Benson, Providence Engineering, said that Louisiana is behind in saving the coast. The use of dredged material is the only way to get caught up.

Mr. O'Neil Malbrough, representing Jefferson Parish, said that they need a permanent not temporary distribution system for the Bayou Dupont project. They need to consider sharing pipeline costs across projects.

#### **D. Report: LCA Update - Public Release and Review Process (Constance):**

Mr. Troy Constance provided an update on the LCA report and the pending public comment process. They have completed editorial changes to the draft document and forwarded it to Corps Headquarters. They are waiting for approval to submit the report for public review.

Ms. Karen Gautreaux said that they have been discussing how to make the public comment period most productive.

### **VI. ANNOUNCEMENTS**

#### **A. Public Meetings to Present PPL13 Candidate Project Evaluation Results**

Ms. Julie LeBlanc announced two public meetings that will be held to present the results of the PPL13 candidate project evaluations. The meetings are scheduled November 19, 2003 in Abbeville, Louisiana, and November 20, 2003 in New Orleans, Louisiana.

## **VII. ADDITIONAL AGENDA ITEMS**

Dr. Erik Zobrist asked for an update on implementation of CRMS. Dr. Bill Good said that they were progressing with land rights for instrument platforms. The money for implementation is in the budget. They are working on cost sharing agreements with the Corps. Mr. Wes McQuiddy said that EPA is interested in adding water quality measures to CRMS perhaps with EPA funds or with unspent planning dollars. This would be along the lines of the Total Maximum Daily Load (TMDL) program. Ms. Karen Gautreaux asked about water quality data. Dr. Good replied that water quality is an add-on that is being considered under LCA. It would be used to help with the development and calibration of models.

## **VIII. REQUEST FOR PUBLIC COMMENTS**

Mr. Allison DeFoor, Beach Restoration, Inc. said that he had worked on the Everglades plan. He is on the board of Beach Restoration Inc. and asked to present their qualifications. They showed a 2-minute video that featured the use of 150-200-foot long submerged sand-filled groins to capture beach sand.

Mr. Ted Beaulieu, Acadiana Bay Association, was concerned with the Jaws Terracing Project (TV-15) in St. Mary's Parish. He was concerned with sediment at the Jaws and wondered if this would fix the problem. Colonel Rowan asked if there was a representative here who could talk to Mr. Beaulieu off line. Dr. John Foret, NOAA, proceeded to answer Mr. Beaulieu's questions aside.

Dr. Woody Gagliano, Coastal Environments, reminded the Task Force about a presentation he gave in August 2003. He is disappointed that he has not been contacted about his presentation. He attributes this to his own inability to convey the importance of his findings. His funding ran out about 1.5 years ago but he has had two breakthroughs. First, he discovered a linkage between the 1964 Alaskan earthquake and accelerated coastal land loss in Louisiana. Second, he traced the Baton Rouge fault for 80 miles. There are lots of evidence to support continuous fault scarps on top of the Pleistocene terrace. The faulting process is fundamental to this program. He stated that he would be happy to answer any questions.

## **IX. CLOSING**

### **A. Date and Location of the Next Task Force Meeting**

Ms. Julie LeBlanc said that the next meeting of the Task Force is scheduled for 9:30 a.m., January 28, 2004 in New Orleans, Louisiana.

### **B. Adjournment**

Colonel Rowan adjourned the meeting at approximately 12:00 p.m.



2009



ATTENDANCE RECORD



<p>DATE(S) November 12, 2003 9:30 a.m.</p>	<p>SPONSORING ORGANIZATION <b>Breaux Act</b> Coastal Planning Protection and Restoration Act Task Force</p>	<p>LOCATION Louisiana Department of Wildlife and Fisheries office Baton Rouge, La.</p>
--	---	--

<p>PURPOSE Task Force Meeting</p>
---------------------------------------

PARTICIPANT REGISTER

NAME	JOB TITLE AND ORGANIZATION	E MAIL ADDRESS	TELEPHONE NUMBER
NATHAN HIRD	WESTON	nathanhird@weston.com	225-790-0322
ALARY SNOW	PHYSICIAN	alary.snow@bassnet.com	504-416-9620
Michelle Lopez	LSCC	cmlopp@lsc.edu	225-578-6377
David Fruge	LA DWR-CMD	dfruge@dwr.la.gov	225-342-8918
Ralph L. Lauff	La Hydros	rlauff@lahydros.com	318-336-9666
Ameyela	LA Hydros	ameyela@lahydros.com	225-335-0320
Garrett Bousso	DWR / CED	garrett.bousso@dwr.la.gov	225-342-5330
CREIL HALBRON	SHAW Contract, Inc.	Creil.Halbron@shaw.com	985-869-3939
Gabrielle B. Berlin	LA DWR - Coastal Planning	Gabrielle.Berlin@dwr.la.gov	225-342-9003
RALPH LIBERT	LDNR	RALPH.Libert@la.gov	
Scott Wilson	USGS	scott.wilson@usgs.gov	337-300-8666
NIJAN BERGERON	SCORPION	SCORPION@charter.net	985-330-5000
Robert Twilley	LDNR	rtwilley@ldnr.la.gov	
Brian Gorman	LDNR	Brian.Gorman@ldnr.la.gov	225-342-9000
Eric Chabert	LDNR	eric.chabert@ldnr.la.gov	225-342-9000
Brian Stevens	LDNR	Brian.Stevens@ldnr.la.gov	225-342-9000
Lois LeBlanc	LDNR	lois.leblanc@ldnr.la.gov	225-342-9000
John Gorman	LDNR	john.gorman@ldnr.la.gov	225-342-9000





## Browning, Gay B MVN

**From:** LeBlanc, Julie Z MVN  
**Sent:** Saturday, December 13, 2003 12:05 PM  
**To:** 'billg@dnr.state.la.us'; 'bpaul@la.usda.gov'; 'cynthia.duet@gov.state.la.us'; 'deetra.washington@gov.state.la.us'; 'don.gohmert@la.usda.gov'; 'erik.zobrist@noaa.gov'; 'flores.miguel@epa.gov'; 'gautreak@gov.state.la.us'; 'hill.troy@epa.gov'; 'jackc@dnr.state.la.us'; Saia, John P MVN; 'john\_hefner@fws.gov'; 'mcquiddy.david@epa.gov'; Rowan, Peter J Col MVN; 'randyh@dnr.state.la.us'; 'richard.hartman@noaa.gov'; 'rolland.schmitt@noaa.gov'; 'russell\_watson@fws.gov'; 'sam\_hamilton@fws.gov'; Constance, Troy G MVN; 'britt.paul@la.usda.gov'; 'darryl\_clark@fws.gov'; 'john.jurgensen@la.usda.gov'; 'martha\_segura@fws.gov'; 'philp@dnr.state.la.us'; 'rachel.sweeney@noaa.gov'; Hawes, Suzanne R MVN; Monnerjahn, Christopher J MVN; 'comvss@lsu.edu'; 'finley\_h@wif.state.la.us'; Rauber, Gary W MVN; Miller, Gregory B MVN; 'peckham.jeanene@epa.gov'; 'ruiz\_mj@wif.state.la.us'  
**Cc:** Browning, Gay B MVN; Lopez, John A MVN; Goodman, Melanie L MVN  
**Subject:** FINAL Minutes from the 12 Nov 03 Task Force Meeting

Task Force Members/TC and P&E Members:

Attached are the FINAL minutes from the 12 Nov 03 Task Force meeting. The agenda (Encl 1), the sign in sheets (Encl 2), and the court-reported transcripts are also attached for your information.



Minutes of CWPPRA Encl1-Nov 2003 TF Encl2-BATFMtg11-1 Transcripts from  
Task Force M... agenda final... 2-03.pdf CWPPRA Task F...

Julie Z. LeBlanc, P. E.  
U. S. Army Corps of Engineers  
(504) 862-1597

-----Original Message-----

**From:** LeBlanc, Julie Z MVN  
**Sent:** Wednesday, November 26, 2003 2:31 PM  
**To:** billg@dnr.state.la.us; bpaul@la.usda.gov; cynthia.duet@gov.state.la.us; deetra.washington@gov.state.la.us; don.gohmert@la.usda.gov; erik.zobrist@noaa.gov; flores.miguel@epa.gov; gautreak@gov.state.la.us; hill.troy@epa.gov; jackc@dnr.state.la.us; John Saia; john\_hefner@fws.gov; mcquiddy.david@epa.gov; Peter Rowan; randyh@dnr.state.la.us; richard.hartman@noaa.gov; rolland.schmitt@noaa.gov; russell\_watson@fws.gov; sam\_hamilton@fws.gov; Troy Constance; britt.paul@la.usda.gov; darryl\_clark@fws.gov; john.jurgensen@la.usda.gov; martha\_segura@fws.gov; philp@dnr.state.la.us; rachel.sweeney@noaa.gov; Suzanne Hawes; Christopher Monnerjahn; comvss@lsu.edu; finley\_h@wif.state.la.us; Gary Rauber; Gregory Miller; peckham.jeanene@epa.gov; ruiz\_mj@wif.state.la.us  
**Cc:** Gay Browning; John Lopez; Melanie Goodman  
**Subject:** DRAFT Minutes from the 12 Nov 03 Task Force Meeting

Task Force Members/TC and P&E Members:

Attached are the DRAFT minutes from the 12 Nov 03 Task Force meeting for your review and comment. Please provide revisions/comments by **Friday, 12 Dec 03**. A copy of the court-reported transcripts and the sign in sheet is also attached. An updated version of the minutes will be sent out once comments are incorporated.

<< File: Minutes of CWPPRA Task Force Meeting - 12Nov03 - DRAFT.doc >> << File: Transcripts from CWPPRA Task Force Meeting - 12Nov 03.doc >> << File: BATFMtg11-12-03.pdf >>

Julie Z. LeBlanc, P.E.  
U. S. Army Corps of Engineers  
(504) 862-1597